Item: 9

Asset Management Sub-committee: 30 August 2022.

Corporate Asset Improvement Programmes.

Expenditure Monitoring.

Report by Head of Finance.

1. Purpose of Report

To monitor expenditure incurred against the approved corporate asset improvement programmes, as at 30 June 2022.

2. Recommendations

The Sub-committee is invited to note:

2.1.

The summary position of expenditure incurred, as at 30 June 2022, against the approved corporate asset capital improvement and replacement programmes for 2022/23, as detailed in section 4.1 of this report.

The Sub-committee is invited to scrutinise:

2.2.

The detailed analysis of expenditure figures and project updates, attached as Appendix 1 to this report, in order to obtain assurance that action is being taken with regard to significant budget variances, together with progress being made with delivery of the approved corporate asset capital improvement and replacement programmes for 2022/23.

3. Background

3.1.

The Corporate Asset Management Plan 2019 to 2023 takes account of guidance produced by the Chartered Institute of Public Finance and Accountancy and has streamlined the suggested framework to incorporate and complement the existing Capital Project Appraisal system.

3.2.

The Corporate Asset Management Plan summarises the Council's aims and objectives for its assets to ensure that they are used in an effective and efficient manner. This has been further supplemented by the Property Asset Management Plan approved on 10 December 2019.

3.3.

The purpose of this report is to present an overview or summary of the spend to date against the approved programmes to allow Members the opportunity to scrutinise spending levels against approved budgets and gauge the extent to which the Council's assets are routinely being maintained and replaced.

4. Budget Monitoring

4.1.

The undernoted table shows the position of expenditure incurred for the period 1 April to 30 June 2022, against approved programmes for 2022/23:

Description.	Expenditure as at 30 June 2022.	Budget 2022 to 2023.	Probable Out-turn 2022 to 2023.	Overspend/ (Underspend).
General Fund – Capital Improvement Programme.	£272,981.	£1,757,400.	£1,764,097.	£6,692.
Strategic Reserve Fund – Capital Improvement Programme.	£0.	£118,400.	£0.	(£118,400).
General Fund - Plant, Equipment and Vehicle Replacement Programme.	£435,850.	£1,800,000.	£1,510,131.	(£289,869).
Trading Services - Plant, Equipment and Vehicle Replacement Programme.	£0.	£573,000.	£871,960.	£298,960.
IT Replacement Programme.	£66,122.	£420,000.	£420,000.	£0.
Total.	£77,953.	£4,668,800.	£4,566,188.	(£102,612).

4.2.

Appendix 1, attached to this report, provides a detailed analysis of the expenditure figures shown above, including comments from budget holders.

5. General Fund – Capital Improvement Programme

5.1.

Actual spend on the General Fund Capital Improvement Programme as at 30 June 2022 is £272,891.

5.2.

It is anticipated that the budget will be overspent by 31 March 2023, with a probable out-turn of £1,764,097.

5.3.

The annual budget of £1,351,400 for 2022/23 has been revised as follows:

- Reduction of £546,000, as a result of an agreed budget transfer towards the approved project to extend and alter St Andrews Primary School.
- Contribution of £49,000 from the Repairs and Renewals Fund in respect of the Early Learning and Childcare project, approved under delegated powers by the Corporate Director for Enterprise and Sustainable Regeneration.
- Slippage of £203,000 in respect of Early Learning and Childcare projects in financial year 2020/21, as recommended by the Policy and Resources Committee on 21 September 2021
- Anticipated slippage of £700,000 in respect of Early Learning and Childcare projects, as recommended by the Policy and Resources Committee on 1 March 2022.

5.4.

Where possible cancellations or delays on the commencement of planned works are replaced with alternative planned projects from within the indicative programmes previously approved for delivery in future years.

5.5.

Progress on some projects may potentially be affected by delays in the supply and delivery of materials that is affecting the construction industry nationally. There have been local issues with the supply of timber, cement and roof tiles in particular and while this has not seriously affected the progress of any projects to date there is a possibility that this may do so in the future. Contractors are mitigating the delays by ensuring that all materials are ordered at an early stage within the project. Should there be any delays to projects in the future due to material shortages this will be detailed in the narrative for that project as detailed in Appendix 1.

6. Strategic Reserve Fund – Capital Improvement Programme

6.1.

There is currently no spend on the Strategic Reserve Fund Capital Improvement Programme.

6.2.

The Strategic Reserve Fund is not planned to expend the capital budget allocation for financial year 2022/23.

7. Plant, Equipment and Vehicle Replacement Programme

7.1.

Actual spend on the Plant, Equipment and Vehicle Replacement Programme as at 30 June 2022 is £435,850, with further committed spend of £645,827 in respect of orders placed but not yet received, giving a projected spend to date of £1,081,677.

7.2.

With a probable full year out-turn forecast at £1,510,131, it is currently projected that the budget may be underspent by £289,869 as at 31 March 2023.

7.3.

Orders placed on the 2021/22 programme but not anticipated to be delivered by 31 March 2022 as planned totalled £600,000, with suppliers citing delays caused by COVID-19 and Brexit as the reason for revised delivery dates. Approval for the projected underspend to be slipped to 2022/23, to be funded by a contribution from the Repairs and Renewal Fund set aside for this purpose, was granted by the Corporate Director for Enterprise and Sustainable Regeneration under delegated powers.

7.4.

In addition to the General Fund expenditure of £435,850, as shown at section 4.1 above, further commitments totalling £476,602 have made on behalf, and will be fully funded by, trading services.

8. IT Replacement Programme

8.1.

Actual spend in respect of the IT Replacement Programme as at 30 June 2022 is £66,122.

8.2.

It is anticipated that the budget will be fully spent by 31 March 2023, with a probable out-turn of £420,000.

9. Corporate Governance

This report relates to the Council complying with its governance and financial processes and procedures and therefore does not directly support and contribute to improved outcomes for communities as outlined in the Council Plan and the Local Outcomes Improvement Plan.

10. Financial Implications

10.1.

The Financial Regulations state that service directors are able to incur expenditure within approved revenue and capital budgets. Such expenditure must be in accordance with the Council's policies and objectives and subject to compliance with the Financial Regulations and approved schemes of delegation.

10.2.

It is a requirement of the Capital Project Appraisal process that all planned capital improvement works in excess of £150,000 per project, and including works to be delivered over multiple phases, be developed into individual Capital Project Appraisal business cases for formal review and approval as may be considered appropriate going forward.

10.3.

The development of a corporate approach to asset management planning should lead to efficiencies in the use of fixed assets, together with the potential for rationalisation of the Council's property estate going forward.

10.4.

More detailed monitoring of expenditure on the corporate asset capital improvement programmes will result in improved accountability in relation to the deliverance of the approved programmes of work and ensure members are kept informed of progress.

11. Legal Aspects

Regularly monitoring expenditure on the approved corporate asset capital improvement programmes helps the Council meet its statutory obligation to secure best value.

12. Contact Officers

Erik Knight, Head of Finance, Email erik.knight@orkney.gov.uk.

Shonagh Merriman, Service Manager (Corporate Finance), Email Shonagh.merriman@orkney.gov.uk.

13. Appendix

Appendix 1: Corporate Property Asset Improvement Programmes 2022/23.

General Fund Capital Improvements General Fund Capital Improvements						Actual Spend as at 30/06/2022	Budget 2022/23	Project Slippage/ Acceleration	Revised Budget 2022/23	Probable Out-turn 2022/23	Overspend/ (Underspend)	Indicactive Budget 2023/24	Indicactive Budget 2024/25		
		Gene	ral Fund Capital I												
Asset Name				Description											
North Walls School & Swimming Pool				g system required at r ng external wall insula		ade heating system ide ped	eally with renewable	£0	£20,000	(£15,000)	£5,000	£5,000	£0	£115,000	£450,000
Budget	Design	Contractor	Tender Sum	Target Design		Overall Value to date	Probable Outturn								
£575,000	Consultant HRI Munro			Commencement Oct-21	Completion 2023/24	£1,732	£575,000								
Committee Update: Des October school holidays proposal is to complete of review on the St Marg Project Appraisal (CPA) confirmed.	s 2021 with initial desi the design followed w garet's Hope project; I	gn work well unde vith the construction Budget profile has	rway. Construction on during the finan- been updated to r	n work will follow or cial year 2023/24. I evised programme	n in future years. Design work has ; As the project is	In Financial Year 2 not yet started as a s in excess of £150	2022/23 the awaiting outcome k a Capital								
Kirkwall Town Hall	plan: - Design tender acce - Survey works comp - Design works to be	-)20. year 2021/22.	e-pointing, stone repairs	s, stone replacemen	Its, carvings and implem	ent an improvement	£7,991	£10,000	£0	£10,000	£10,000	£0	£40,000	£350,28
Budget	Design Consultant	Contractor	Tender Sum	Target Contract Commencement	Target Project Completion	Overall Value to date	Probable Outturn								
2522 222	Robert Potter &			Late Spring 2023	2023/24	£54,108	£632,000								
£632,000 Committee Update: Design work is complete	Partners LLP sign works were comp e with tender docume	ntation due to be p	repared in financi	al year 2022/23 wit	h a view to work	s being phased ove	er two financial								
Committee Update: Des Design work is complete years to suit the availab in excess of £150k a Ca the budget will require to	Partners LLP sign works were comp e with tender documer ble budgets. It maybe apital Project Appraisa o be increased and th	ntation due to be p possible that this p al (CPA) is require e work phased to	orepared in financi oroject may be mo d. A CPA will be so suit available bud	al year 2022/23 wit ved forward depend ubmitted to Policy a get, however this w	h a view to work: ding upon progre and Resources C ill be covered in	s being phased over ess of other projects committee in due co the CPA report.	er two financial s. As the project is surse. It is likely								
Committee Update: Design work is complete years to suit the availab in excess of £150k a Ca	Partners LLP sign works were comp e with tender documer ble budgets. It maybe apital Project Appraisa o be increased and th High level survey and improvement plan : - Design tender acce - Survey works comp - Design works to be	ntation due to be possible that this pal (CPA) is require the work phased to scheme design - Proj	prepared in financi project may be mov d. A CPA will be si suit available bud ect to identify extent of 120. year 2021/22.	al year 2022/23 wit ved forward depend ubmitted to Policy a get, however this w	h a view to work: ding upon progre and Resources C ill be covered in	s being phased ove ess of other projects committee in due co	er two financial s. As the project is surse. It is likely	f0	£30,000	(£30,000)	£0	03	£0	£30,000	£
Committee Update: Des Design work is complete years to suit the availab in excess of £150k a Ca the budget will require to	Partners LLP sign works were comp e with tender documer le budgets. It maybe apital Project Appraisa o be increased and th High level survey and improvement plan: - Design tender acce - Survey works comp - Design works to be - Construction to be	ntation due to be possible that this possible that this pill (CPA) is require e work phased to scheme design - Projeted June 2020. leted in September 20 completed in financial	orepared in financi project may be mov d. A CPA will be si suit available bud ect to identify extent of 120. year 2021/22.	al year 2022/23 wit ved forward depen ubmitted to Policy a get, however this w re-pointing, stone repa	h a view to work: ding upon progre ind Resources C ill be covered in irs, stone replaceme Target Project	s being phased over ess of other projects committee in due co the CPA report.	er two financial 5. As the project is surse. It is likely ment an	£0	£30,000	(£30,000)	£0	60	60	£30,000	£(
Committee Update: Des Design work is complete years to suit the availab in excess of £150k a Ca the budget will require to Orkney Museum	Partners LLP sign works were comp e with tender documer le budgets. It maybe apital Project Appraisa o be increased and th High level survey and improvement plan: - Design tender acce Survey works comp - Design works to be - Construction to be Design Consultant Robert Potter and	ntation due to be possible that this particle. (CPA) is require e work phased to scheme design - Projeted June 2020. leted in September 20 completed in financial undertaken in 2023/24	orepared in financi oroject may be mov d. A CPA will be si suit available bud ect to identify extent of 120. year 2021/22.	al year 2022/23 wit ved forward depen ubmitted to Policy a get, however this w re-pointing, stone repa	h a view to work: ding upon progre and Resources C ill be covered in irs, stone replaceme	s being phased over sess of other projects committee in due co the CPA report.	er two financial 5. As the project is surse. It is likely ment an	£0	£30,000	(£30,000)	£0	£O	03	£30,000	£
Committee Update: Des Design work is complete years to suit the availab in excess of £150k a Ca the budget will require to Orkney Museum Budget	Partners LLP sign works were comp e with tender documer le budgets. It maybe lapital Project Appraisa o be increased and th High level survey and improvement plan: - Design lender acce - Survey works comp - Design works to be - Construction to be Design Consultant Robert Potter and Partners LLP sign works were due te the progress of the de es the current contrac ameworks. Programm now forecast to take p submitted to Policy ai	ntation due to be possible that this possible that this possible that this pill (CPA) is require to work phased to scheme design - Projected June 2020. The properties of the	orepared in financi project may be more d. A CPA will be si suit available budget available budget to identify extent of 120. Tender Sum If inancial year 20: nitial project at the sign consultant he udget availability ear 2025/26. As the mittee in due cou	al year 2022/23 wit ved forward depend ubmitted to Policy a get, however this ware re-pointing, stone reparation of the policy and the policy	h a view to work: ding upon progre and Resources C ill be covered in Target Project Completion 2024/25 after the design with	s being phased over season of other projects committee in due to the CPA report. Overall Value to date £6,238 has been completed over the complete over t	Probable Outturn E845,500 d for the Council during 2021/22. rsued with 2023/24. iisal (CPA) is	£0	£30,000	(£30,000)	£0	£0	603	£30,000	£ı
Committee Update: Des Design work is complete years to suit the availab in excess of £150k a Ca the budget will require to Orkney Museum Budget £845,500 Committee Update: Des Offices, however given in Due to procurement rule Scottish Procurement fro Construction works are required. A CPA will be	Partners LLP sign works were comp e with tender documer le budgets. It maybe apital Project Appraisa o be increased and th High level survey and improvement plan: - Design tender acce - Survey works comp - Design works to be - Construction to be Design Consultant Robert Potter and Partners LLP sign works were due to the progress of the de- ess the current contrace ameworks. Programm now forecast to take p submitted to Policy a budget, however this High level survey and improvement plan: - Design tender acce - Survey works comp - Design works to be	scheme design - Projected in September 2020. Id (CPA) is require to work phased to scheme design - Projected in September 2020. Ideted in September	orepared in financi project may be more and a CPA will be significant and a control of the contr	al year 2022/23 wit ved forward depend upon the policy a get, however this way tre-pointing, stone reparation to the pointing of the pointing	h a view to work: ding upon progre ind Resources C ill be covered in Target Project Completion 2024/25 after the design in dialternative solito take place dur iss of £150k a Ca budget will requir	s being phased over season of other projects committee in due to the CPA report. Overall Value to date £6,238 has been completed over the complete over t	Probable Outturn £845,500 If or the Council during 2021/22. rsued with 2023/24. lisal (CPA) is and the work	£00	£30,000	(£30,000)	£0	£0 £220,000	03	£30,000	£(
Committee Update: Des Design work is complete years to suit the availab in excess of £150k a Cathe budget will require to the budget will be procurement for the budget will be phased to suit available to suit available to suit available to the budget will be phased to suit available to the budget will be phased to suit available to the budget will be placed to suit available to the budget will be placed to suit available to the budget will be placed to suit available to the budget will be placed to suit available to the budget will be placed to suit available to the budget will be placed to suit available to the budget will be placed to the budget will be placed to suit available	Partners LLP sign works were comp e with tender documer le budgets. It maybe apital Project Appraisa o be increased and th High level survey and improvement plan: - Design tender acce - Survey works comp - Design works to be - Construction to be Design Consultant Robert Potter and Partners LLP sign works were due to the progress of the de- ess the current contrace ameworks. Programm now forecast to take p submitted to Policy a budget, however this High level survey and improvement plan: - Design tender acce - Survey works comp - Design works to be	scheme design - Proj pted June 2020. Leted in September 20 completed in financial undertaken in 2023/2 Contractor De be undertaken in 2023/2 Contractor Let value with the de the revised to suit be place in financial scheme design - Proj pted June 2020. Leted in September 20 completed in Innancial in September 20 completed in September 30 completed in	orepared in financi project may be more and a CPA will be significant and a control of the contr	al year 2022/23 wit ved forward depend upon the policy a get, however this way tre-pointing, stone reparation to the pointing of the pointing	h a view to work: ding upon progre ind Resources C ill be covered in Target Project Completion 2024/25 after the design in dialternative solito take place dur iss of £150k a Ca budget will requir	s being phased over sess of other projects committee in due committee in due could be committee in due to determine in due to dete	Probable Outturn E845,500 If or the Council during 2021/22. Irsued with 2023/24. Isiand the work								

	General Fund Capital Improvements	Actual Spend as at 30/06/2022	Budget	Project Slippage/ Acceleration	Revised Budget 2022/23	Out-turn	Overspend/	Indicactive Budget 2023/24	Indicactive Budget 2024/25
	General Fund Capital Improvements								
Asset Name	<u>.</u>								
ommittee Update:The Project is currently on site with works progressing and expected to be complete in October 2022.				·					

		Genera	al Fund Capital	Improvements				Actual Spend as at 30/06/2022	Budget 2022/23	Project Slippage/ Acceleration	Revised Budget 2022/23	Probable Out-turn 2022/23	Overspend/ (Underspend)	Indicactive Budget 2023/24	Indicactive Budget 2024/25
		Gene	ral Fund Capital I												
Asset Name				Description											
Council Offices	improvement plan : - Design Tender acce - Survey works comp - Design works to be)20. year 2021/22.	re-pointing, stone repa	airs, stone replacemer	nts, carvings and imple	ment an	£0	60	£0	£0	£0	£0	£10,000	£200,000
Budget	Design Consultant	Contractor	Tender Sum	Target Contract Commencement	Target Project Completion	Overall Value to date	Probable Outturn								
£1,630,000	Robert Potter and Partners LLP			2024/25	2024/25	£16,051	£1,630,000								
Committee Update: Design now only take place in fina documents will be perpear Capital Project Appraisal (to be increased and the wo	ncial year 2024/25 ed in 2023/24 and CPA) is required. A	at the earliest and construction taking CPA will be subn	d the works will be g place commenci nitted to Policy and	phased to suit the ng in Financial Ye d Resources Comr	e available budgets ar 2024/25. As the nittee in due cours	s. It is expected that project is in excess	at contract ss of £150k a								
St Margaret's Hope Primary School	performance doors ar Boiler and flue impre External wall insulat Summer 2022. Boiler installation - I options to be develop	nd windows. Replace for the composition of the comp	ascia's, soffits, gutters elete with new high eff mmenced Autumn 202 solution substantially	and downpipes. iciency oil boiler, press to with completion due complete. Project under t date for the works on	surisation unit and expa in financial year 2021 er review to see if rene	ce of the fabric; Install ansion vessel. /22, Construction work: wable solution can be nated for 2022/23 how	s due on site in adopted. Design	£6,458	£15,000	£0	£15,000	£15,000	£0	£448,000	£75,500
Budget	Design	Contractor	Tender Sum	Target Contract	Contract	Overall Value to date	Probable Outturn								
£483,000	HRI Munro & FLN Ltd			Autumn 2023 & Summer 2024	Late Summer 2024	£32,906	£483,000								
Committee Update: Design with completion of the desis now underway. However as insulation required and sut effective solution can be fo now likely that this will mow which is programmed to be construction can be comme	gn due in financial spart of the initial obsequent affect this bund taking into accorde on to financial ye completed in the l	year (2021/22). He solution is will have on budge ount installation a pars 2023/24 and Financial Year 202	RI Munro surveyer was more probleget. A full review of and running costs 2024/25. As the expectage of the cost of	d the site during C matic than first the f the insulation str. Construction wor stimated value is in project be approve	october school holicought due to issue ategy has therefor ks were due on sit access of £150ked the contract door access of £00ked the contract door access the co	days 2021 with init s with thickness of e taken place so the e in Autumn 2022, the project will be	tial design work external wall ne most cost however it is subject to a CPA,								
Papdale Primary School		ndertake in financial ye		to the building to impr	rove thermal efficency	and reduce drafts;		£0	£5,000	£0	£5,000	£5,000	£0	£110,000	£0
Budget	Design Consultant	Contractor	Tender Sum	Target Design Commencement	Target Contract Completion	Overall Value to date	Probable Outturn								
£115,000				Jul-21	Aug-23	£0	£115,000								
Committee Update: Design		,				,	•								
have yet to progress and it 2023. No costs have yet be			er the winter of 20	22. Construction v	vorks are still plan	ned to take place i	n the summer of								
Stromness Academy			entilation strategy to re	place the aging oil boi	lers. Renewable soluti	on to be developed foll	lowoing on from the	£0	£0	£0	£0	£0	£0	£0	£0
Budget	Design Consultant	Contractor	Tender Sum	Contract Commencement	Target Contract Completion	Overall Value to date									
£35,000	FLN			Jun-21	Dec-21	£0	£35,000								
Committee Update: The de solution that meets the nee must also take account the	eds of the school as learning and teacl	s due to the age o hing requirements	f the existing insta	llation all pipework tallation phasing.	and emmitters re	quire to be replace	ed. A solution								

			al Fund Capital	•				Actual Spend as at 30/06/2022	Budget 2022/23	Project Slippage/ Acceleration	Revised Budget 2022/23	Probable Out-turn 2022/23	Overspend/ (Underspend)	Indicactive Budget 2023/24	Indicactive Budget 2024/25
Asset Name		Gene	eral Fund Capital I	Description											
The Orkney Library & Archive	mounted LED fittings, infiltration through the insulation works. Insul delivering energy effic works.	there will be a new pl perforated plasterboa lation works - design of tiency savings. There is	asterboard ceiling to re ard and through insular completed. Initial phasi is ongoing liaison with	educe air inflitration and tion. Lighting - design ing plan agreed with us	d installation of additi complete. Installation ers. Both projects to nat the minimum disr	onal loft insulation. This works to be phased an dovetail as they are rel uption is caused while in	will minimise air d tied in with ated and focus on	£10,550	£122,400	£100,000	£222,400	£222,400	£0	£150,000	£C
Budget	Design Consultant	Contractor	Tender Sum	Target Contract Commencement		Overall Value to date	Probable Outturn								
£172,500	HRI Munro Architecture Ltd			Oct-22	Aug-23	£31,789	£506,000								
Committee Update: Proje project is now aniticpated reporting period. St Magnus Cathedral	to be iro £506,000. Boiler and flue impro	Works will be fun	ded from this budg	get phased over tw	o financial years.		start in the next boiler is reaching the	£0	£105,200	(£95,200)	£10,000	£10,000	£0	£95,227	f
	involve alterations to t	he existing flue and w	ill require to have nece	essary.											
Budget	Design Consultant	Contractor	Tender Sum	Target Contract Commencement	Target Contract Completion										
				Lul O4	C 04	£9,773	£115,000								
£115,000	FLN Ltd & Ferrey & Mennim			Jul-21	Sep-21	19,773	£113,000								
£115,000 Committee Update: Designowever there have been boilers. Work is ongoing in procurement is now Nove	Ferrey & Mennim on works are nearing complications with to reslove this proble	completing the de em, however this v	sign in order to co will affect both liste	ding consent issue imply with current red building consen	to be resolved a egulations and le	nd an application segistaltion relating t	ubmitted, o air supplies for								
Committee Update: Designowever there have been boilers. Work is ongoing	Ferrey & Mennim on works are nearing ocomplications with to reslove this proble ember 2022 which wi Alterations to primar the Nursery project. D	completing the de em, however this v Il move the constr ry areas - Special nee lesign included within	sign in order to co will affect both liste ruction works to sp I ads accommodation all the nursery works and	ding consent issue imply with current red building consenuring of 2023.	to be resolved a egulations and let t and project progregative requirements. Projetender dociuments to	nd an application segistaltion relating t	ubmitted, o air supplies for date for the	£0	£140,000	60	£140,000	£140,000	03	03	
Committee Update: Designowever there have been boilers. Work is ongoing procurement is now Nove	Ferrey & Mennim on works are nearing ocomplications with to reslove this proble ember 2022 which wi Alterations to primar the Nursery project. D	completing the de em, however this v Il move the constr ry areas - Special nee lesign included within	sign in order to co will affect both liste ruction works to sp I ads accommodation all the nursery works and	ding consent issue imply with current red building consenuring of 2023.	to be resolved a egulations and let t and project progregative requirements. Projetender dociuments to	nd an application segistaltion relating to	ubmitted, o air supplies for date for the	£0	£140,000	£0	£140,000	£140,000	60	03	f
Committee Update: Designowever there have been boilers. Work is ongoing procurement is now Nove	Ferrey & Mennim on works are nearing complications with to reslove this proble mber 2022 which wi Alterations to primar the Nursery project. D proposed for Financia	completing the deem, however this will move the construction of th	sign in order to co will affect both liste ruction works to sp eds accommodation all the nursery works and e works forcast to com	ding consent issue mply with current red building consentring of 2023. Iterations to meet user will be included in the imence in summer 202 Target Contract	to be resolved a egulations and let and project progressive transport to the total project progressive transport to the total project project tender dociuments to the total project p	nd an application s egistaltion relating t gress. The revised of	ubmitted, o air supplies for date for the	£0	£140,000	£0	£140,000	£140,000	£0	03	1
Committee Update: Designowever there have been boilers. Work is ongoing procurement is now Nove	Ferrey & Mennim on works are nearing complications with a to reslove this proble ember 2022 which wi Alterations to primar the Nursery project. D proposed for Financia Design Consultant HRI Munro Architecture Ltd	completing the deem, however this solid move the construction of t	sign in order to co will affect both liste ruction works to sp I edds accommodation all the nursery works and e works forcast to com Tender Sum	ding consent issue mply with current rad building consenuring of 2023. Iterations to meet user will be included in the imence in summer 202 Target Contract Commencement Summer 2022	to be resolved a egulations and let and project progressive transport to the total project progressive transport to the total project project tender dociuments to the total project p	nd an application s egistaltion relating t gress. The revised of	ubmitted, o air supplies for date for the	£0	£140,000	£0	£140,000	£140,000	02	03	
Committee Update: Designowever there have been boilers. Work is ongoing procurement is now Nove Glaitness School Budget £140,000	Ferrey & Mennim on works are nearing complications with to reslove this proble ember 2022 which wi Alterations to primar the Nursery project. D proposed for Financia Design Consultant HRI Murro Architecture Ltd as are included within	completing the deem, however this solid move the construction of t	sign in order to co will affect both liste ruction works to sp leads accommodation all the nursery works and e works forcast to com Tender Sum	ding consent issue imply with current rad building consenuring of 2023. Interest in the consenuring of 2023. It is the consenuring of 2023. It is the consenuring of 2023. Target Contract Commencement Summer 2022 below.	to be resolved a egulations and let and project progressive requirements. Proje tender dociuments to 22	nd an application s egistaltion relating t gress. The revised of	ubmitted, o air supplies for date for the	£0	£140,000 £33,800	£00	£140,000	£140,000	02	£0 £398,300	
Committee Update: Designowever there have been boilers. Work is ongoing in procurement is now Nove Glaitness School Budget £140,000 Committee Update: Work	Ferrey & Mennim on works are nearing ocomplications with to reslove this proble ember 2022 which wi Alterations to primar the Nursery project. D proposed for Financia Design Consultant HRI Munro Architecture Ltd us are included withir Phase 5 thermal upgr be developed Design	completing the deem, however this solid move the construction of t	sign in order to co will affect both liste ruction works to sp leads accommodation all the nursery works and e works forcast to com Tender Sum	ding consent issue imply with current rad building consent is a building consent in a bu	to be resolved a egulations and let and project progressive tender dociuments to the completion completion target Contract Completion target Contract Target Contract	nd an application s egistaltion relating to gress. The revised of ct planning revised to standard active economies of Overall Value to date	ubmitted, p air supplies for date for the uit the completion of scale. Works now Probable Outturn		·		·	·			
Committee Update: Designowever there have been boilers. Work is ongoing in procurement is now Nove Glaitness School Budget £140,000 Committee Update: Work Stromness Academy Ph 5	Ferrey & Mennim on works are nearing complications with to reslove this proble ember 2022 which wi Alterations to primar the Nursery project. D proposed for Financia Design Consultant HRI Munro Architecture Ltd ss are included withir Phase 5 thermal upgr be developed	completing the de em, however this s III move the constr y areas - Special nee esign included within I year 2022/23 with th Contractor Nursery Extension ade comprising new re	sign in order to co will affect both liste ruction works to sp leads accommodation all the nursery works and e works forcast to com Tender Sum on contract noted i	ding consent issue imply with current rad building consenuring of 2023. Interations to meet user will be included in the immence in summer 202 Target Contract Commencement Summer 2022 below. Inaccia's, soffits, downpi	to be resolved a egulations and let and project progressive transfer and project progressive transfer and project progressive transfer and project progressive transfer and project pr	nd an application s egistaltion relating t gress. The revised of ct planning revised to s a achieve economies of Overall Value to date	ubmitted, p air supplies for date for the uit the completion of scale. Works now Probable Outturn		·		·	·			
Committee Update: Designowever there have been boilers. Work is ongoing procurement is now Nove Glaitness School Budget £140,000 Committee Update: Work Stromness Academy Ph 5 Budget	Ferrey & Mennim on works are nearing complications with to reslove this proble ember 2022 which wi Alterations to primar the Nursery project. D proposed for Financia Design Consultant HRI Munro Architecture Ltd stare included withir Phase 5 thermal upgr be developed Design Consultant Design Consultant Design Consultant Design Consultant	completing the deem, however this solid move the construction of t	sign in order to co will affect both liste ruction works to sp lads accommodation all the nursery works and e works forcast to com Tender Sum on contract noted if oof cladding, gutters, f Tender Sum	ding consent issue imply with current rad building consenuring of 2023. Intertations to meet user will be included in the immence in summer 202 Target Contract Commencement Summer 2022 below. Target Design Commencement Summer 2023	to be resolved a egulations and let and project progression and let a le	nd an application segistaltion relating to gress. The revised of the company of t	ubmitted, p air supplies for late for the uit the completion of scale. Works now Probable Outturn Probable Outturn		·		·	·			
Committee Update: Designowever there have been boilers. Work is ongoing in procurement is now Nove Glaitness School Budget £140,000 Committee Update: Work Stromness Academy Ph 5 Budget £432,055 Committee Update: The committee Update: Th	Ferrey & Mennim on works are nearing complications with to reslove this proble ember 2022 which wi Alterations to primar the Nursery project. D proposed for Financia Design Consultant HRI Munro Architecture Ltd as are included withir Phase 5 thermal upgr be developed Design Consultant Onsultant Design Consultant Design Consultant Design Consultant	completing the deem, however this solid move the construction of the contractor of the contrac	sign in order to co will affect both liste ruction works to sp adds accommodation all the nursery works and e works forcast to com Tender Sum on contract noted if oof cladding, gutters, f Tender Sum Ing 3 phases at Str	ding consent issue imply with current rad building consent issue imply with current rad building consent ing of 2023. Iterations to meet user will be included in the immence in summer 2022 Target Contract Commencement Summer 2022 below. Target Design Commencement Summer 2023 Tommess Academy	to be resolved a egulations and let and project progression and let a completion	nd an application segistaltion relating to gress. The revised of the company of t	ubmitted, p air supplies for late for the uit the completion of scale. Works now Probable Outturn Probable Outturn Probable Outturn		·		·	·			£
Committee Update: Designowever there have been boilers. Work is ongoing procurement is now Nove Glaitness School Budget £140,000 Committee Update: Work Stromness Academy Ph 5 Budget £432,055 Committee Update: The ophased over the following	Ferrey & Mennim on works are nearing complications with to reslove this proble ember 2022 which wi Alterations to primar the Nursery project. D proposed for Financia Design Consultant HRI Munro Architecture Ltd stare included within Phase 5 thermal upgr be developed Design Consultant Phase 5 thermal upgr be developed Design Consultant Phase 6 thermal upgr be developed	completing the deem, however this solid move the construction of the contractor of the contrac	sign in order to co will affect both liste ruction works to sp adds accommodation all the nursery works and e works forcast to com Tender Sum on contract noted if oof cladding, gutters, f Tender Sum Ing 3 phases at Str	ding consent issue imply with current rad building consent issue imply with current rad building consent ing of 2023. Iterations to meet user will be included in the immence in summer 2022 Target Contract Commencement Summer 2022 below. Target Design Commencement Summer 2023 Tommess Academy	to be resolved a egulations and let and project progressive to and project progressive to a completion completion and project progressive to a completion completion completion and project project completion and project proje	nd an application segistaltion relating to gress. The revised of the press. The revised to see a chieve economies of the company of the compa	ubmitted, p air supplies for late for the uit the completion of scale. Works now Probable Outturn Probable Outturn Probable Outturn Output Probable Outturn	£0	£33,800	£0	£33,755	£33,755	£0	£398,300	£100,00
Committee Update: Designowever there have been boilers. Work is ongoing in procurement is now Nove Glaitness School Budget £140,000 Committee Update: Work Stromness Academy Ph 5 Budget £432,055 Committee Update: The ophased over the following Stromness Academy Ph 6	Ferrey & Mennim on works are nearing ocomplications with to reslove this proble ember 2022 which wi Alterations to primar the Nursery project. D proposed for Financia Design Consultant HRI Munro Architecture Ltd us are included within Phase 5 thermal upgr be developed Design Consultant Design Consultant Phase 6 thermal upgr other working in the developed Woo financial years. Phase 6 thermal upgr property - To be developed	completing the deem, however this value and the construction of the construction of the construction of the construction of the contractor	sign in order to co will affect both liste ruction works to sp leds accommodation all the nursery works and e works forcast to com Tender Sum on contract noted I oof cladding, gutters, f Tender Sum Ing 3 phases at Sti	ding consent issue imply with current red building consent viring of 2023. Iterations to meet user will be included in the interaction of the included in the interaction of the included in the interaction of the interaction of the interaction of the included in the incl	to be resolved a egulations and let and project progression and let a completion	nd an application segistaltion relating to gress. The revised of control of the press. The revised to see a achieve economies of the control of the press. The revised to see a achieve economies of the control of the press	ubmitted, p air supplies for late for the uit the completion of scale. Works now Probable Outturn Probable Outturn Probable Outturn Output Probable Outturn	£0	£33,800	£0	£33,755	£33,755	£0	£398,300	£

			Gener	al Fund Capital	Improvements				Actual Spend as at 30/06/2022	Budget 2022/23	Project Slippage/ Acceleration	Revised Budget 2022/23	Probable Out-turn 2022/23	Overspend/ (Underspend)	Indicactive Budget 2023/24	Indicactive Budget 2024/25
			Gene	eral Fund Capital I	mprovements											
	Asset Name				Description											
14	Stromness Academy Ph 7	Phase 7 thermal up	grade comprising cla	dding doors and win	dows to enhance pro	perty - To be develo	ped		£0	£10,000	£0	£10,000	£10,000	£0	£0	£0
	Budget	Design Consultant	Contractor	Tender Sum	Target Design Commencement	Target Contract Completion	Overall Value to date	Probable Outturn								
	£192,050				Summer 2023	Autumn 2025										
	Committee Update: The dephased over the following			ng 3 phases at Stro	omness Academy	external Wall Insu	lation with the cons	struction works								
15	Orphir Primary school	windows. Replace fa Boiler and flue imp External wall insula Boiler and flue imp adopted. Design opti	scia's, soffits, gutters a rovement works, new ation - Design to comm rovement works - Des ions to be developed in review. Budget will als	and downpipes Ind high efficiency oil boil Inence during 2021/22 Inence during 2020/22 Inence during 2020/2	ler, pressurisation unit with works due on site r solution substantially 1. Provisional start date	and expansion vessel in Financial Year 2023 complete. Project und for the works on new	3/24 ler review to see if rene v heat source estimated	ewable solution can be I for 2022/23 however	£0	£10,000	(£10,000)	£0	£0	£0	£10,000	60
	Budget	Design Consultant	Contractor	Tender Sum	Target Contract Commencement	Contract Completion	Overall Value to date	Probable Outturn								
	£552,000	HRI Munro Architecture Ltd			2024/25	2024/25	£1,723	£552,000								
16	Committee Update: Design most effective insulation sr As the project is in excess course, once the design so Pickaquoy Centre & playing fields	strategy can be founds of £150k a Capita colution has been colution.	nd taking into acco Il Project Appraisal onfirmed	unt installation an (CPA) is required	d running costs. C . A CPA will be sul	onstruction works	are due to take pla	ace in 2025/26. mmittee in due	£0	£0	£0	£0	£0	£0	£195,000	03
	Budget	Design	Contractor	Tender Sum	Target Contract	Target Contract	Overall Value to date	Probable Outturn								
	£195,500	Consultant OIC - D&I Property			Commencement Jun-23	Completion Aug-23	£2,000	£195,500								
	Committee Update - Initial the International Island Gaworks are now scheduled	ames to 2025 a rev	view of programme	was carried out, a	and in discussion w											
	Contingency					e resource identifie	d to develop the req	uired projects.	£0	£79,400	(£79,400)	£0	£0	£0	£0	£0
	Totals								£136,115	£805,400	(£129,600)	£675,805	£675,805	£0	£1,601,527	£1,175,784
	Projects added during year	ar							ı	Projects added	during year				Projects added during year	Projects added during year
17	OIC Depot - Workshop and Office (H88)	Fire Safety Works -	Existing Fire alaram a	nd Emergency lighting	failing and require to b	pe replaced to meet c	urrent legislation require	ements	£0	£0	£129,600	£129,600	£140,000	£10,400	£0	£0
	Budget	Design Consultant	Contractor	Tender Sum	Contract Commencement	Target Contract Completion	Overall Value to date	Probable Outturn								
	£140,000	FLN Ltd	E Fraser Electrical (Orkney) Ltd	£123,966	Aug-22	Oct-22	£0	£140,000								
	Committee Update - Followend of there operational life	fe and therefore re	essment of the OIC quired to be replace	ed. The works ha	ve been procured	and E Fraser Elec	trical (Orkney) Ltd	are due to start								
	the works in August. 2022 programme. There have b			is programme by i	utilising the conting	gency sums and d	elays in other proje	Solo Willin the								

		General Fund Capital Improvements	Actual Spend as at 30/06/2022	Budget 2022/23	Project Slippage/ Acceleration	Revised Budget 2022/23	Probable Out-turn 2022/23	Overspend/ (Underspend)	Indicactive Budget 2023/24	Indicactive Budget 2024/25
		General Fund Capital Improvements								
	Asset Name	Description								
	Retention Due During	Coming Year		Retention Due	During Coming Ye	ar			Retention Due	Retention Due
18	Smiddybrae	Ground Source Heat Pump installation, complete with new ground array, associated groundworks and new boiler house - Proposals submitted to Policy & Resources Committee on 27 November 2018, which was subsequently approved. The project has been broken down into three phases 1. Borehole works completed May 2019. 2. The interconnecting groundworks completed October 2019. 3. Plantroom and heat pump installation has been procured at £507,261.65, is on site but the original planned completion date of May 2020 was delayed due to COVID 19. This has been further delayed due to difficulty in obtaining materials and also the reluctance of commissioning engineers to travel due to the lock down restrictions.	(217,001)	£0	£O	£0	£0	£0	£0	£0
	Budget	Design Contractor Tender Sum Contract Target Contract Overall Value to date Probable Outturn								
	£801,300	Consultant Commencement Completion OIC - D&I Property S R Paterson Ltd £177,814 Mar-19 Dec-20 £794,506 £801,300	4							
	water via the renewable he installed in the next report									
19	Stromness Academy Ph3	Phase 3 thermal upgrade comprising new roof cladding, gutters, fascia's, soffits, downpipes, roof windows, doors and windows to enhance property. This phase relates to the Science block at Stromness Academy.	(£6,684)	£0	£0	£0	£0	£0	£0	£0
	Budget	Design Contractor Tender Sum Contract Target Contract Overall Value to date Probable Outturn Consultant Commencement Completion								
	£315,000	OIC - D&I Property R Clouston Ltd £267,814 Aug-20 Mar-21 £280,529 £295,000	7							
		Completed; Defect Period completed in May 2022. Final Defects list issued to contractor. The negative figure relates to accrual re due once making good defects has been achieved.	1							
20	Stromness Academy Ph4	Phase 4 thermal upgrade comprising new roof cladding, gutters, fascia's, soffits, downpipes, roof windows, doors and windows to enhance property. This phase relates to the Technical block at the Stromness Academy.	(£2,507)	£0	£0	£0	£0	£0	£0	£0
	Budget	Design Contractor Tender Sum Contract Target Contract Overall Value to date Probable Outturn Consultant Commencement Completion	1 !							
	£151,000	OIC - D&I Property R Clouston Ltd £104,759 Aug-20 Mar-21 £109,255 £115,000	4							
	Committe Undate: Project		1							
		Completed; Defect Period completed in May 2022. Final Defects list issued to contractor. The negative figure relates to accrual	1							
	for retention monies that a	re due once making good defects has been achieved.								
21		Replace internal lighting, car park lighting and running track lighting with new LED fittings - Mechanical and Electrical consultants FLN Ltd have been commissioned and the design. Contract documents went out to tender in Janurary 2021, however tender prices recieved were in excees of the project budget. It is proposed to review the designs and replace the fittings in areas where the greatest reduction of running costs can be achieved, such as the track, main hall and corridor areas. Offices and other low use areas to be reviewed in the future.	£0	£0	£0	£0	£0	£0	60	£0
21	for retention monies that a Pickaquoy Centre & Playing	Replace internal lighting, car park lighting and running track lighting with new LED fittings - Mechanical and Electrical consultants FLN Ltd have been commissioned and the design. Contract documents went out to tender in Janurary 2021, however tender prices recieved were in excess of the project budget. It is proposed to review teh designs and replace the fittings in areas where the greatest reduction of running costs can be achieved, such as the track, main hall and corridor areas. Offices and other low use areas to be reviewed in the future. Design Contractor Tender Sum ontract Target Contract Overall Value to date Probable Outturn		£0	£O	£0	£0	£0	£0	£0
21	for retention monies that a Pickaquoy Centre & Playing Fields Budget £300,000	Replace internal lighting, car park lighting and running track lighting with new LED fittings - Mechanical and Electrical consultants FLN Ltd have been commissioned and the design. Contract documents went out to tender in Januaray 2021, however tender prices recieved were in excees of the project budget. It is proposed to review teh designs and replace the fittings in areas where the greatest reduction of running costs can be achieved, such as the track, main hall and corridor areas. Offices and other low use areas to be reviewed in the future. Design Contractor Tender Sum ontract Target Contract Overall Value to date Probable Outturn Consultant RS Merriman Ltd £272,799 Mar-21 Jul-21 £255,676 £300,000		£0	£0	£O	£0	£0	03	£0
21	for retention monies that a Pickaquoy Centre & Playing Fields Budget £300,000	Replace internal lighting, car park lighting and running track lighting with new LED fittings - Mechanical and Electrical consultants FLN Ltd have been commissioned and the design. Contract documents went out to tender in Janurary 2021, however tender prices recieved were in excees of the project budget. It is proposed to review the designs and replace the fittings in aneas where the greatest reduction of running costs can be achieved, such as the track, main hall and corridor areas. Offices and other low use areas to be reviewed in the future. Design Contractor Tender Sum ontract Target Contract Overall Value to date Probable Outturn Commencement FLN Ltd RS Merriman Ltd £272,799 Mar-21 Jul-21 £255,676 £300,000 195% complete in Financial Year 2021/22, issues obtain operational controls for some areas is causing delays; anticpate		£0	£0	£0	03	£O	£O	£0
21	for retention monies that a Pickaquoy Centre & Playing Fields Budget £300,000 Committee Update: Project project to be complete late	Replace internal lighting, car park lighting and running track lighting with new LED fittings - Mechanical and Electrical consultants FLN Ltd have been commissioned and the design. Contract documents went out to tender in Janurary 2021, however tender prices recieved were in excees of the project budget. It is proposed to review the designs and replace the fittings in aneas where the greatest reduction of running costs can be achieved, such as the track, main hall and corridor areas. Offices and other low use areas to be reviewed in the future. Design Contractor Tender Sum ontract Target Contract Overall Value to date Probable Outturn Commencement FLN Ltd RS Merriman Ltd £272,799 Mar-21 Jul-21 £255,676 £300,000 195% complete in Financial Year 2021/22, issues obtain operational controls for some areas is causing delays; anticpate		£0	£0	£0	60	03	03	£0
	Fickaquoy Centre & Playing Fields Budget £300,000 Committee Update: Project project to be complete late Pickaquoy Centre & Playing	Replace internal lighting, car park lighting and running track lighting with new LED fittings - Mechanical and Electrical consultants FLN Ltd have been commissioned and the design. Contract documents went out to tender in Janurary 2021, however tender prices recieved were in excees of the project budget. It is proposed to review the designs and replace the fittings in a reas where the greatest reduction of running costs can be achieved, such as the track, main hall and corridor areas. Offices and other low use areas to be reviewed in the future. Design Contractor Tender Sum ontract Commencement Completion FLN Ltd RS Merriman Ltd £272,799 Mar-21 Jul-21 £255,676 £300,000 1 95% complete in Financial Year 2021/22, issues obtain operational controls for some areas is causing delays; anticpate October 2022. Upgrade Internal lighting to remaining areas (Phase 2) - Replacement lighting to remaining spaces within Pickaquoy Centre.	£0							
	Fickaquoy Centre & Playing Fields Budget £300,000 Committee Update: Project project to be complete late Pickaquoy Centre & Playing Fields	Replace internal lighting, car park lighting and running track lighting with new LED fittings - Mechanical and Electrical consultants FLN Ltd have been commissioned and the design. Contract documents went out to tender in Janurary 2021, however tender prices recieved were in excees of the project budget. It is proposed to review the designs and replace the fittings in aneas where the greatest reduction of running costs can be achieved, such as the track, main hall and corridor areas. Offices and other low use areas to be reviewed in the future. Design Contractor Tender Sum ontract Target Contract Overall Value to date Probable Outturn Commencement FLN Ltd RS Merriman Ltd £272,799 Mar-21 Jul-21 £255,676 £300,000 195% complete in Financial Year 2021/22, issues obtain operational controls for some areas is causing delays; anticpate October 2022. Upgrade Internal lighting to remaining areas (Phase 2) - Replacement lighting to remaining spaces within Pickaquoy Centre.	£0							
	Fickaquoy Centre & Playing Fields Budget £300,000 Committee Update: Project project to be complete late Pickaquoy Centre & Playing Fields Budget £138,000	Replace internal lighting, car park lighting and running track lighting with new LED fittings - Mechanical and Electrical consultants FLN Ltd have been commissioned and the design. Contract documents went out to tender in Janurary 2021, however tender prices recieved were in excees of the project budget. It is proposed to review the designs and replace the fittings in a reas where the greatest reduction of running costs can be achieved, such as the track, main hall and corridor areas. Offices and other low use areas to be reviewed in the future. Design Contractor Tender Sum Ontract Target Contract Overall Value to date Probable Outturn Commencement FLN Ltd RS Merriman Ltd £272,799 Mar-21 Jul-21 £255,676 £300,000 195% complete in Financial Year 2021/22, issues obtain operational controls for some areas is causing delays; anticpate October 2022. Upgrade Internal lighting to remaining areas (Phase 2) - Replacement lighting to remaining spaces within Pickaquoy Centre. Design Contractor Tender Sum Contract Target Contract Overall Value to date Probable Outturn Completion Commencement Completion FLN RS Merriman Ltd £174,165 Summer 21 Dec-21 £158,087 £188,000 195% complete in Financial Year 2021/22, issues obtaining operational controls for some areas is causing delays; anticipate	£0							

	General Fund Capital Improvements	Actual Spend as at 30/06/2022	Budget	Slinnage/	Budget	Probable Out-turn 2022/23	Overspend/ (Underspend)	Indicactive Budget 2023/24	Indicactive Budget 2024/25
	General Fund Capital Improvements								
Asset Name	Description								
 Total General Fund		£109,923	£805,400	£0	£805,405	£815,805	£10,400	£1,601,527	£1,175,784

		General Fund Capital Improvements	Actual Spend as at 30/06/2022	Budget 2022/23	Project Slippage/ Acceleration	Revised Budget 2022/23	Probable Out-turn 2022/23	Overspend/ (Underspend)	Indicactive Budget 2023/24	Indicactive Budget 2024/25
		General Fund Capital Improvements								
	Asset Name	Description								
	Nursery projects			Nursery Projec	cts				Nursery Projects	Nursery Projects
	Early Learning & Childcare	This project is part of the Governments Early Years and ChId Care plan and the implemnetion of 1140 hours. Projects are complete at Burray, Papa Westray, Westray, Eday, Shapinsay and Papdale Nurseries. Larger projects being developed for Dounby.								
23	Glaitness Primary School	Extension and internal upgrade. New extension along with internal alterations to some of the existing areas to provide nursery accommodation for 88 nursery children. Construction works to be undertaken in 3 phases, with Phase 1 (internal alterations to existung building) due to be complete to allow utilisiation before January 22. Phase 2 (new extension) will start at the same time as phase 1 and will take around 12 months to complete. Phase 3 (final internal alterations) will follow and is due to be complete by the of the school summer holidays in August 2022.	£163,058	£952,000	£0	£952,000	£948,292	(£3,708)	£0	£0
	Budget	Design Contractor Tender Sum Contract Target Contract Overall Value to date Probable Outturn Consultant Commencement Completion								
	£1,788,300	HRI Munro Orkney Builders £1,583,692 Jun-21 Aug-22 £1,581,707 £1,788,292 Architecture Ltd (Contractors) Ltd								
	phases to suit operational (New Extension) was com- were delayed due to cem- handed over to the Nurser good progress being made in handover of one space.	commenced on site at the beginning of the summer holidays in accordance with agreed programme. Project is split into ceeds with phase 1 (internal alterations) complete in mid December 2021, with Phase 1 operational in January 2022. Phase 2 eted in late June 2022 and Phase 3 (alterations to existing nursery area) is due to complete in August 2022. Phase 2 works t shortages early in the process and then subsequently by delays in the supply of the timber kit. The extension has been service and it is getting prepared to be operational for the new school year. Works are currently underway in Phase 3 with however issues with the supply of some structural steel work (required to open up some existing rooms) will cause the delay the school is aware of this and can work around this. The contractor is confident that Phase 3 (except for the space noted of allow the rooms to be operational for the new school year.								
	Total Early Learnin	g & Childcare	£163,058	£952,000	£0	£952,000	£948,292	(£3,708)	£0	£0
	Grant Income/ Bud	et Additions			Grant	Income			Grant Income	Grant Income
Inc 1	Early Learning & Childcare	Grant income - Early Learning and Childcare allocation in respect of nursery works - Grant to be drawn down as expenditure incurred, and in accordance with grant conditions.		£0	£0	£0	£0	£0	£0	£0
Inc 2	Early Learning & Childcare	Additional budget from RRR fund to cover additional Glaitness costs		(£49,000)	£0	(£49,000)	(£49,000)	£0	£0	£0
Inc 3	Early Learning & Childcare	Budget to be slipped from 20/21 to 2021/22 and 2022/23		(£203,000)	£0	(£203,000)	(£203,000)	£0	£0	£0
Inc 4	Early Learning & Childcare	Budget to be slipped from 2021/22 to 2022/23		(£700,000)	£0	(£700,000)	(£700,000)	£0	£0	£0

			Gene	eral Fund Capital I	mprovements			Budget 2022/23	Budget 2023/24	Budget 2024/25
	Asset Name				Description					
1								£0.00	£0	£0
	Budget	Design Consultant	Contractor	Tender Sum	Target Contract Commencement	Target Contract Completion	Overall Value to date			
	Committee Update - No projects	due in Financial Yea	r 2022/23							
2	Contingency							£118,400	£118,400	£0
	Contact Officer- Ia	an Rushbro	ok Extn 2713							

	Actual					
	Expenditure as		Capital Budget		Overspend/	
Plant & Vehicle Replacement Programme	at 30/06/2022	at 30/06/2022	2022/23	Outturn 2022/23	(Underspend)	Purchase Status/Update
Planned purchases as approved at AM Sub 1 Febr	uary 2022					
Gritter - Iveco Dedicated 18 tonne	£194,000	£0	£194,000	£194,000	£0	Carried forward from the 2021/22 approved programme. Budget increased by £62k to allow for revised specification. Ordered March 2021 and delivered on the 16/05/22.
Minibus - Renault Master	£0	£0	£63,000	£63,000	03	Carried forward from the 2021/22 approved programme. The first retender of this failed as the submission did not meet the internal height requirement. It has been reissued for a second time with tenders due to be returned for evaluation on the 13.07.22.
Van - Ford Transit	03	£0	£23,000	£0	(£23,000)	Carried forward from the 2021/22 approved programme. Van will be ordered from AM Phillip in July, however due to global market conditions for the supply of vehicles it is expected that this vehicle will only be delivered in May 2023.
Gritter Merxcedes 1824 Axor/Epoke Sirius	£194,000	£0	£194,000	£194,000	£0	Carried forward from the 2021/22 approved programme. Budget increased by £62k to allow for revised specification. Ordered March 2021 and delivered on the 16/05/22.
Van - Renault Kangoo Electric	03	£0	£22,868	£0	, ,	Carried forward from the 2021/22 approved programme. Ordered from Toyota on the 9/12/21 and it was originally anticipated that delivery would not be achieved by 31 March 2022 and the vehicle purchase would need to be carried forward to the 2022/23 progrtamme, however the vehicle was delivered on the 18/03/22.
Mini Digger Kubota KX61.3	£47,850	£0	£45,000	£47,850		Carried forward from the 2021/22 approved programme. Ordered from Balgownie Equipment on the 15/03/22 and delivered on the 19/05/22.
Mower - Verge Cutter Spearhead Excel 504	£0	£16,000	£16,000	£16,000		Carried forward from the 2021/22 approved programme. Order placed with MLM Engineering on the 26/01/22 with delivery anticipated in August 2022.
Mower - Verge Cutter Spearhead Twigga	£0	£16,000	£16,000	£16,000	£0	Carried forward from the 2021/22 approved programme. Order placed with MLM Engineering on the 26/01/22 with delivery anticipated in August 2022.
Volkswagen Caddy Diesel Van	£0	£0	£22,868	£0	, ,	Carried forward from the 2021/22 approved programme. Ordered from Toyota on the 9/12/21 and it was originally anticipated that delivery would not be achieved by 31 March 2022 and the vehicle purchase would need to be carried forward to the 2022/23 progrtamme, however the vehicle was delivered on the 18/03/22.
Volkswagen Caddy Diesel Van	£0	£0	£22,868	£0	, ,	Carried forward from the 2021/22 approved programme. Ordered from Toyota on the 9/12/21 and it was originally anticipated that delivery would not be achieved by 31 March 2022 and the vehicle purchase would need to be carried forward to the 2022/23 progrtamme, however the vehicle was delivered on the 18/03/22.
NC HT1.0 1T Dumper	£0	£0	£26,000	£26,000	£0	Carried forward from the 2021/22 approved programme. The specification for the dumper was sent to procurement for issue on the 23/05/22 and is awaiting tender.
Volkswagen Caddy Diesel Van	93	£0	£23,000	£23,720	£720	Carried forward from the 2021/22 approved programme. Tenders due to be returned for evaluation on the 14/07/22.
Volkswagen Diesel Caddy Van	£0	£0	£23,000	£0		Carried forward from the 2021/22 approved programme. Due to be ordered from AM Phillip in July 2022. Unfortunately due to Global Market conditions it is not expected that this vehicle will be delivered before the end of the financial year. Note, at Client's request, this vehicle is diesel.
Volkswagen Sharan	03	£25,518	£30,000	£25,518	(£4,482)	Carried forward from the 2021/22 approved programme. Ordered from Parks of Hamilton (Towerhead Garage). Delivery is anticipated during February 2023.
VW Transporter Minibus (9 Seats)	£0	£0	£35,000	£0		Carried forward from the 2021/22 approved programme. Due to be ordered from AM Phillip in July 2022. Due to global market conditions however it is not anticipated that it will be delivered before the end of the 2022/23 financial year.
Tractor - New Holland TD5.85 4WD	£0	£64,750	£65,000	£64,750	(£250)	This tractor was ordered from Robertsons Orkney on the 24/05/22 with delivery expected by October 2022.

Plant & Vehicle Replacement Programme	Actual Expenditure as at 30/06/2022	Committed Spend as at 30/06/2022		Probable Outturn 2022/23	Overspend/ (Underspend)	
Tractor Additional due to change of work patterns	£0	£64,750	£65,000	£64,750	(£250)	As above, this tractor was ordered from Robertsons Orkney on the 24/05/22 with delivery expected in October 2022.
Skid Steer - New Holland L225	£0	£0	£45,000	£45,000		Specification issued to procurement on the 05/05/22. Awaiting issue to tender.
Tractor	£0	£64,750	£65,000	£64,750	(£250)	This tractor was ordered from Robertsons Orkney on the 24/05/22 with delivery expected by October 2022.
Van - Volkswagen Caddy Diesel	03	03	£23,000	£23,720		This vehicle is to be replaced with an with electric van. Tenders are due to be returned for evaluation on the 14/07/22.
Van - Volkswagen Caddy Diesel	03	03	£23,000	£23,720	£720	As above, vehicle to be replaced with an with electric van with tenders are due to be returned for evaluation on the 14/07/22.
Hotbox - Proteus Demountable HL5	£0	£0	£18,096	£0	(£18,096)	The Roads Service has agreed that replacement of this hotbox will be deffered into the 2023/24 programme.
Pickup - Renault Master Tipper c/w Tail Lift 3.5T	£0	03	£36,000	£0	(£36,000)	This procurement of this pick-up is no longer required as it has been replaced by a pick up previously used within Leisure Services,which was under utilised due to operational changes within that department. The vehicle has has been transferred to The Roads Service.
Pickup - Renault Master Tipper c/w Tail Lift 3.5T	£0	£0	£36,000	£42,995		Due to be ordered in July from AM Phillips, the supplier has advised that the vehicle will be delivered by October 2022.
Mower Verge Cutter - Shelbourne Reynolds PB450	£0	£0	£16,000	£16,000	£0	The purchase of this mower has been temporarily paused to allow an operational review of the two similar mowers which are already on order and anticipated in August.
Lorry - DAF FA LF45.180 HL5 Hooklift	03	£0	£103,000	£0	(£103,000)	This truck is due to be ordered from AM Phillip in July 2022. Unfortunately due to the global market conditions relating to the supply of this type of vehicle it is not scheduled for delivered until September 2023.
Dustcart Mercedes-Benz Econic 1829 LL	03	£221,152	£215,000	£221,152	£6,152	The Dustcart was ordered from Dennis Eagle on the 06/05/22 and is due for delivery in February 2023.
HL5 High Sided Skip	£0	£0	£7,100	£7,100	£0	Specification received from waste services. Still to be issued to procurement for tender.
HL5 High Sided Skip	£0	£0	£7,100	£7,100	£0	As above, specification still to be issued to procurement for tendering.
HL5 High Sided Skip	£0	£0	£7,100	£7,100	£0	As above, specification still to be issued to procurement for tendering.
Pickup - Iveco Daily 45C15 Tipper 5.2T	£0	£0	£43,000	£0	(£43,000)	Due to be ordered from AM Phillip Truck Tech in July 2022. Due to global market conditions however it is not anticpated that the pick up will be delivered prior to the end of the financial year in March 2023.
Loadall - JCB	£0	£100,050	£80,000	£100,050	£20,050	Plant ordered from Balgownie on the 14/06/22. Delivery is expected by August 2022.
Weighbridge - Equipment Weightron	£0	£0	£42,000	£42,000	£0	Specification received from waste services. Still to be issued to procurement for tender.
Isuzu Fire Tender	£0	£64,211	£57,000	£64,211	,	Ordered from Terberg DTS on the 29/06/22, with delivery of this fire tender expected by the end of March 2023.
Minibus - Mercedes-Benz - Disabled Access	£0	£0	£90,000	£101,000	£11,000	The specification was issued to procurement on the 31/05/22 with tenders due to be returned for evaluation on the 15/07/22.

Plant & Vehicle Replacement Programme	Actual Expenditure as at 30/06/2022	Committed Spend as at 30/06/2022	Capital Budget	Probable Outturn 2022/23				
. In the second of the second	at 30/00/2022	at 30/00/2022	2022/23	Outturn 2022/23	(Onderspena)	r uronase otatus/opuate		
Additional Purchases in 2022/23 (Accelerated From	Indicative 2023-20	25 Programme)						
Additional Fulchases III 2022/25 (Accelerated From	£0	£0	£0	£0	£0			
Additional Purchases in 2022/23 (Not included in In	dicative 2023-2025	Programme)						
Vehicle Lift	£0	£8,645	(O£	£8,645		Carried forward from the 2021/22 approved programme. This was not included in the approved 2022.23 programme as officers were only made aware of delivery delays after the Asset Management Sub-Committee meeting of 01/02/2022. Ordered on the 14/09/21 from Stertil Koni with lift installed in May 2022. Payment still outstanding.		
GENERAL FUND	£435,850	£645,827	£1,800,000	£1,510,131	(£289,869)			
Trading Service Purchases - Funded by The Service	e							
Orkney College VW Van	03	£0	£25,000	£25,000	CO	Carried forward from 2021/22 programme. The specification for which was sent to		
vw van	£0	£0	£25,000	£25,000	£U	procurement on the 04/05/22 and is currently awaiting issue to tender.		
Ford Minibus	£0	£0	£35,000	£35,000		Carried forward from 2021/22 programme. Awaiting an instruction from Orkney College. On the 23/07/22 they indicated that their preference was to seek the procurement of a secondhand vehicle. This matter is being discussed with the Procurement team.		
Isuzu D-Max 2.5TD 4x4 Double Cab Pickup	£0	£0	£30,000	£30,000		Awaiting confirmation from Orkney College if they want to proceed with the tender function this replacement vehicle. (Note SG14WAO, the vehicle this replacement is for, was written off in an accident on the 23/06/22 and is in the hands of the Insurance team.		
	£0	£0	£90,000	£90,000	£0			
Marine Services						<u> </u>		
HL5 Closed Skip Full Height	£0	£0	£7,000	£7,000	£0	Carried forward from 2021/22 programme. Awaiting advice from Marine services as to whether they want to continue with replacement		
HL5 Closed Skip Full Height	£0	£0	£7,000	£7,000	£0	Another 2021/22 carry over where instruction is awaited from Marine services.		
Peugeot Boxer Pick-up	£0	£55,595	£36,000	£55,595		This vehicle is a carry over from the 2021/22 budget, though at the Client's request it was ordered on 25/6/22 with the addition of a small crane which will result in an increased cost. The Deputy Harbour Master Strategy and Support and the Assistant Marine Superintendant have confimred that they have the additional budget in place to cover the costs.		
Peugeot Van	£0	£24,718	£23,000	£24,718		A carry over from last Financial Year, this van was ordered from Snows Peugeot Southampton on 18/05/22 on purchase order number WP10264. The Deputy Harbour Master Strategy and Support has confirmed that they have the budget in place for this purchase. Delivery of the vehicle is due in September 2022		
Forklift Electric 2.5T	£0	£0	£55,000	£55,000	£0	A carry over from 2021/22, this tender is still to be issued by Procurement. The Deputy Harbour Master Strategy and Support has confimred that the budget is in place for this forklift		
Land Rover Defender	£0	£0	£35,000	£35,000	£0	Awaiting advice from Marine services if they require to continue with replacement.		

	Actual								
Plant & Walting Banks are and Banks are	Expenditure as	Committed Spend as	Capital Budget		•				
Plant & Vehicle Replacement Programme	at 30/06/2022	at 30/06/2022	2022/23	Outturn 2022/23	(Underspend)	Purchase Status/Update			
Additional Purchases in 2022/23 Forklift 3.5T	£0	£0	£0	£55,000	£55,000	Tenders for this forklift are due to be evaluated on the 14/7/22. Deputy Harbour			
orkin o.or	20	20	20	200,000	,	Master (Strategy and Support) has confirmed that they have the budget in place for this purchase.			
Forklift 3.5T	£0	£0	03	£55,000	£55,000	As above, tenders for this forklift are due to be evaluated on the 14/7/22. Deputy Harbour Master (Strategy and Support) has confirmed that they have the budget in place for this purchase.			
Peugeot Van	£0	£0	03	£30,033		This vehicle was originally included on the 2020/21 PVR programme, however the vehicle was not procured. Due to be ordered from Snows Peugeot in July 2022, with delivery due in November 2022.			
Nissan Electric Van	£0	£0	03	£26,324		As above, this van was originally included in the 2020/21 Programme, but was not purchased. It is due to be ordered from Snows Peugeot in July 2022, with delivery due in November 2022.			
Compact Tractor	£0	£31,727	03	£31,727		As requested by the Corporate Director Enterprise and Sustainable Regeneration this purchase is to be funded from the Islands Infrastructure budget. Ordered from Robertsons of Orkney on the 01/03/22.			
Second Hand Van	£0	£0	£0	£17,500		The specification for a used van received no bid submmisions by the closing date of the 29/06/22. The specification is to be re-issued again by Procurement. The Deputy Harbour Master (Strategy and Support) has confirmed that they have the budget in place for this purchase.			
Second Hand Van	£0	£0	£0	£17,500	,	Tendered with above, no bid submmisions were received and the specification is to be re-issued by Procurement. The Deputy Harbour Master (Strategy and Support) has confirmed that they have the budget in place for this purchase.			
Peugeot Van	£0	£24,717	£0	£24,717		This is an additional van request which was ordered from Snows Peugeot Southampton on 18/05/22. The Deputy Harbour Master (Strategy and Support) has confirmed that they have the budget in place for this purchase. Delivery of the vehicle is due in September 2022.			
	£0	£136,757	£163,000	£442,114	£279,114				
Quarry Services					/==				
CAT 950H Loading Shovel N1A05035	£0	£154,098	£160,000	£154,098	, , ,	This loading Shovel was ordered from Balgownie Equpment on the 13/04/22. It is expected to be delivered to us in September 2022.			
CAT 950H Loading Shovel N1A05032	£0	£154,098	£160,000	£154,098	(£5,902)	This loading Shovel was ordered from Balgownie Equpment on the 13/04/22. It is expected to be delivered to us in November 2022.			
Additional Purchases in 2022/23	-	•		-					
Quarry Operations - Weighbridge	£0	£31,650	£0	£31,650		Carried forward from 2021/22 programme. Delivery was not achieved by 31 March 2022. The replacement weighbridge was installed in May 2022, awaiting invoice.			
	£0	£339,845	£320,000	£339,846	£19,846				
NON-GENERAL FUND	£0	£476,602	£573,000	£871,960	£298,960				
Contact Officer - Interim Head of Neighbourhood Services, Extension 2310	£435,850	£1,122,429	£2,373,000	£2,382,091	£9,091				

INFORMATION TECHNOLOGY CAPITAL REPLACEMENT PROGRAMME 2022/2023	Actual Expenditure as at 30/06/2022	Capital Budget 2022/23	Probable Outturn 2022/23	Overspend (Underspend)
Datacentre Replacements				
Server Room Replacement	£2,313	£20,000	,	£0
Replacement of server and network room equipment including UPS (backup power), remote manageme and has arrived and been installed. New UPS equipment is in the process of being ordered.	ent, monitoring and	access controls. N	lew racking has be	een purchased
Server Replacements				
Replacement of servers that are end-of-life.	£0	£30,000	£30,000	£0
Replacement of the servers that are at end of operational lifetime and reaching or beyond vendor supported year 2022/23. New servers for they new Paris system have been procured, we are awaiting delivery.	rt. There is an incre	eased number like	y to require replace	ement in financial
Replacement of Storage and Backup Infrastructure	£0	£25,000	£25,000	£0
Replacement of storage that is approaching capacity and enhance the resilience of data backups. This p	oroject has not yet	commenced.		
Local Area Network Replacements				
Wi-Fi Refresh	£0	£50,000	£50,000	£0
Renew and improve Wi-Fi systems to maintain capacity and currency of support, replacing end of life eq	quipment. Procurem	ent process has b	egun.	
Replacement of Network Switches	(£524)	£35,000	£35,000	£0
Replacement of network switches that are end of support. Ensuring devices are in current support is an line with the Public Sector Action Plan. Main procurement has begun, firstly to update aging switches in				Accreditation in
Device Replacement				
Replacement of End User Devices (Corporate)	£21,269	£70,000	£70,000	£0
To replace end of life end-user devices in Council Offices. This will fund approx. 120 devices from an as begun.	set base of ca 1200) devices. Main pr	ocurement for new	devices has
Replacement of End User Devices (Schools)	£42,839	£160,000	£160,000	£0
To replace end of life end-user devices in schools. This will fund approx. 275 devices across 22 schools supplied to Burray and Dounby schools. More devices have been ordered, but delays are anticipated dur			es. New pupil devi	ces have been
Failures and Emergency Replacements of Capital Equipment	£225	£30,000	£30,000	£0
Allocation to replace failures not covered by repairs, and any systems that fail security audit requirement - Installation of replacement link for stromness harbour masters office.	ts. Particularly WAN	N wireless.		
Contact Officer - ICT Services Manager, Extension 3007	£66,122	£420,000	£420,000	£0