

Item: 5

**Harbour Authority Sub-committee: 21 January 2025.** 

Miscellaneous Piers and Harbours.

**Revenue Maintenance Programme - Expenditure Monitoring.** 

Report by Head of Finance.

## 1. Overview

- 1.1. To demonstrate a focus on maintaining existing assets of the Council and ensuring that our buildings and infrastructure are maintained at levels expected by the Orkney public and that our IT, plant and vehicles achieve modern standards of security, safety and emissions, annual capital improvement and replacement programmes of work are agreed by the relevant service Committee or Subcommittee.
- 1.2. Delivery of these planned programmes of work are thereafter monitored throughout the financial year by the relevant service Committee or Subcommittee.
- 1.3. The annual revenue maintenance programme for Miscellaneous Piers and Harbours for financial year 2024/25 was approved by the Harbour Authority Subcommittee on 19 March 2024.
- 1.4. The table below provides an overview of the expenditure incurred in financial year 2024/25.

| Description.                           | Actual<br>Expenditure at<br>31 December<br>2024. | Approved<br>Budget<br>2024/25. | Probable<br>Out-turn<br>2024/25. | Overspend/<br>(Underspend). |
|--|--|--------------------------------|----------------------------------|-----------------------------|
|  | £000   | £000                           | £000                             | £000                        |
| Major<br>maintenance<br>works at piers | 1,187.0  | 3,469.0                        | 2,714.0                          | (755.4)                     |
| Total                                  | 1,187.0  | 3,469.0                        | 2,714.0                          | (755.4)                     |

- 1.5. Appendix 1 to this report provides a detailed breakdown of the approved programme of work for financial year 2024/25, including individual project updates.
- 1.6. An Environmental Levy is charged on every vessel entering Harbour Authority waters, aimed at encouraging owners and operators of vessels to switch to more carbon neutral power systems. Income generated by the Environmental Levy is used by Marine Services to fund environmental works, both capital and revenue in nature. To date in financial year 2024/25 no revenue expenditure has been incurred that would be funded by this income source.

# 2. Recommendations

- 2.1. It is recommended that members of the Sub-committee:
  - Note the summary position of expenditure incurred, as at 31 December 2024, against the approved Miscellaneous Piers and Harbours revenue maintenance programme for 2024/25, as detailed in section 1.4 of this report.
  - ii. Scrutinise the detailed analysis of expenditure figures and programme updates, attached as Appendix 1 to this report, in order to obtain assurance regarding significant budget variances and progress made with delivery of the approved Miscellaneous Piers and Harbours revenue maintenance programme.

#### For Further Information please contact:

Pat Robinson, Service Manager (Accounting), extension 2621, Email: <a href="mailto:pat.robinson@orkney.gov.uk">pat.robinson@orkney.gov.uk</a>

#### **Implications of Report**

- **1. Financial** The Financial Regulations state that Corporate Directors can incur expenditure within approved revenue and capital budgets. Such expenditure must be in accordance with the Council's policies and objectives and subject to compliance with the Financial Regulations.
- **2. Legal** Regular financial monitoring and reporting helps the Council meet its statutory obligation to secure best value.
- 3. Corporate Governance In terms of the Scheme of Administration, monitoring, on a quarterly basis, the levels of expenditure incurred against the approved annual revenue maintenance programme for assets held on the Miscellaneous Piers and Harbours account, funded through the approved revenue budget, is referred to the Harbour Authority Sub-committee.

- 4. **Human Resources** N/A.
- **Equalities** Equality Impact Assessment is not required for financial monitoring. 5.
- Island Communities Impact Island Communities Impact Assessment is not required 6. for financial monitoring.

| 7. | <b>Links to Council Plan</b> The proposals in this report support and contribute to |  |  |  |
|----|---|--|--|--|
|    | improved outcomes for communities as outlined in the following Council Plan         |  |  |  |
|    | strategic priorities:   |  |  |  |
|    | ☐ Growing our economy.  |  |  |  |
|    | ☐ Strengthening our Communities.  |  |  |  |
|    | □ Developing our Infrastructure.  |  |  |  |
|    | ☐ Transforming our Council.   |  |  |  |
| 8. | Links to Local Outcomes Improvement Plan The proposals in this report support       |  |  |  |
|    | and contribute to improved outcomes for communities as outlined in the following    |  |  |  |
|    | Local Outcomes Improvement Plan priorities:   |  |  |  |
|    | □Cost of Living.  |  |  |  |
|    | □ Sustainable Development.  |  |  |  |
|    | □Local Equality.  |  |  |  |
| 9. | Environmental and Climate Risk Where resources allow, improvement works can         |  |  |  |
|    | include 'greener' solutions.  |  |  |  |
|    |   |  |  |  |

- **10. Risk** Improvement of existing assets can help reduce risks associated with these
- assets.
- 11. Procurement Any contractual arrangements require to comply with the Financial Regulations and Contract Standing Orders.
- Health and Safety Well-maintained assets will assist the Council in complying with **12.** relevant Health and Safety requirements for both staff and the public.
- **13. Property and Assets** Included throughout the report and detailed in the Appendix.
- **14. Information Technology** Up to date IT systems should help reduce risk to the Council.
- **15.** Cost of Living N/A.

#### **List of Background Papers**

Harbour Authority Sub-committee, 19 March 2024, Miscellaneous Piers and Harbours Revenue Maintenance Programme - Proposed Programmes 2024/25.

### **Appendix**

Appendix 1 – Miscellaneous Piers and Harbours Revenue Maintenance Programme 2024/25.

**APPENDIX 1** 

| Pier / location   | Actual                          | Approved         | Estimated | <u>Predicted</u> <u>Comments</u>  |
|---|---------------------------------|------------------|-----------|---|
|   | Expenditure at 31 December 2024 | 1 ———            | Outturn   | (Underspend)/ Overspend   |
|   | £                               | £                | £         | £   |
| 2023/24 - Projects Final Retention  |                                 |                  |           |   |
| Kettletoft Pier Repairs & lighting Kirkwall Pier Repairs - cross berth  | 7,026                           | 4,000<br>7,000   |           | O Awaiting close out of defects and subsequent final invoice.      Works complete.  |
| Rousay Pier Car Park  | 46,673                          |                  | 47,000    | 47,000 Invoice received for previous year's work too late to include in 2023/24.  |
| Copland's Dock Wall   | 2,100                           | 0                | 2,100     | 2,100 A very late invoice received for final balance for this project.  |
| 2023/24 - Projects (carried over)   |                                 |                  |           |   |
| NI Fender Replacement - Eday & Stronsay   | 8,970                           | 48,000           | 48,000    | Eday complete. Stronsay is also complete but resulted in a structural defect found  |
| Kettletoft Pier - additional surfacing works  | 0                               | 50,000           | 50,000    | on West Pier which has lead to the partial closure of this facility.  Works completed, defects addressed and waiting for final invoice.   |
| Stromness South Pier Repairs  | 0                               | 95,000           | 95,000    | 0 Works completed, defects addressed and waiting for final invoice.   |
| Pier Lighting Replacement - Stromness, Burray, Loth & Rapness   | 0                               | 140,000          |           | 0 Works completed, defects addressed and waiting for final invoice.  Linkspan works completed, walkway 90% complete. This will be completed in this   |
| Stromness Walkway and Linkspan Painting   | 111,067                         | 150,000          | 150,000   | financial year, with retention due in next.   |
| Kirkwall Pier Break Tank  | 0                               | 110,000          | 110,000   | All installation works completed. Waiting for final commissioning and water test results before putting into service. Waiting for final invoice.  |
| Scapa Pier Power Upgrade  | 397,592                         | 75,000           | 400,000   | Due to unknown and unforeseen issues this project has incurred additional costs which are ongoing. A detailed report will be submitted to the Sub-committee in due course. Civil and electrical works are completed and awaiting permanent main system connection. There will be retention payments due in next financial year. |
| Hydrographic Surveys - Year 3   | 0                               | 25,000           | 25,000    | 0 All surveys completed but drawings and invoice not yet received.  |
| Lyness Remediation  | 56,995                          | 0                | 60,000    | Ongoing works which should be completed by the end of 2024/25. Completion 60,000 letter has been sent to authorities who have requested (new) limits and works. This is now under discussion as to whether needed or required.  |
| 2024/25 - Proposed Projects   |                                 |                  |           |   |
| Hatston Linkspan Painting   | 108,606                         | 280,000          | 280,000   | Contract awarded and works started but encountering some weather delays. Work should be completed in this financial year. Retention payment will be due in the next financial year.   |
| Hatston Passenger Walkway Painting  | 0                               | 100,000          | 0         | After discussions and with weather delays to last two linkspan and last walkway (100,000) contracts, this work is carried forward to next year in order to ensure that present works are completed.   |
| Pole Star Pier concrete repairs and ladder replacement  | 0                               | 40,000           | 10,000    | (30,000) Initial drawings and details started, but works are unlikely to start in this financial year.  |
| Eday Ferry Terminal wave screens, fenders, ladders and timber capsil  | 0                               | 450,000          | 100,000   | (350,000) Inspections completed, consultant preparing scope of works in readiness to go out to tender. Works are likely to start in the next financial year.  |
| Kirkwall Pier Ladders   | 14                              | 35,000           | 35,000    | Drawings and tender documents completed. Advert placed and procurement process is in hand.  |
| Sutherland Pier ladders   | 0                               | 60,000           | 60,000    | Drawings and tender documents completed. Advert placed and procurement process is in hand.  |
| Moaness Pier ladder and fender frame  | 0                               | 30,000           | 30,000    | Drawings and tender documents completed. Advert placed and procurement process is in hand.  |
| Shapinsay Pier fenders and ladders  | 0                               | 110,000          | 110,000   | Drawings and tender documents completed. Work is due to go out to tender shortly.   |
| Stronsay East Pier Repairs  | 1,800                           | 345,000          | 50,000    | (295,000) Inspections completed, consultant preparing scope of works in readiness to go out to tender. Works are likely to start in the next financial year.  |
| Hatston Slip Repairs  | 332,952                         | 350,000          | 350,000   | 0 Works practically completed - retention due 2025/26. Awaiting final invoices.   |
| Rousay Pier surfacing and timber fenders  | 0                               | 100,000          |           | (50,000) Design still to be prepared.   |
| Longhope Pier Lighting  | 00.004                          | 75,000           |           | (37,500) Initial drawings and details started.  (150,000) New lighting purchased and installed. This also includes 75% of lighting at Hatston   |
| Kirkwall & Hatston Pier Lighting  | 26,234                          | 250,000          |           | Pier.   |
| Stronsay Ferry Terminal Lighting  | 0                               | 100,000          | 35,000    | (65,000) Initial drawing and details started but work is unlikely to be completed in this financial year.   |
| 2024/25 - Pier Lighting upgrades (material supply)  |                                 |                  |           |   |
| Stronsay, Whitehall Pier Lighting (Material supply - works by Contractor)   | 0                               | 25,000           |           | 0 Specification in hand.  |
| Hoy, Longhope Pier Lighting (Material supply - works by Contractor) Flotta, Sutherland Pier Lighting (Material supply - works in house) | 0                               | 25,000<br>25,000 |           | Specification in hand.      Specification in hand.  |
| Flotta, Gibraltar Pier Lighting (Material supply - works in house)  | 0                               | 12,000           |           | 0 Specification in hand.  |
| Stromness North Pier Lighting (Material supply - works in house)  | 5,307                           | 22,000           | 10,000    | (12,000) Most materials purchased and ready to install.   |
| Stromness South Pier Lighting (Material supply - works in house)  | 5,307                           | 21,000           |           | (11,000) Most materials purchased and ready to install.   |
| Stromness Middle Pier Lighting (Material supply - works in house) Stromness, Copland's Dock Lighting (Material supply - works in house) | 3,306<br>12,312                 | 5,000<br>25,000  |           | 0 Most materials purchased and ready to install. (5,000) Most materials purchased and ready to install.   |
| 2024/25 - Maintenance Dredging  |                                 |                  |           |   |
| Stronsay channel dredge   |                                 | 150,000          | 75,000    | (75,000) Drawings prepared and initial application to Marine Directorate made. It is unlikely   |
| Burray dredge   | 0                               | 35,000           |           | that this work will be fully completed in this financial year.  |
|   |                                 | 60,000           |           | that this work will be fully completed in this financial year.  (30,000)  Drawings prepared and initial application to Marine Directorate made. It is unlikely that this work will be fully completed in this financial year.   |
| Flotta dredge   | 0                               |                  |           | that this work will be fully completed in this financial year.  Drawings prepared, and initial application to Marine Directorate made. It is unlikely   |
| Egilsay and Wyre dredge   | 0                               | 35,000           | 15,000    | that this work will be fully completed in this financial year.  |
| Additional Works  |                                 |                  |           | A sprious safety concern was raised regarding the access to the nevigation light an   |
| Provision of access to Burwick breakwater navigation light  | 60,708                          | 0                | 61,000    | A serious safety concern was raised regarding the access to the navigation light on the end of Burwick breakwater. This being the main navigation aid for entrance to this facility and due to the possibility of serious harm to personnel if not corrected, a new safe access has been installed.                             |
|   | 1,186,969                       | 3,469,000        | 2,713,600 | (755,400)   |