

Item: 6

Development and Infrastructure Committee: 10 September 2024. Road Asset Replacement Programme. Expenditure Monitoring.

**Report by Head of Finance.** 

### 1. Overview

- 1.1. To demonstrate a focus on maintaining existing assets of the Council and ensuring that our buildings and infrastructure are maintained at levels expected by the Orkney public and that our IT, plant and vehicles achieve modern standards of security, safety and emissions, annual capital improvement and replacement programmes of work are agreed by the relevant service Committee or Subcommittee.
- 1.2. Delivery of these planned programmes of work are thereafter monitored throughout the financial year by the relevant service Committee or Sub-committee.
- 1.3. The annual Road Asset Replacement Programme for financial year 2024/25 was approved by the Development and Infrastructure Committee on 26 March 2024.
- 1.4. The table below provides an overview of the expenditure incurred for the period 1 April to 30 June 2024.

Project Description	Expenditure as at 30 June 2024.	Annual Budget 2024/25	Probable Out-turn 2024/25	Overspend/ (Underspend)	
Road Asset Replacement Programme	£86,889.	£950,000.	£951,454.	£1,454.	

1.5. Appendix 1 to this report provides a detailed breakdown of the approved programmes of work for financial year 2024/25, including individual project updates.

### 2. Recommendations

- 2.1. It is recommended that members of the Committee:
  - Note the summary position of expenditure incurred as at 30 June 2024, against the approved Road Asset Replacement Programme for financial year 2024/25, as detailed in section 1.4 of this report.
  - Scrutinise the detailed analysis of expenditure figures and programme updates, attached as Appendix 1 to this report, in order to obtain assurance regarding significant budget variances and progress being made with delivery of the approved Road Asset Replacement Programme.

#### For Further Information please contact:

Shonagh Merriman, Service Manager (Corporate Finance), extension 2105, Email <u>shonagh.merriman@orkney.gov.uk</u>

#### **Implications of Report**

- 1. **Financial** The Financial Regulations state that Corporate Directors can incur expenditure within approved revenue and capital budgets. Such expenditure must be in accordance with the Council's policies and objectives and subject to compliance with the Financial Regulations.
- **2. Legal** Regular financial monitoring and reporting helps the Council meet its statutory obligation to secure best value.
- **3. Corporate Governance** In terms of the Scheme of Administration, monitoring, on a quarterly basis, the levels of expenditure incurred against the approved road asset improvement programme, funded through the approved capital programme, is referred to the Development and Infrastructure Committee.
- 4. Human Resources N/A
- 5. Equalities Equality Impact Assessment is not required for financial monitoring.
- **6. Island Communities Impact** Island Communities Impact Assessment is not required for financial monitoring.
- 7. Links to Council Plan The proposals in this report support and contribute to improved outcomes for communities as outlined in the following Council Plan strategic priorities:
  - □ Growing our economy.
  - □ Strengthening our Communities.
  - □ Developing our Infrastructure.
  - □ Transforming our Council.

8. Links to Local Outcomes Improvement Plan The proposals in this report support and contribute to improved outcomes for communities as outlined in the following Local Outcomes Improvement Plan priorities:

□Cost of Living.

□Sustainable Development.

□Local Equality.

- **9.** Environmental and Climate Risk Where resources allow, improvement works can include 'greener' solutions.
- **10. Risk** Improvement of existing assets can help reduce risks associated with these assets.
- **11. Procurement** Any contractual arrangements require to comply with the Financial Regulations and Contract Standing Orders.
- **12. Health and Safety** Well-maintained assets will assist the Council in complying with relevant Health and Safety requirements for both staff and the public.
- **13. Property and Assets** Included throughout the report and detailed in the Appendix.
- **14.** Information Technology N/A.
- **15.** Cost of Living N/A

#### List of Background Papers

Development and Infrastructure Committee, 26 March 2024, Road Asset Replacement Programmes for 2024 to 2027.

#### Appendix

Appendix 1 – Road Asset Replacement Programme 2024.25 Q1.

## Development Infrastructure - Roads Environmental Services Roads Asset Replacement Programme

Asset type	Cost Code	Location	Actual Expenditure as at 30/06/2024	Allocated Budget 2024/25	Probable Outturn 2024/25	Overspend/ (Underspend)	Description	Project Update
Street lighting system upgrade		Glaitness Road, Kirkwall	£250	£50,000	£50,000	£0	Replace columns, cabling and control systems.	Works designed and instructed. Expected to be completed over Winter.
		Grassick Court, Kirkwall	£0	£10,000	£10,000	£0	Replace columns, cabling and control systems.	Works designed and instructed. Expected to be completed over Winter.
		West Greaves, Holm	£0	£40,000	£40,000	£0	Replace columns, cabling and control systems.	Works designed and instructed. Expected to be completed over Winter.
		Additions to Approved Programme						
			£0	£0	£0	£0		
Street lights	C26101001		£250	£100,000	£100,000	£0		
Drainage		Atlantis Lodge, A965, Firth	£0	£50,000	£50,000	£0	Upgrade existing drainage	Design work ongoing. Works expected to take place Feb-March 2025.
		Additions to Approved Programme						
			£0	£0	£0	£0		
Drainage	C25207001		£0	£50,000	£50,000	£0		
Street Furniture (Bollards and Railings)		Various Locations, Rousay & Hoy	£0	£50,000	£50,000	£0	Replace Amco railing posts	Works designed and instructed. Expected to be completed by March 2025.
Footways and kerbing		Glaitness Road, Kirkwall	£0	£30,000	£30,000	£0	Lay new kerbs and surface	Works designed and instructed. Expected to be completed over Winter.
		Grassick Court, Kirkwall	£0	£20,000	£20,000	£0	Lay new kerbs and surface	Works designed and instructed. Expected to be completed over Winter.
		Additions to Approved Programme			-			
		Signage replacements	£2,000	£0	£5,000	£5,000		Outstanding signage works issued in 2023/24. Due to resource availability this has rolled into 2024/25.
Associated Infrastructure	C25205001		£2,000	£100,000	£105,000	£5,000		

# Development Infrastructure - Roads Environmental Services Roads Asset Replacement Programme

Asset type	Cost Code	Location	Actual Expenditure as at 30/06/2024	Allocated Budget 2024/25	Probable Outturn 2024/25	Overspend/ (Underspend)	Description	Project Update
Bridges and structures		Houton Road, Orphir	£0	£25,000	£25,000	£0	Seawall extension	Design work ongoing. Works expected to take place by end of March 2025.
		Isgarth, B9069, Sanday	£0	£50,000	£50,000	£0	Coastal defence upgrade	Design work ongoing. Works expected to take place by end of March 2025.
		Additions to Approved Programme						
		Pier Road, Graemsay	£1,454	£0	£1,454	£1,454	Coastal defence upgrade	Retention payment for works undertaken in 2023.
Bridges and structures	C25202001		£1,454	£75,000	£76,454	£1,454		
Surface Treatments		B9059, Shapinsay	£0	£30,000.00	£30,000.00	£0	Overlay Surfacing	Works designed and instructed. Expected to be completed by end of Autumn.
		Back Road, St Margaret's Hope	£0	£35,000.00	£35,000.00	£0	Inlay Surfacing	Works designed and instructed. Expected to be completed by end of Autumn.
		Ayre Road, Kirkwall	£0	£20,000.00	£20,000.00	£0	Inlay Surfacing	Works designed and instructed. Expected to be completed by end of Autumn.
		Pickaquoy Road, Kirkwall	£0	£40,000.00	£40,000.00	£0	Inlay Surfacing	Works designed and instructed. Expected to be completed by end of Autumn.
		Marwick Drive, Kirkwall	£0	£40,000.00	£40,000.00	£0	Inlay Surfacing	Works designed and instructed. Expected to be completed by end of Autumn.
		Investigation Works for 2025 Surfacing projects	£2,664	£10,000.00	£10,000.00	£0	Test Holes	Works designed and instructed. Expected to be completed by end of Autumn.
		Additions to Approved Programme						
		A965, Finstown	(£32,156)	£0	£0	£0	Inlay Surfacing	Creditor payment for works undertaken in 2023-24.
Surface treatments	C25211001		(£29,492)	£175,000	£175,000	£0		

# Development Infrastructure - Roads Environmental Services Roads Asset Replacement Programme

Asset type	Cost Code	Location	Actual Expenditure as at 30/06/2024	Allocated Budget 2024/25	Probable Outturn 2024/25	Overspend/ (Underspend)	Description	Project Update
Road Reconstruction		A966, Rendall	£0	£190,000	£190,000	£0	6	Works designed and instructed. Expected to be completed by end of Autumn.
		A964, Orphir	£112,678	£200,000	£195,000	(£5,000)	-	Works designed and instructed. Expected to be completed by end of Autumn.
		King Street, Kirkwall	£0	£60,000	£60,000	£0	Haunch reconstruction and associated drainage works	Works designed and instructed. Expected to be completed by end of Autumn.
Road Reconstruction	C25213001		£112,678	£450,000	£445,000	(£5,000)		
Total			£86,889	£950,000	£951,454	£1,454		
Contact Officer - Team Manager Roads Support - Extension 2318								