Item: 4

Asset Management Sub-committee: 30 January 2024.

Corporate Asset Improvement Programmes.

Expenditure Monitoring.

Report by Head of Finance.

1. Purpose of Report

To monitor expenditure incurred against the approved corporate asset improvement programmes, IT capital improvement programme and Plant and Vehicle replacement programme as at 31 December 2023.

2. Recommendations

The Sub-committee is invited to note:

2.1.

The summary position of expenditure incurred, as at 31 December 2023, against the approved corporate asset capital improvement and replacement programmes for 2023/24, as detailed in section 4.1 of this report.

The Sub-committee is invited to scrutinise:

2.2.

The detailed analysis of expenditure figures and project updates, attached as Appendix 1 to this report, in order to obtain assurance with regard to significant budget variances and progress being made with delivery of the approved corporate asset capital improvement and replacement programmes for 2023/24.

3. Background

3.1.

The Corporate Asset Management Plan 2019 to 2023 takes account of guidance produced by the Chartered Institute of Public Finance and Accountancy and has streamlined the suggested framework to incorporate and complement the existing Capital Project Appraisal system.

3.2.

The Corporate Asset Management Plan summarises the Council's aims and objectives for its assets to ensure that they are used in an effective and efficient manner. This has been further supplemented by the Property Asset Management Plan approved on 10 December 2019.

3.3.

The purpose of this report is to present an overview or summary of the spend to date against the approved programmes to allow members the opportunity to scrutinise spending levels against approved budgets and gauge the extent to which the Council's assets are routinely being maintained and replaced.

4. Budget Monitoring

4.1.

The undernoted table shows the position of expenditure incurred for the period 1 April to 31 December 2023, against approved programmes for 2023/24:

| Description. | Expenditure as at 31 December 2023. | Budget 2023 to 2024. | Probable Out-turn 2023 to 2024. | Overspend/ (Underspend) |
|--|--|----------------------------|--|----------------------------|
| General Fund – Capital Improvement Programme. | £308,902. | £1,146,400. | £1,034,097. | (£112,303). |
| Strategic Reserve Fund – Capital Improvement Programme. | £0. | £118,400. | £0. | (£118,400). |
| General Fund - Plant, Equipment and Vehicle Replacement Programme. | £252,211. | £1,557,187. | £1,190,670. | (£366,517). |
| Trading Services - Plant, Equipment and Vehicle Replacement Programme. | £133,493. | £511,000. | £229,288. | (£281,712). |
| IT Replacement Programme. | £313,862. | £420,000. | £419,899. | (£101). |
| IT Replacement Programme – COVID-19 Recovery Projects | £242,671. | £456,118. | £456,118. | £0. |
| Total. | £1,251,139. | £4,209,105. | £3,330,072. | (£879,033). |

4.2.

Appendix 1, attached to this report, provides a detailed analysis of the expenditure figures shown above, including comments from budget holders.

5. General Fund – Capital Improvement Programme

5.1.

Actual spend on the General Fund Capital Improvement Programme as at 31 December 2023 is £308,902.

5.2.

It is anticipated that the budget will be underspent by 31 March 2024, with a probable outturn of £1,034,097.

5.3.

The annual budget of £1,351,400 for 2023/24 has been revised to £1,146,400, as follows:

- Reduction of £265,000, to account for an overspend on the programme of works in financial year 2022/23.
- Increase of £60,000, being part of the £1,100,000 allocation of one-off funding COVID-19 pandemic recovery funding, recommended by Policy and Resources Committee on 21 December 2021, earmarked for a Boiler Replacement Programme, and Ground Source Heat Pump at Orkney Library.

5.4.

Where possible, cancellations or delays on the commencement of planned works are replaced with alternative planned projects from within the indicative programmes previously approved for delivery in future years.

6. Strategic Reserve Fund – Capital Improvement Programme

6.1.

There is currently no spend on the Strategic Reserve Fund Capital Improvement Programme.

6.2.

The Strategic Reserve Fund is not planned to expend the capital budget allocation for financial year 2023/24.

7. Plant, Equipment and Vehicle Replacement Programme

7.1.

Actual spend on the Plant, Equipment and Vehicle Replacement Programme as at 31 December 2023 is £252,211 with further committed spend of £673,381 in respect of orders placed but not yet received, giving a projected spend to date of £925,591.

7.2.

The annual budget of £1,200,000 has been increased in respect of orders totalling £357,187 placed on the 2022/23 programme that were not anticipated to be delivered by 31 March 2023. Suppliers cited delays caused by COVID-19 and Brexit as the reason for revised delivery dates. Approval for the cost of these vehicles to be added to the planned programme of purchases for the financial year 2023/24 was granted by the Corporate Director for Enterprise and Sustainable Regeneration

under delegated power. The additional costs to be incurred in 2023/24 will be funded by a contribution from the Repairs and Renewal fund, which was established with the underspends set aside in previous financial years.

7.3.

With a probable full year outturn forecast at £1,190,670, it is currently projected that the budget of £1,557,187 may be underspent by £366,517 as at 31 March 2024.

7.4.

In addition to the General Fund expenditure of £252,211, as detailed at section 7.1 above, expenditure of £133,493 has been made on behalf of Trading Services. There are also further commitments totalling £95,545 in respect of orders placed but not yet received, giving a projected spend of £229,038. All purchases made on behalf of Trading Services will be fully funded.

7.5.

The Fleet team have experienced staff shortages and have had to prioritise their work to ensure compliance with the Operator Licence Undertakings, ahead of progressing the replacement programme. Continued delays in vehicle delivery times also continue to impact on the delivery of the replacement programme, with suppliers citing delays caused by COVID-19 and Brexit as the reason for the revised delivery dates.

8. IT Replacement Programme

8.1.

Actual spend in respect of the IT Replacement Programme as at 31 December 2023 is £313,862.

8.2.

It is anticipated that the budget will be marginally underspent by 31 March 2024, with a probable outturn of £419,899.

8.3.

In addition to the annual funding allocation in respect of the IT Capital Replacement Programme, on 21 December 2021, the Policy and Resources Committee recommended one-off funding allocations to enable a series of COVID-19 pandemic recovery projects, including the following IT matters:

- Windows 11 £400,000.
- Schools' IT Equipment £500,000.
- Corporate IT Equipment £500,000.

8.4.

The additional funding for Corporate IT equipment, detailed at section 8.3 above, was subsequently reduced by £149,000 following a review of the ear-marked balances that took place as part of the budget setting process for financial year 2023/24.

8.4.

A total of £794,882 of the additional funding has been spent in previous financial years which, when added to the reduced allocation detailed at section 8.4 above, leaves £456,118 available to be spent in financial year 2023/24 and onwards, of which £242,671 has been spent as at 31 December 2023.

9. Corporate Governance

This report relates to the Council complying with its governance and financial processes and procedures and therefore does not directly support and contribute to improved outcomes for communities as outlined in the Council Plan and the Local Outcomes Improvement Plan.

10. Financial Implications

10.1.

The Financial Regulations state that service directors are able to incur expenditure within approved revenue and capital budgets. Such expenditure must be in accordance with the Council's policies and objectives and subject to compliance with the Financial Regulations and approved schemes of delegation.

10.2.

It is a requirement of the Capital Project Appraisal process that all planned capital improvement works in excess of £150,000 per project, and including works to be delivered over multiple phases, be developed into individual Capital Project Appraisal business cases for formal review and approval as may be considered appropriate going forward.

10.3.

The development of a corporate approach to asset management planning should lead to efficiencies in the use of fixed assets, together with the potential for rationalisation of the Council's property estate going forward.

10.4.

More detailed monitoring of expenditure on the corporate asset capital improvement programmes will result in improved accountability in relation to the deliverance of the approved programmes of work and ensure members are kept informed of progress.

11. Legal Aspects

Regularly monitoring expenditure on the approved corporate asset capital improvement programmes helps the Council meet its statutory obligation to secure best value.

12. Contact Officers

Erik Knight, Head of Finance, extension 2127, Email erik.knight@orkney.gov.uk.

Shonagh Merriman, Service Manager (Corporate Finance), extension 2105, Email shonagh.merriman@orkney.gov.uk.

13. Appendix

Appendix 1: Corporate Property Asset Improvement Programmes 2023/24.

| | | Genera | ıl Fund Capital I | mprovements | | | | Actual Expenditure as at 31/12/2023 | Capital Budget 2023/24 | Probable Outturn 2023/24 | Overspend (Underspend) | Indicative Budget 2024/25 | Indicativ Budg 2025/2 |
|---|--|--|---|---|--|---|---|---|---------------------------|--------------------------------|---------------------------|------------------------------|-----------------------------|
| Asset Name | | | | Description | | | | | | | | | |
| Orkney Museum | improvement plan : - Design tender acce - Survey works comp - Design works to be | - | 020. I year 2023/24. | of re-pointing, stone re | pairs, stone replacer | I ments, carvings and ir | nplement an | 03 | £30,000 | £59,276 | £29,276 | 03 | |
| Budget | Design Consultant | Contractor | Tender Sum | Target Contract Commencement | Target Project Completion | Overall Value to date | Probable Outturn | = | | | | | |
| £845,500 | Robert Potter and Partners LLP | | | Late Spring 2026 | 2027/28 | £8,546 | £845,500 | - | | | | | |
| Committee Update: Prog now forecast to take place continually assessed. Des | e in financial years 2 sign work is being a | 2026/27 and 2027/ ccelerated in 2023 | 28. Due to budge /24 to utilise unde | tary pressures this rspends elsewhere | project is likely t | o suffer further de | | | | | | | |
| OIC Depot - Workshop and Office (H88) | Re-rooting of existing | OIC depot (H88) afte | r railure or componen | ı | | | | £9,857 | £287,500 | £23,000 | (£264,500) | 03 | ! |
| Budget | Design Consultant | Contractor | Tender Sum | Target Contract Commencement | Target Project Completion | Overall Value to date | Probable Outturn | - | | | | | |
| £287,500 | OIC - NS&I - Property | | | Summer 2024 | Autumn 2024 | £9,857 | £313,000 | | | | | | |
| Committee Update: Existifor the Summer 2023, but delayed by one year due ssued December 2023 at reviewed once tenders are commencement on site. | t lack of internal reso to internal resources nd contractor to be a | ource has resulted s, and costs adjust appointed January | in this project bei ted to reflect inflati 2024 to allow ma | ng delayed, with a onary rises, taking terials to be purcha | consultant archit the anticipated pased this financia | ect appointed Jun project total to £31 I year. Probable o | e 2023. Project 3,000. Tenders outturn cost to be | | | | | | |
| Council Offices | improvement plan: - Design Tender acce - Survey works comp - Design works to be - Tender accepted Ju | epted June 2020. Deted in September 20 completed in financia | 020. I year 2022/23. | of re-pointing, stone re | pairs, stone replacer | ments, carvings and ir | Inplement an | £74,328 | £200,000 | £75,000 | (£125,000) | £100,000 | £145,0 |
| Budget | Design Consultant | Contractor | Tender Sum | Target Contract Commencement | Target Project Completion | Overall Value to date | Probable Outturn | 1 | | | | | |
| £1,630,000 | Robert Potter and Partners LLP | Casey Construction Ltd | Phase 1 - £337,541 | 2023/2024 | 2027/2028 | £159,767 | £1,630,000 | 1 | | | | | |
| Committee Update: Desig years. The budget of £1.6 procured and concluded i works are weather depen 2024 and onwards. | 63m, agreed in 2021 n June 2023. Planni | , will be reviewed ing consent was a | to take account of oproved August 20 | inflation over the e | extended period on the state of | of works. The first ly to be less than a | t phase has been anticipated as the | | | | | | |

| | | Genera | al Fund Capital | Improvements | | | Actual Expenditure as at 31/12/2023 | Capital Budget 2023/24 | Probable Outturn 2023/24 | Overspend (Underspend) | Indicative Budget 2024/25 | Indicativ Budge 2025/2 | |
|--|--|--|---|--|--|--|---|---------------------------|--------------------------------|---------------------------|------------------------------|------------------------------|--------|
| Asset Name | | | | Description | | | | | | | | | |
| St Margaret's Hope Primary School | fascia's, soffits, gutters and downpipes. Boiler and flue improvement works - replace with renewable heat source to reduce reliance on fossil fuels. | | | | | | ndows. Replace | £13,993 | 93 | £115,000 | £115,000 | £300,000 | £168,0 |
| Budget | Design Consultant | Contractor | Tender Sum | Target Contract Commencement | Contract Completion | Overall Value to date | Probable Outturn | 1 | | | | | |
| £483,000 | HRI Munro & FLN Ltd | | | Summer 2024 & Summer 2025 | Summer 2024 & Summer 2025 | £20,593 | £483,000 | | | | | | |
| and running costs. This har roofing works. This will en complete, and procureme | nable a seamless fa | abric / warm roof / | EWI system to be | implemented. The | e design works fo | or the windows / fas | scia's is now | | | | | | |
| year. The replacement he programme budget and o | r programme slippa eat source will follow ther commitments. | ge, the 1st phase the fabric works. | will be accelerated The programme d t and replacement wo | d, with work now pl | anned for early 2 firmed, and both | 024 continuing into areas of work asse | o 2024/25 financial essed against the | 03 | £52,500 | £34,500 | (£18,000) | £350,000 | |
| year. The replacement he programme budget and o | r programme slippa eat source will follow ther commitments. | ge, the 1st phase the fabric works. | will be accelerated The programme d t and replacement wo | d, with work now plates are to be con- | anned for early 2 firmed, and both | 024 continuing into areas of work asse | o 2024/25 financial essed against the | 603 | £52,500 | £34,500 | (£18,000) | £350,000 | |
| year. The replacement he programme budget and or Stromness Swimming Pool Budget £402,500 | r programme slippa eat source will follow ther commitments. Heat Source improv upgrade pool ventilat Design Consultant FLN Ltd | ge, the 1st phase the fabric works. rement - enhancemention equipment to Low Contractor | will be accelerated. The programme d t and replacement wo Surface Temperature Tender Sum | d, with work now plates are to be constant of the constant of | anned for early 2 firmed, and both o be developed to sepumps Target Contract Completion Spring 2025 | 024 continuing into areas of work asset to work asset to areas of work as a second a | 2 2024/25 financial essed against the om Oil boilers and Probable Outturn | 50 | £52,500 | £34,500 | (£18,000) | £350,000 | |
| Stromness Swimming Pool Budget £402,500 Committee Update: Desig | r programme slippa eat source will follow ther commitments. Heat Source improvupgrade pool ventilat Design Consultant FLN Ltd gn of the new heating | ge, the 1st phase the fabric works. The fabric works are contractor to the fabric works. The fabric works are contracted as a fabric work of the fabric works. The fabric works are contracted as a fabric work of the fabric works. The fabric works are contracted as a fabric work of the fabric works. The fabric works are contracted as a fabric works. The fabric works are contracted as a fabric works. The fabric works are contracted as a fabric works. The fabric works are contracted as a fabric works. The fabric works are contracted as a fabric work work are contracted as a fabric work work are contracted as a fabric work work and the fabric work work are contracted as a fabric work work are contracted as a fabric work work are contracted as a fabric work work and the fabric work work are contracted as a fabric work work work are contracted as a fabric work work work work work work work work | will be accelerated. The programme d It and replacement wo Surface Temperature. Tender Sum colutions is underv | d, with work now plates are to be con- lates are to | anned for early 2 firmed, and both o be developed to se pumps Target Contract Completion Spring 2025 on planned for fin | 024 continuing into areas of work asset of work as well as well as work as well as work as well as w | 2024/25 financial essed against the com Oil boilers and Probable Outturn £402,500 | - | · | | , , , , | | |
| year. The replacement he programme budget and or Stromness Swimming Pool Budget £402,500 Committee Update: Design | r programme slippa eat source will follow ther commitments. Heat Source improvupgrade pool ventilat Design Consultant FLN Ltd gn of the new heating | ge, the 1st phase the fabric works. The fabric works are contractor to the fabric works. The fabric works are contracted as a fabric work of the fabric works. The fabric works are contracted as a fabric work of the fabric works. The fabric works are contracted as a fabric work of the fabric works. The fabric works are contracted as a fabric works. The fabric works are contracted as a fabric works. The fabric works are contracted as a fabric works. The fabric works are contracted as a fabric works. The fabric works are contracted as a fabric work work are contracted as a fabric work work are contracted as a fabric work work and the fabric work work are contracted as a fabric work work are contracted as a fabric work work are contracted as a fabric work work and the fabric work work are contracted as a fabric work work work are contracted as a fabric work work work work work work work work | will be accelerated. The programme d It and replacement wo Surface Temperature. Tender Sum colutions is underv | d, with work now plates are to be constant of the constant of | anned for early 2 firmed, and both o be developed to se pumps Target Contract Completion Spring 2025 on planned for fin | 024 continuing into areas of work asset of work as well as well as work as well as work as well as w | 2024/25 financial essed against the com Oil boilers and Probable Outturn £402,500 | 03 | £52,500 | £34,500 £35,000 | (£18,000) | £350,000 £0 | |
| year. The replacement he programme budget and or Stromness Swimming Pool Budget £402,500 Committee Update: Design | r programme slippa eat source will follow ther commitments. Heat Source improvupgrade pool ventilat Design Consultant FLN Ltd gn of the new heatin | ge, the 1st phase the fabric works. The fabric works are contractor to the fabric works. The fabric works are contracted as a fabric work of the fabric works. The fabric works are contracted as a fabric work of the fabric works. The fabric works are contracted as a fabric work of the fabric works. The fabric works are contracted as a fabric works. The fabric works are contracted as a fabric works. The fabric works are contracted as a fabric works. The fabric works are contracted as a fabric works. The fabric works are contracted as a fabric work work are contracted as a fabric work work are contracted as a fabric work work and the fabric work work are contracted as a fabric work work are contracted as a fabric work work are contracted as a fabric work work and the fabric work work are contracted as a fabric work work work are contracted as a fabric work work work work work work work work | will be accelerated. The programme d It and replacement wo Surface Temperature. Tender Sum colutions is underv | d, with work now plates are to be con- lates are to | anned for early 2 firmed, and both o be developed to se pumps Target Contract Completion Spring 2025 on planned for fin | 024 continuing into areas of work asset of work as well as well as work as well as work as well as w | 2024/25 financial essed against the com Oil boilers and Probable Outturn £402,500 | - | · | | , , , , | | |
| year. The replacement he programme budget and or Stromness Swimming Pool Budget £402,500 Committee Update: Desig | r programme slippa eat source will follow ther commitments. Heat Source improvupgrade pool ventilation of the new heating of the new heating the source Replacement of the so | ge, the 1st phase the fabric works. The fabric works are the fabric works. The fabric works. The fabric works are the fabric works. The fabric works are the fabric works. The fabric works are the fabric works are the fabric works. The fabric works are the fabric works are the fabric works are the fabric works are the fabric works. The fabric works are the fabric works a | will be accelerated. The programme d It and replacement wo Surface Temperature. Tender Sum Solutions is underwentilation strategy to Tender Sum | d, with work now plates are to be considered and the considered are to be considered and the commencement are commencement. Target Contract Commencement Summer 2024 way with construction replace the aging oil by Design Commencement Jun-21 | anned for early 2 firmed, and both o be developed to sepumps Target Contract Completion Spring 2025 on planned for fin Oilers. Renewable so Target Design Completion Summer 2023 | 024 continuing into areas of work asset of work areas of work asset of work as well as work as well as work as well as work as well as well as well as work as well as work as well as wel | 2024/25 financial essed against the Dom Oil boilers and Probable Outturn £402,500 Probable Outturn Frobable Outturn E35,000 | - | · | | , , , , | | 5 |

| | | Improvements | | | Actual Expenditure as at 31/12/2023 | Capital Budget 2023/24 | Probable Outturn 2023/24 | Overspend (Underspend) | Indicative Budget 2024/25 | Indicative Budge 2025/20 | | | |
|---|--|--|---|--|--|--|--|---------------------------|------------------------------|--------------------------------|------------|---------|----|
| Asset Name | | | | Description | | | | | | • | | | |
| St Magnus Cathedral | the end of its operat | and flue improvement and upgrading works, comprising new high efficiency oil boiler and balanced flue - The existing boiler is read if its operational life and requires to be replaced. The proposal is to replace the current boiler with a new high efficiency oil boiler. The worker alterations to the existing flue and will require to have necessary. Tender accepted July 2023. Design Contractor Tender Sum Target Contract Target Contract Overall Value to Probable Of | | | | | | £5,825 | £95,200 | £115,000 | £19,800 | 03 | £(|
| Budget | Design Consultant | Contractor | Tender Sum | Target Contract Commencement | Target Contract Completion | Overall Value to date | Probable Outturn | 1 | | | | | |
| £115,000 | FLN Ltd & Ferrey & Mennim | S R Paterson Ltd | £257,025 | Apr-24 | Jun-24 | £9,020 | £260,000 | | | | | | |
| Committee Update: De building will have no her demand is falling. The delayed. The initial budy Following a procuremer constraints of the overa works to minimise overs | eat for approximately of project was initially played was set prior to a not and cost reduction all capital budget. Add | 3 months, and so a lanned for the sum ny design works ar exercise, a tender litional contribution | decision has bee mer of 2023, but on had has not been u was accepted in a s are being sough | en taken to delay the due to a longer des pdated to reflect in April 2023. The pro at from the Friends | e works until Mar sign phase and cli flationary increas ject budget will be | ch / April 2024 who ent feedback, the p es and the full exte e reviewed and adj | en heating project is slightly ent of the works. usted within the | | | | | | |
| Sanday Junior High Schoo Swimming Pool | Existing windows are | e now nearing the end | of life with the timber | units starting to rot. To | b be replaced with hig | ph performance units. | | 93 | £8,500 | £8,500 | 92 | £95,000 | 3 |
| Budget | Design Consultant | Contractor | Tender Sum | Target Contract Commencement | Contract Completion | Overall Value to date | Probable Outturn | | | | | | |
| £103,500 | OIC - NS&I - property | | | Summer 2024 | Autumn 2024 | 03 | £103,500 | 1 | | | | | |
| Committee Update: Exist Works due to be underto | | | of life with the tim | ber units starting to | o rot. To be replac | ced with high perfo | rmance units. | - | | | | | |
| Pickaquoy Centre & playing fields | Running track re-si replacement. | urfacing and line pain | ting - Initial feedback | from staff and users s | suggest that the track | may require extensive | works, possible | £0 | £241,500 | £5,000 | (£236,500) | 93 | |
| Budget | Design Consultant | Contractor | Tender Sum | Target Contract Commencement | Target Contract Completion | Overall Value to date | Probable Outturn | - | | | | | |
| £241,500 | OIC - D&I Property | | | Jun-23 | Aug-23 | £5,286 | £241,500 | 1 | | | | | |
| Committee Update - Init Track upgrading works carried out, and in discu unsuccessful, and a re- implementation date wh secured. Expenditure in | were due on site Sur ussion with Pickaquo procurement comme nich is now likely to be | nmer 2022. Howev y Centre and the tranced in September e in 2024. Total pro | er, with the delay ack suppliers the 2023. There are oject costs are ant | to the Internationa works were schedu ongoing discussion | I Island Games to uled for Summer 2 as with the client a | 2025 a review of 2023. The tender eand users over a s | programme was exercise was uitable | | | | | | |
| | ahead of the Cathedral boilers | | | | | | | | | £309,100 | £194,100 | 03 | £ |
| Stromness Town Hall | | | • | | | | | | | | | | |
| Stromness Town Hall Budget | | | Tender Sum | Target Contract Commencement | Target Contract Completion | Overall Value to date | Probable Outturn | - | | | | | |

| | General Fund Capital Improvements | Actual Expenditure as at 31/12/2023 | Capital Budget 2023/24 | Outturn | Overspend (Underspend) |
|--|---|---|---------------------------|---------|---------------------------|
| Asset Name | Description | | | | |
| commence in September 2 revision to the scope of wor | sign and the procurement was completed, and a contractor appointed following a cost reduction exercise. Works were due to 2023, however the heating system failed completely and will now require replacement rather than repair. Because of the rks, the project was sent back for consultation, and listed building consent negotiated. Works were procured in Autumn 2023 024. The initial budget was set prior to any design works and has not been updated to reflect inflationary increases and the required. | | | | |

| Indicative Budget 2024/25 | Indicative Budget 2025/26 |
|------------------------------|---------------------------------|
| | |
| | |

| | | | Genera | | Actual Expenditure as at 31/12/2023 | Capital Budget 2023/24 | Outturn | Overspend | | | | |
|----|--|---|---|--------------------------|---|-------------------------------|--------------------------|---------------------|----------|------------|----------|------------|
| | Asset Name | | | | | | | | | | | |
| 13 | Stromness Town House | improvement plan: - Design tender acce - Survey works comp - Design works to be - Construction to be | epted June 2020. Deted in September 2 completed in financia undertaken - TBA | 020. al year 2023/24. | nt of re-pointing, stone | | | | 03 | £18,200 | £18,200 | £0 |
| | Budget | Design Consultant | Contractor | Tender Sum | Target Design Commencement | Target Contract Completion | Overall Value to date | Probable Outturn | | | | |
| | £230,000 | Robert Potter and Partners LLP | | | Summer 2023 | Summer 2028 | | £230,000 | | | | |
| | Committee Update: The d | esign work has con | nmenced, currently | y ongoing with the | e consultant. Const | ruction works pro | grammed for finar | ncial year 2028/29. | | | | |
| 18 | Contingency Committee Update; Contingency to be utilised to develop future projects once resource identified to develop the required projects. | | | | | | | | | £3,000 | 93 | (£3,000) |
| | Totals | | | | | | | | £217,942 | £1,086,400 | £797,576 | (£288,824) |

| Indicative Budget 2024/25 | Indicative Budget 2025/26 |
|------------------------------|---------------------------------|
| £0 | 03 |
| | |
| 270.400 | 242.270 |
| £76,400 | £12,350 |
| £921,400 | £325,350 |

| Retention Due Durin | g Coming Year | | | | | | | Retention Due During Coming Year | | | | |
|---|--|---|--------------------------------|--------------------------|-----------------------|-----------------------|------------------|----------------------------------|--|--|--|--|
| Stromness Town Hall | improvement plan : - Design tender acce - Survey works comp - Design works to be | d scheme design - Projected June 2020. Deteted in September 20 completed in financial undertaken in 2022/23 | nplement an | (£9,754) | 03 | £0 | £ | | | | | |
| Budget | Design Consultant | Contractor | Tender Sum | Contract Commencement | Project Completion | Overall Value to date | Probable Outturn | | | | | |
| £400,000 | Robert Potter and Partners LLP | Casey Construction | £370,258 | Jan-22 | Nov-22 | £433,818 | £440,000 | | | | | |
| Committee Update: The condition than anticipate construction costs have a total project cost of £4 monitoring reports until | ed and had to be replaincreased. Two repla 40,000. The retention | aced with new ston acement external do n value was accrue | neant the by £40,000 giving | | | | | | | | | |

| Retention Due | Retention Due |
|---------------------------|----------------------|
| During Coming Year | During Coming |
| | Year |
| | |
| £0 | £0 |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

| Asset Name | | Genera | ıl Fund Capital | Improvements Description | | | Actual Expenditure as at 31/12/2023 | Capital Budget 2023/24 | Probable Outturn 2023/24 | Overspend (Underspend) | Indicative Budget 2024/25 | Indicative Budget 2025/26 | |
|--|---|--|--|--|--|--|---|---------------------------|--------------------------------|---------------------------|------------------------------|---------------------------------|----|
| 1 | | | | · | | | | | | | | | |
| | mounted LED fittings infiltration through th Lighting - design co- Insulation works - d energy efficiency say | s, there will be a new pi e perforated plasterboom mplete. Installation wor lesign completed. Initia vings. There is ongoing | lasterboard ceiling to ard and through insul rks to be phased and Il phasing plan agree Il liaison with library si | reduce air infiltration and ation. tied in with insulation voluments. Both project | nd installation of add works. ects to dovetail as the ninimum disruption is | pended ceiling to be re ditional loft insulation. I hey are related and foc is caused while implem- ruption. | his will minimise air | £15,355 | 50 | £26,496 | £26,496 | 03 | 60 |
| Budget | Design Consultant | Contractor | Tender Sum | Contract Commencement | Contract Completion | Overall Value to date | Probable Outturn | | | | | | |
| £172,500 | HRI Munro Architecture Ltd | WRC Construction Ltd | £440,857 | Aug-22 | Nov-23 | £473,178 | £506,000 | | | | | | |
| original proposal, with more has come from the increase now anticipated to be £506, commenced on site in Augu March 2023. The additional | Committee Update: Project has been procured, however the project came in in excess of the budget. The scope of the works has increased from the original proposal, with more works required to increase the air tightness and the thermal efficiency of the building, however the bulk of the cost increase has come from the increase in materials price, especially the LED fittings. A spend to save exercise was undertaken to review the project and costs are now anticipated to be £506,000. The works that are being undertaken will allow for a renewable heat source to replace the aging oil fired boilers. Works commenced on site in August 2022 and the contractor progressed well, and completed works well ahead of programme with completion achieved in March 2023. The additional costs have been covered by slippage in other projects in this programme and in agreement with Finance accelerating budget £265,000 from Financial Year 2023/2024. This project is now in the defects liability period and retention monies will be due in Financial Year | | | | | | | | | | | | |
| Fields | commissioned and the budget. It is propose | ne design. Contract do d to review the designs | cuments went out to s and replace the fitti | ender in January 2021 | , however tender pri greatest reduction of | d Electrical consultants rices received were in e of running costs can be | xceeds of the project | £18,992 | 93 | £18,992 | £18,992 | £0 | 02 |
| Budget | Design Consultant | Contractor | Tender Sum | contract Commencement | Contract Completion | Overall Value to date | Probable Outturn | | | | | | |
| £300,000 | FLN Ltd | RS Merriman Ltd | £272,799 | Mar-21 | Jan-23 | £279,114 | £270,000 | | | | | | |
| Committee Update: Project | complete and fina | al account agreed. | | | | 1 | 1 | | | | | | |
| 24 Pickaquoy Centre & Playing Fields | Upgrade Internal lig | hting to remaining ar | eas (Phase 2) - Repl | acement lighting to rem | naining spaces withi | in Pickaquoy Centre. | | £0 | 03 | £5,300 | £5,300 | 03 | 93 |
| Budget | Design Consultant | Contractor | Tender Sum | Contract Commencement | Contract Completion | Overall Value to date | Probable Outturn | | | | | | |
| £138,000 | FLN | RS Merriman Ltd | £174,165 | Summer 21 | Jan-23 | £179,114 | £190,000 | | | | | | |
| Committee Update: Project | complete and fina | al account agreed, | with final paymer | t to still to be made | e. | | 1 | | | | | | |
| | Nursery extension - August 2023. | Practical completion a | achieved on 30 Augus | st 2022. Final retention | n payment to pay fol | llowing end of year defe | ects period on 30 | 90 | 92 | 93 | £0 | 03 | 90 |
| Budget | Design Consultant | Contractor | Tender Sum | Contract Commencement | Contract Completion | Overall Value to date | Probable Outturn | | | | | | |
| £1,788,300 | HRI Munro Architects | Orkney Builders Ltd | £1,583,692 | Jul-21 | Aug-22 | £1,803,295 | £1,847,016 | | | | | | |
| Committee Update: Project Financial Year 2022/2023 a defects being made good. | | | | | | | | | | | | | |

| | General Fund Capital Improvements | Actual Expenditure as at 31/12/2023 | Capital Budget | Outturnl | Overspend |
|-----------------------------|-----------------------------------|---|----------------|----------|-----------|
| Asset Name | Description | | | | |
| Total - Retention due in tl | he year | £24,593 | 03 | £50,788 | £50,788 |

| Indicative Budget 2024/25 | Indicative Budget 2025/26 |
|------------------------------|---------------------------------|
| £0 | 03 |

| | | Genera | al Fund Capital | Improvements | | | | Actual Expenditure as at 31/12/2023 | Capital Budget 2023/24 | Probable Outturn 2023/24 | Overspend (Underspend) | Indicative Budget 2024/25 | Indicati Budg 2025/ |
|---|--|---|--|--|--|---|--|---|---------------------------|--------------------------------|---------------------------|------------------------------|---------------------------|
| Asset Name | | | | Description | | | | | | | | | |
| Projects added during ye | ear | | | | | | | | Projects adde | d during year | | Projects added during year | Projects added do |
| Stromness Community Cen ramp | New ramp installati | ion - Works procured a | nd on site. Ground v | vorks complete and awa | aiting return of galva | anised structure for ins | allation fourth quarter | £69,737 | 93 | £82,733 | £82,733 | 03 | |
| Budget | Design Consultant | Contractor | Tender Sum | Contract Commencement | Contract Completion | Overall Value to date | Probable Outturn | | | | | | |
| £82,733 | AR Structural Design | R. Clouston's | £70,641 | Jul-23 | Dec-23 | £69,737 | £82,733 | | | | | | |
| Committee Update: Worfunded by a contribution | | | tions approved, v | vith works commen | cing in Septemb | er 2023. This proje | ct is being fully | | | | | | |
| OIC Depot - Fire Alarm Upgrade | Project to replace fir | re system at OIC Depot | | | | | | (£3,369) | £0 | £58,000 | £58,000 | 03 | |
| Budget | Design Consultant | Contractor | Tender Sum | Target Contract Commencement | Target Project Completion | Overall Value to date | Probable Outturn | - | | | | | |
| £140,000 | FLN Ltd | E Fraser Electrical (Orkney) Ltd | £123,966 | Aug-22 | Oct-22 | £66,219 | £140,000 | | | | | | |
| | | | | | | | | | | | | | |
| end of their operational land lighting works were concluded. | life and therefore rec completed December | quired to be replace er 2023, and asbes | ed. The works have tos containing fus | ve been procured and the boards to be rem | nd E Fraser Elec | ctrical (Orkney) Ltd | appointed. Fire | 92 | 03 | 03 | 03 | 03 | |
| end of their operational land lighting works were concluded. | life and therefore rec completed December | quired to be replace er 2023, and asbes | ed. The works have tos containing fus | ve been procured and the boards to be rem | nd E Fraser Elec | ctrical (Orkney) Ltd | appointed. Fire | 03 | 03 | £0 | £0 | £0 | |
| Committee Update - Fol end of their operational land lighting works were concluded. OIC Depot - Fire Safety Wor Budget TBC | life and therefore rec completed December rks Project to address p | quired to be replace er 2023, and asbes I assive fire safety issue | ed. The works have tos containing fus s identified following | e been procured at se boards to be remarks a fire risk assessment. Target Contract | nd E Fraser Electoved prior to 31 | trical (Orkney) Ltd March 2024. Final | appointed. Fire account to be | 03 | 60 | \$0 | 03 | 03 | |
| end of their operational land lighting works were concluded. OIC Depot - Fire Safety Wor | rks Project to address p Design Consultant HRI Munro & FLN Ltd Illowing a fire risk asseffective way to proce | cuired to be replaced and asbest | ad. The works have too containing fus sidentified following Tender Sum TBC Depot high leve volve providing as | a fire risk assessment. Target Contract Commencement TBC I issues have been dditional fire exits, f | nd E Fraser Electoved prior to 31 Target Project Completion TBC identified which | Overall Value to date £0 requires further in- | appointed. Fire account to be Probable Outturn Unknown depth assessment | £0 | 60 | 03 | 03 | 03 | |

| | | Gener | al Fund Capital | Improvements | | | | Actual Expenditure as at 31/12/2023 | Capital Budget 2023/24 | Probable Outturn 2023/24 | Overspend (Underspend) | Indicative Budget 2024/25 | Indicati Budg 2025/: |
|--|--|--|---------------------------------|--|--|------------------------|----------------------------|-------------------------------------|---------------------------|--------------------------------|---------------------------|------------------------------|----------------------------|
| Asset Name | | | | Description | | | | | | | | | |
| COVID Recovery Projects | S | | | | | | | | COVID Recov | very Projects | | COVID Recovery Projects | COVID Recovery |
| The Orkney Library & Archive | Project to replace ex | kisting oil boilers with r | enewable heat source | 9 | | | | 92 | £30,000 | £30,000 | 92 | £470,000 | |
| Budget | Design Consultant | Contractor | Tender Sum | Target Design Commencement | Target Contract Completion | Overall Value to date | Probable Outturn | - | | | | | |
| £500,000 | Rykba Ltd | | | May-23 | Mar-25 | | £500,000 | | | | | | |
| Committee Update - Our design work to commence | | I nical and Electrica | I I consultant has be | een briefed and sui | rveys have been i | I undertaken. Await | ting feedback and | - | | | | | |
| Orphir Primary School - Replacement Heat Source Project | Project to replace ex | kisting oil boilers with r | l enewable heat source | 9 | | I | I | 03 | £15,000 | 03 | (£15,000) | £300,000 | |
| Budget | Design | Contractor | Tender Sum | Target Design Commencement | Target Contract Completion | Overall Value to date | Probable Outturn | | | | | | |
| | Consultant | | | | | | | | | | | | |
| £300,000 | Consultant | | | Sep-23 | To Be Agreed | | £300,000 | | | | | | |
| £300,000 Committee Update - Com Glaitness Primary School - Replacement Heat Source Project | nmission to be issue | ed. Works delayed | | Sep-23 esource constraints | To Be Agreed | | £300,000 | £0 | £15,000 | £15,000 | 03 | £285,000 | |
| Committee Update - Com Glaitness Primary School - Replacement Heat Source | nmission to be issue | • | | Sep-23 esource constraints | To Be Agreed | Overall Value to date | £300,000 Probable Outturn | 03 | £15,000 | £15,000 | 03 | £285,000 | |
| Committee Update - Com Glaitness Primary School - Replacement Heat Source Project | Project to replace ex | xisting oil boilers with n | enewable heat source | Sep-23 esource constraints esource traints | To Be Agreed S. Target Contract | | | 03 | £15,000 | £15,000 | 03 | £285,000 | |
| Committee Update - Com Glaitness Primary School - Replacement Heat Source Project Budget | Project to replace ex Design Consultant Framework Mechai | cisting oil boilers with reconstructor | enewable heat source Tender Sum | Sep-23 esource constraints Target Design Commencement Sep-23 | To Be Agreed Target Contract Completion To Be Agreed | date | Probable Outturn | | £15,000 | £15,000 | 03 | £285,000 | |
| Committee Update - Com Glaitness Primary School - Replacement Heat Source Project Budget £300,000 Committee Update - Our | Project to replace ex Design Consultant Framework Mechane in due course. | cisting oil boilers with reconstructor | enewable heat source Tender Sum | Sep-23 esource constraints Target Design Commencement Sep-23 | To Be Agreed Target Contract Completion To Be Agreed | date | Probable Outturn | | £15,000 | £15,000 | £0 (£15,000) | £285,000 | |
| Committee Update - Com Glaitness Primary School - Replacement Heat Source Project Budget £300,000 Committee Update - Our design work to commence | Project to replace ex Design Consultant Framework Mechane in due course. | cisting oil boilers with reconstructor | enewable heat source Tender Sum | Sep-23 esource constraints Target Design Commencement Sep-23 | To Be Agreed Target Contract Completion To Be Agreed | date | Probable Outturn | - | | | | | £325, |
| Committee Update - Com Glaitness Primary School - Replacement Heat Source Project Budget £300,000 Committee Update - Our design work to commence Total - COVID Recovery | Project to replace ex Design Consultant Framework Mechane in due course. | cisting oil boilers with reconstructor | enewable heat source Tender Sum | Sep-23 esource constraints Target Design Commencement Sep-23 | To Be Agreed Target Contract Completion To Be Agreed | date | Probable Outturn | 03 | £60,000 | £45,000 | (£15,000) | £1,055,000 | £325, |
| Committee Update - Com Glaitness Primary School - Replacement Heat Source Project Budget £300,000 Committee Update - Our design work to commence Total - COVID Recovery | Project to replace ex Design Consultant Framework Mechane in due course. | cisting oil boilers with reconstructor | enewable heat source Tender Sum | Sep-23 esource constraints Target Design Commencement Sep-23 | To Be Agreed Target Contract Completion To Be Agreed | date | Probable Outturn | £0 £308,902 | £60,000 | £45,000 £989,097 | (£15,000) | £1,055,000 £921,400 | £325, |

| | | Strategic Reserve Fund Capital Improvements | | | | | | | | Indicative Budget 2024/25 | Indicative Budget 2025/26 |
|---|-------------------------------|---|-------------------|-----------------|-------------------------------|------------------------------|-----------------------|------------------|----------|---------------------------------|---------------------------------|
| | Asset Name | | | | Description | | | | | | |
| 1 | | No projects planne | d for 2023/24 | | | | | | 93 | £0 | £0 |
| | Budget | Design Consultant | Contractor | Tender Sum | Target Design Commencement | Target Project Completion | Overall Value to date | Probable Outturn | | | |
| | Committee Update - No project | s due in Financial Yea | r 2023/24 | | | | | | | | |
| 2 | Contingency | | | | | | | | £118,400 | £118,400 | £118,400 |
| | Contact Officer - Service | ce Manager (Pro | perty & Capital F | Programme) Extr | 2327 | | | | | | |

| Plant & Vehicle Replacement Programme | Actual Expenditure as at 31/12/2023 | Committed Spend as at 31/12/2023 | Capital Budget 2023/24 | Probable Outturn 2023/24 | Overspend/ (Underspend) | |
|---|---|--|------------------------------|--------------------------------|----------------------------|---|
| Planned purchases as approved at AM Sub 31 Januar | ry 2023 | | | | | |
| Minibus - Renault Master | £46,192 | £0 | £43,917 | £43,917 | £0 | Budget carry over of £35,000 from 2022/23 PVR - Delivered 31/07/23. |
| Van - Ford Transit | £22,370 | £0 | £22,340 | £22,370 | | Budget carry over of £20.000 from 2022/23 PVR - Delivered 22/06/23. |
| Volkswagen Diesel Caddy Van | £19,690 | £0 | £19,690 | £19,690 | £0 | Budget carry over of £17,000 from 2022/23 PVR - Delivered 24/07/23. |
| VW Transporter Minibus (9 Seats) | £30,380 | £0 | £30,380 | £30,380 | £0 | Budget carry over of £20,000 from 2022/23 PVR - Delivered 22/06/23. |
| Skid Steer - New Holland L225 | £0 | £50,269 | £50,269 | £50,269 | | Budget carry over of £45,000 from 2022/23 PVR - Delivered January 2024. |
| Lorry - DAF FA LF45.180 HL5 Hooklift | £0 | £109,720 | £109,720 | £109,720 | £0 | Budget carry over of £109,720 from 2022/23 PVR - Delivery expected March 2024. |
| Pickup - Iveco Daily 45C15 Tipper 5.2T | £0 | £46,775 | £46,775 | £46,775 | £0 | Budget carry over of £42,000 from 2022/23 PVR - Delivery expected late Feb/Mar 2024. |
| Hotbox - Proteus Demountable HL5 | £0 | £0 | £18,096 | £0 | (£18,096) | Budget carry over of £18,096 from 2022/23 PVR - Service requested replacement moved to 2027. |
| Mower Verge Cutter - Shelbourne Reynolds PB450 | £0 | £18,500 | £16,000 | £18,500 | £2,500 | Budget carry over of £16,000 from 2022/23 PVR - Order placed 23/10/23 - Delivery expected March 2024. |
| Tractor | 03 | £0 | £70,000 | £71,354 | £1,354 | Evaluation and Consensus done - awaiting order authorisation. Delivery expected March 2024. |
| Pickup - Iveco Daily Tipping Pickup 3.5T | £0 | £47,475 | £45,000 | £47,475 | £2,475 | Order placed 04/12/23 |
| Pickup - Iveco Daily Tipping Pickup 3.5T | £0 | £47,475 | £45,000 | £47,475 | £2,475 | Order placed 04/12/23 |
| Pickup - Iveco Daily 70C17 Crew cab Tipping TT | £0 | £54,795 | £48,000 | £54,795 | £6,795 | Order placed 04/12/23 Delivered January 2024 |
| Pickup - Iveco Daily 65C15C 6.5T | £0 | £54,795 | £48,000 | £54,795 | £6,795 | Order placed 04/12/23 Delivered January 2024 |
| Sprayer - Phoenix 1000 litre tow behind | £0 | £0 | £35,000 | £0 | (£35,000) | Service requested replacement moved to 2027. |
| Roller - Bomag 162 | £0 | £0 | £85,000 | £0 | (£85,000) | Service requested replacement moved to 2027. |
| Ford 4x4 Pickup - Garage Standby Vehicle | £0 | £31,990 | £35,000 | £31,990 | (£3,010) | Order placed 23/11/23 - Anticipated delivery January 2024. |
| Van - Vauxhall Movano 4C05 | £0 | £0 | £24,000 | £24,000 | £0 | Specifications and procurement plans with Procurement. Delivery is anticipated by 31 March 2024. |
| Sweeper - Scarab Euro 5 Minor | £0 | £0 | £89,000 | £0 | (£89,000) | Specifications and procurement plans with Procurement. |
| Trailer - 2000kg beavertail c/w skids | £0 | £0 | £4,600 | £0 | (£4,600) | Following assessment, replacement moved to 2027 |
| Teletruck - JCB TL T 35D 2WD | £0 | £0 | £100,000 | £100,000 | £0 | Specifications and procurement plans with Procurement. Anticipate delivery will be achieved by 31 March 2024. |
| Paper Shredder/Baler | £0 | £0 | £30,000 | £0 | (£30,000) | Service requested replacement moved to 2025. |
| Fire Tender Isuzu | £0 | £70,214 | £70,000 | £70,214 | £214 | Order placed 04/09/23 expected delivery January 2024. |
| Fire Tender Isuzu | £0 | £70,214 | £70,000 | £70,214 | | Order placed 04/09/23 expected delivery January 2024. |
| Van - Fiat Doblo | £0 | £0 | £24,000 | £24,000 | £0 | Specifications and procurement plans with Procurement. Delivery is anticipated by 31 March 2024. |
| Responders Van - additional | £0 | £0 | £24,000 | £24,000 | £0 | Specifications and procurement plans with Procurement. Delivery is anticipated by 31 March 2024. |
| Fiat Ducato Chiller Van | £0 | £0 | £30,000 | £0 | (£30,000) | Specifications and procurement plans with Procurement. |
| Minibus - Mercedes Benz - Disabled Access | £0 | £0 | £105,000 | £0 | (£105,000) | Evaluation and Consensus done - awaiting order authorisation. |

| Plant & Vehicle Replacement Programme | Actual Expenditure as at 31/12/2023 | Spend as at | Budget | Outturn | (Underspend) | Purchase Status/Update |
|---------------------------------------|---|-------------|---------|---------|--------------|------------------------|
| Car - Nissan ENV200 Electric 7 Seater | £0 | £0 | £30,000 | £0 | (£30,000) | Out for tender. |

| Plant & Vehicle Replacement Programme | Actual Expenditure as at 31/12/2023 | Committed Spend as at 31/12/2023 | Capital Budget 2023/24 | Probable Outturn 2023/24 | Overspend/ (Underspend) | Purchase Status/Update |
|---|---|--|------------------------------|--------------------------------|----------------------------|---|
| Minibus - Mercedes Benz - Disabled Access | £0 | £0 | £105,000 | £0 | (£105,000) | Order processed in Janaury 2024. Delivery not anticipated by 31 March 2024. |
| Minibus - Volkswagen Crafter CR50 - Disabled Access | £0 | £0 | £55,000 | £0 | (£55,000) | Specifications and procurement plans with Procurement. |
| Volkswagen Caddy Van | £0 | £0 | £24,000 | £24,000 | £0 | Specifications and procurement plans with Procurement. Delivery is anticipated by 31 March 2024. |
| Contingency | £0 | £0 | £4,400 | £0 | (£4,400) | |
| | | | | | | |
| Additional Purchases in 2023/24 (Accelerated From Indi | | | | | | |
| | £0 | £0 | £0 | £0 | £0 | |
| Additional Purchases in 2023/24 (Not included in Indica | | | | | | |
| Mower - Verge Cutter Spearhead Excel 504 | £16,000 | O 3 | 03 | £16,000 | £16,000 | This item has been carried forward from the 2022/23 programme, however it had been anticipated that it would be received by 31 March 2023 and as such was not included for approval on the 2023/24 programme. Received 02/05/23 from MLM Engineering. |
| Mower - Verge Cutter Spearhead Twigga | £16,000 | £0 | £0 | £16,000 | £16,000 | This item has been carried forward from the 2022/23 programme, however it had been anticipated that it would be received by 31 March 2023 and as such was not included for approval on the 2023/24 programme. Received 02/05/23 from MLM Engineering. |
| Minibus - Mercedes-Benz - Disabled Access | £101,579 | £0 | £0 | £101,579 | £101,579 | This item has been carried forward from the 2022/23 programme, however it had been anticipated that it would be received by 31 March 2023 and as such was not included for approval on the 2023/24 programme. Received 25/05/23 from Mellor Coachcraft Ltd. |
| Volkswagen Caddy Diesel Van | £0 | £23,719 | £0 | £23,719 | £23,719 | Slippage from 2022/23 PVR - Delivery expected in January 2024. |
| Van - Volkswagen Caddy Diesel | £0 | £23,719 | £0 | £23,719 | £23,719 | Slippage from 2022/23 PVR - Delivery expected in January 2024. |
| Van - Volkswagen Caddy Diesel | £0 | £23,719 | £0 | £23,719 | £23,719 | Slippage from 2022/23 PVR - Delivery expected in January 2024. |
| GENERAL FUND | £252,211 | £673,381 | £1,557,187 | £1,190,670 | (£366,517) | |

| Plant & Vehicle Replacement Programme | Actual Expenditure as at 31/12/2023 | Committed Spend as at 31/12/2023 | Capital Budget 2023/24 | Outturn | Overspend/ (Underspend) | Purchase Status/Update |
|---|---|--|------------------------------|---------|----------------------------|---|
| | | | | | | |
| Trading Service Purchases - Funded by The Service | ce | | | | | |
| Orkney College | | | | | | |
| Isuzu D-Max 2.STD 4x4 Double Cab Pickup | £31,900 | £0 | £30,000 | £31,900 | £1,900 | Delivered 17/10/23 |
| Ford Minibus | £0 | £0 | £35,000 | £0 | (£35,000) | Slippage from 2022/23 - discussion ongoing with service re progressing this item. |
| Minibus- Ford Transit | £0 | £0 | £35,000 | £0 | (£35,000) | Discussion ongoing with service re progressing this item. |
| Orkney College | £31,900 | £0 | £100,000 | £31,900 | (£68,100) | |
| | | | | | | |
| Marina Sandaga | | | | | | |
| Marine Services Forklift Electric 2.5T | £0 | £39,950 | £55,000 | £39,950 | (£15,050) | 2022/23 Slippage - A carry over from 2021/22, this has been ordered from Groundwater Forklift Trucks on the 04/10/22 with a |
| | | | | | | delivery time of 50 - 52 weeks. The Deputy Harbour Master Strategy and Support has confirmed that the budget is in place for this forklift. Awaiting road registration before delivery. |
| HL5 Closed Skip Full Height | £0 | £0 | £7,000 | £0 | (£7,000) | 2022/23 Slippage - A carry over from the 2021/22 budget which has been moved to 2026 at request of the Service. |
| HL5 Closed Skip Full Height | £0 | £0 | £7,000 | £0 | (£7,000) | 2022/23 Slippage - A carry over from the 2021/22 budget which has been moved to 2026 at request of the Service. |
| Forklift Electric 3.5T | £0 | £0 | £55,000 | £0 | (£55,000) | 2022/23 Slippage - Specification sent to Procurement 15/02/22 requested by Engineering Superintendent - Evaluated 15/11/22. Currently a query on towing weight, which is waiting to be resolved. |
| Forklift Electric 3.5T | £0 | £0 | £55,000 | £0 | (£55,000) | 2022/23 Slippage - Specification sent to Procurement 15/02/22 requested by Engineering Superintendent - Evaluated 15/11/22. Currently a query on towing weight, which is waiting to be resolved. |
| Land Rover Defender | £0 | £0 | £35,000 | £0 | (£35,000) | 2022/23 Slippage - Awaiting advice from Marine Services if they require to continue with replacement. |
| Second Hand Van | 03 | £0 | £17,500 | £0 | (£17,500) | 2022/23 Slippage - The specification for a used van received no bid submissions by the closing date of 29/06/22. The Deputy Harbour Master Strategy and Support has confirmed that they have the budget of £17,500 in place for this purchase. The specification was to be reissued but Procurement are reviewing the criteria to allow the purchase of second-hand vehicles. |

| Plant & Vehicle Replacement Programme | Actual Expenditure as at 31/12/2023 | Committed Spend as at 31/12/2023 | Budget | Outturn | Overspend/ (Underspend) | Purchase Status/Update |
|---------------------------------------|---|--|---------|---------|----------------------------|--|
| Second Hand Van | 03 | 03 | £17,500 | £0 | , , , | 2022/23 Slippage - Tendered with above, no bid submissions were received. The Deputy Harbour Master Strategy and Support has confirmed that they have the budget of £17,500 in place for this purchase. The specification was to be reissued but Procurement are reviewing the criteria to allow the purchase of second-hand vehicles. |

| | Actual Expenditure as at 31/12/2023 | Committed Spend as at 31/12/2023 | Capital Budget 2023/24 | Probable Outturn 2023/24 | Overspend/ (Underspend) | Purchase Status/Update |
|---|---|--|------------------------------|--------------------------------|----------------------------|--|
| Plant & Vehicle Replacement Programme | | | | | | |
| Van - Renault Kangoo - Electric | £0 | £0 | £23,000 | £0 | | Replacement to be progressed. |
| Van - Renault Kangoo - Electric | £0 | £0 | £23,000 | £0 | | Service requested replacement moved to 2024 |
| Van - Ford Transit Custom 290 | £0 | £0 | £25,000 | £0 | | Service requested replacement moved to 2026 |
| Pick-Up - Iveco | £0 | £0 | £36,000 | £0 | (£36,000) | Service requested replacement moved to 2024 |
| Additions to Approved Programme | | | | | | |
| Peugeot Van | £30,063 | £0 | £0 | £30,063 | | Ordered on 25/07/22 from Snows Peugeot Ltd - delivered 28/08/23. |
| Peugeot Boxer Pickup | £0 | £55,595 | £0 | £55,595 | , | Ordered 23/06/23 from A M Phillip - delivery expected early January 2024. |
| Loadall - JCB | -£250 | £0 | £0 | £0 | | Credit for Parts/Service- Balgownie Ltd - plant purchased 2022/2023 |
| Marine Services | £29,813 | £95,545 | £356,000 | £125,608 | (£230,392) | |
| | | | | | | |
| Quarry Services | | | | | | |
| JCB 926 4WD Rough Terrain Forklift | £0 | £0 | £55,000 | £0 | (£55,000) | Service requested replacement moved to 2025. |
| | | | | | (, , | |
| Additions to Approved Programme | | | | | (| |
| Additions to Approved Programme Weighbridge | £68,615 | £0 | £0 | £68,615 | , , | Slippage from 2022/23 PVR |
| - · · · · · · · · · · · · · · · · · · · | £68,615 £3,165 | 03 03 | £0 | | £68,615 | <u> </u> |
| Weighbridge | <i>'</i> | | | £68,615 | £68,615 | Slippage from 2022/23 PVR Slippage from 2022/23 PVR |
| Weighbridge Weighbridge | £3,165 | £0 | £0 | £68,615 £3,165 | £68,615 £3,165 | Slippage from 2022/23 PVR Slippage from 2022/23 PVR |
| Weighbridge Weighbridge | £3,165 | £0 | £0 | £68,615 £3,165 | £68,615 £3,165 | Slippage from 2022/23 PVR Slippage from 2022/23 PVR |

| INFORMATION TECHNOLOGY CAPITAL REPLACEMENT PROGRAMME 2023/2024 | Actual Expenditure as at 31/12/2023 | Capital Budget 2023/24 | Probable Outturn 2023/24 | Overspend (Underspend) |
|--|---|------------------------------|---|---------------------------|
| Datacentre Replacements | | | | |
| Server Room Replacement | £13,469 | £40,000 | £40,000 | £0 |
| Replacement of server and network room equipment including Uninterruptable Power Supply (UPS) (back have been determined and orders have now been placed. Some items have arrived, and remaining item | | onitoring and a | ccess controls. UPS | requirements |
| Server Replacements | | | | |
| Replacement of servers that are end-of-life | £14,599 | £15,000 | £14,599 | (£401) |
| Replacement of Storage and Backup Infrastructure Replacement of storage that is approaching capacity and enhance the resilience of data backups. Most I | £10,000 | £10,000 | £10,000 | £0 |
| | | | | |
| Local Area Network Replacements | nas aniveu anu nave been installeu. | | | |
| | £9,958 | £20,000 | £20,000 | £0 |
| Local Area Network Replacements | £9,958 | • | · | |
| Local Area Network Replacements Wi-Fi Modernisation Renew and improve Wi-Fi systems to maintain capacity and currency of support, replacing end of life eq | £9,958 | • | · | vices have been |
| Local Area Network Replacements Wi-Fi Modernisation Renew and improve Wi-Fi systems to maintain capacity and currency of support, replacing end of life eq installed, awaiting second invoice. Replacement of Network Switches Replacement of network switches that are end of support. Ensuring devices are in current support is an Public Sector Action Plan. Most Devices have been ordered and installed. | £9,958 uipment including the introduction of £32,387 | £35,000 | Wi-Fi 6 services. De | 03 |
| Local Area Network Replacements Wi-Fi Modernisation Renew and improve Wi-Fi systems to maintain capacity and currency of support, replacing end of life eq installed, awaiting second invoice. Replacement of Network Switches Replacement of network switches that are end of support. Ensuring devices are in current support is an Public Sector Action Plan. Most Devices have been ordered and installed. Security Gateways | £9,958 uipment including the introduction of £32,387 essential objective in maintaining Pub | £35,000 lic Sector Netw | Wi-Fi 6 services. De £35,000 ork Accreditation in | £0 line with the |
| Local Area Network Replacements Wi-Fi Modernisation Renew and improve Wi-Fi systems to maintain capacity and currency of support, replacing end of life eq installed, awaiting second invoice. Replacement of Network Switches Replacement of network switches that are end of support. Ensuring devices are in current support is an Public Sector Action Plan. Most Devices have been ordered and installed. | £9,958 uipment including the introduction of £32,387 | £35,000 | Wi-Fi 6 services. De | evices have been |
| Local Area Network Replacements Wi-Fi Modernisation Renew and improve Wi-Fi systems to maintain capacity and currency of support, replacing end of life eq installed, awaiting second invoice. Replacement of Network Switches Replacement of network switches that are end of support. Ensuring devices are in current support is an Public Sector Action Plan. Most Devices have been ordered and installed. Security Gateways Proxy/Firewall Replacements | £9,958 uipment including the introduction of £32,387 essential objective in maintaining Pub | £35,000 lic Sector Netw | Wi-Fi 6 services. De £35,000 ork Accreditation in | £0 line with the |

| INFORMATION TECHNOLOGY CAPITAL REPLACEMENT PROGRAMME 2023/2024 | Actual Expenditure as at 31/12/2023 | Capital Budget 2023/24 | Probable Outturn 2023/24 | Overspend (Underspend) |
|---|---|------------------------------|-----------------------------|---------------------------|
| Device Replacement | | | | |
| Replacement of end User Devices (Corporate) | £70,211 | £70,000 | £70,200 | £200 |
| To replace end of life user devices in Council Offices. This replacement programme is now complete. | | | | |
| Replacement of end User Devices (Schools). | £160,100 | £160,000 | £160,100 | £100 |
| To replace end of life end- user devices in schools. This replacement programme is now complete | | | | |
| Other | | | | |
| Failures and Emergency Replacements of Capital Equipment | £3,137 | £30,000 | £30,000 | £0 |
| Allocation to replace failures not covered by repairs, and any systems that fail security audit requirements, particularly WA | AN wireless. | | | |
| Contingency | £0 | £10,000 | £10,000 | £0 |
| Contact Officer - ICT Services Manager, Extension 3007 | £313,862 | £420,000 | £419,899 | (£101) |
| | | | | |
| Additions to Approved Programme: COVID-19 Recovery Projects | | | | |
| Replacement of Corporate IT Equipment | £17,671 | £81,019 | £81,019 | £0 |
| There has been an expansion of the IT equipment in use to allow home working and connection to office G drives which he "retired" is still in use. This work has included the replacement of the aging backup infrastructure with an immutable backup rocured for the corporate estate. Networking infrastructure has been procured and awaiting invoices. All orders for equipment received. | up system. Replace | ment networking | infrastructure has | also been |
| Replacement of School's IT Equipment | £207,342 | £230,133 | £230,133 | £0 |
| The age profile of the IT equipment deployed across the education service is such that many young learners are working reliability and capability constraints. This allocation from the COVID-19 Fund will supplement the regular replacement of s displays. The second round of Interactive Displays for schools have been delivered and most have now been installed. No | schools' IT equipmer | nt. The majority | of spend has been | on interactive |
| Windows 11 | £17,658 | £144,966 | £144,966 | £0 |
| This project is to ensure the corporate desktop/laptop estate is upgraded to Windows 11. The first stage of 300 new Wind stage is underway and units have been ordered. Delivery is expected before 31 March. | dows 11 devices (fur | nded in 2022/23 | l) are being deploye | d. The Second |

| INFORMATION TECHNOLOGY CAPITAL REPLACEMENT PROGRAMME 2023/2024 | Actual Expenditure as at 31/12/2023 | Budget | Probable | |
|--|---|----------|----------|----|
| Contact Officer - Services Manager (ICT), Extension 3007 | £242,671 | £456,118 | £456,118 | £0 |