

Item: 4

Asset Management Sub-committee: 28 January 2024.

Corporate Asset Improvement Programmes.

Expenditure Monitoring.

Report by Head of Finance.

1. Overview

- 1.1. To demonstrate a focus on maintaining existing assets of the Council and ensuring that our buildings and infrastructure are maintained at levels expected by the Orkney public and that our IT, plant and vehicles achieve modern standards of security, safety and emissions, annual capital improvement and replacement programmes of work are agreed by the relevant service Committee or Subcommittee.
- 1.2. Delivery of planned programmes of work are thereafter monitored throughout the financial year by the relevant service Committee or Sub-committee.
- 1.3. The annual corporate asset improvement programmes are approved by the Asset Management Sub-committee. The plant and vehicle replacement programme for financial year 2024/25 was approved on 30 January 2024. The corporate asset improvement programme and the IT capital improvement programme for financial year 2024/25 were approved on 19 March 2024.
- 1.4. The table below provides an overview of the expenditure incurred to date for the financial year 2024/25.

Project Description	Expenditure as at 31 December	Annual Budget 2024/25	Probable Out- turn 2024/25	Overspend/ (Underspend)
	2024	_5,_5		
General Fund -				
Capital Improvement				
Programme	£1,134,243.	£1,351,400.	£1,592,735.	£241,335.
Strategic Reserve				
Fund - Capital				
Improvement				
Programme	£0.	£118,400.	£0.	(£118,400)

Project Description	Expenditure	Annual	Probable Out-	Overspend/
	as at 31	Budget	turn 2024/25	(Underspend)
	December	2024/25		
	2024			
General Fund - Plant,				
Equipment and				
Vehicle Replacement				
Programme	£469,439.	£1,733,500.	£1,708,789.	(£24,711).
Trading Services -				
Plant, Equipment and				
Vehicle Replacement				
Programme	£77,095.	£306,000.	£55,595.	(£250,405).
IT Replacement				
Programme.	£244,509.	£420,000.	£421,613.	£1,613.
IT Replacement				
Programme - COVID-				
19 Recovery Projects	£61,541.	£64,100.	£64,100	£0.
Total				
	£1,986,827.	£3,993,400.	£3,842,832.	(£150,568).

1.5. A detailed breakdown of the approved programmes of work for financial year 2024/25, including individual project updates is attached as Appendix 1.

2. Recommendations

- 2.1. It is recommended that members of the Sub-committee:
 - Note the summary position of expenditure incurred as at 31 December 2024 against the approved corporate asset improvement programmes for 2024/25, as detailed in section 1.4 of this report.
 - ii. Scrutinise the detailed analysis of expenditure figures and programme updates, attached as Appendix 1 to this report, in order to obtain assurance regarding significant budget variances and progress being made with delivery of the approved corporate asset improvement programmes.

For Further Information please contact:

Shonagh Merriman, Service Manager (Corporate Finance), extension 2105, Email shonagh.merriman@orkney.gov.uk

Implications of Report

- **Financial** The Financial Regulations state that Corporate Directors can incur 1. expenditure within approved revenue and capital budgets. Such expenditure must be in accordance with the Council's policies and objectives and subject to compliance with the Financial Regulations.
- Legal Regular financial monitoring and reporting helps the Council meet its 2. statutory obligation to secure best value.
- 3. **Corporate Governance** In terms of the Scheme of Administration, monitoring, on a quarterly basis, the levels of expenditure incurred against the approved annual corporate asset improvement programmes, funded through the approved capital programme, is referred to the Asset Management Sub-committee.
- 4. **Human Resources** Not Applicable.
- 5. **Equalities** Equality Impact Assessment is not required for financial monitoring.
- Island Communities Impact Island Communities Impact Assessment is not required 6. for financial monitoring.

7.	Links to Council Plan The proposals in this report support and contribute to
	improved outcomes for communities as outlined in the following Council Plan
	strategic priorities:
	□Growing our economy.
	☐ Strengthening our communities.
	□ Developing our Infrastructure.
	☐ Transforming our Council.
8.	Links to Local Outcomes Improvement Plan The proposals in this report support
	and contribute to improved outcomes for communities as outlined in the following
	Local Outcomes Improvement Plan priorities:
	□Cost of Living.
	□ Sustainable Development.
	□Local Equality.
9.	Environmental and Climate Risk Where resources allow, improvement works can
	include (greener) colutions

- include 'greener' solutions.
- **10. Risk** Improvement of existing assets can help reduce risks associated with these assets.
- 11. Procurement Any contractual arrangements require to comply with the Financial Regulations and Contract Standing Orders.
- **Health and Safety** Well-maintained assets will assist the Council in complying with relevant Health and Safety requirements for both staff and the public.
- **13. Property and Assets** Included throughout the report and detailed in the Appendix.
- **Information Technology** Up to date IT systems should help reduce risk to the 14. Council.
- **15. Cost of Living** Not Applicable.

List of Background Papers

Asset Management Sub-committee, 30 January 2024, Plant and Vehicle Replacement Programme.

Asset Management Sub-committee, 19 March 2024, IT Replacement Programme and Corporate Asset Improvement Programme.

Appendix

Appendix 1 - Corporate Asset Improvement Programme Expenditure Monitoring Report 2024.25 – Q3.

		Genera	al Fund Capital	Improvements				Actual Spend as at 31/12/2024	Budget 2024/25	Probable Out-turn 2024/25	Overspend/ (Underspend)	Indicative Budget 2025/26	Indicative Budget 2026/27
Asset Name				Description									
OIC Depot - Workshop and Office (H88)	Re-roofing of existing	g OIC depot (H88)						£128,654	£150,000	£130,000	(£20,000)	03	£0
Budget	Design Consultant	Contractor	Tender Sum	Target Contract Commencement	Target Project Completion	Overall Value to date	Probable Outturn						
£287,500	OIC - NS&I - Property	WRC	£195,822	Summer 2024	Autumn 2024	£207,826	£220,000						
Committee Update: The roof at the OIC Hatston I consultant architect was appropriated in January 2024. Nanticipated.	ointed in June 2023,	and the design was	completed by Dece	mber 2023. Tenders	were issued in Dec	cember 2023, and a	contractor was						
Council Offices	Design Tender acce Survey works comp Design works to be Tender accepted Ju	epted June 2020. oleted in September 20 completed in financia	020. Il year 22/23.	ingress issues and sto	one erosion.			£301,536	£232,400	£354,000	£121,600	£300,000	£300,000
Budget	Design Consultant	Contractor	Tender Sum	Target Contract Commencement	Target Project Completion	Overall Value to date	Probable Outturn						
£1,630,000	Robert Potter and Partners LLP	Casey Construction Ltd	Contract 1 - £337,541	2023/2024	Oct-24	£605,195	£1,630,000						
Committee Update: Due to budget constraints, th reviewed to account for the d The first phase was procured initial phase is on-site but pro ladders needing complete re tower has been replaced. Fai A Non-competitive Action (No be subject to a seperate proc	deteriorating structure of in June 2023, with p ogressing slower than placement. Cracked I illed ridge tiles, remov CA) request for £641,	and inflation over the planning consent app anticipated due to s intels and cills have red skews, replaced ,000 was approved in	e extended period. proved in August 20 several issues, inclu- been replaced, ext leadwork, rotting sa n September 2024	23. All works comply uding severe stone er ensive timber compo arking, and re-slating to cover some of the	with the requirements and the rosion, unstable chinents have been resulted have also been ad additional work, with the requirements and the requirements are requirements.	ents of a listed Categimneys, and severely enewed, and steel rid dressed.	ory B building. This corroded steel ge capping to the						

		Gene	ral Fund Capital	Improvements				Actual Spend as at 31/12/2024	Budget 2024/25	Probable Out-turn 2024/25	Overspend/ (Underspend)	Indicative Budget 2025/26	Indicative Budget 2026/27
Asset Name				Description									
3 St Margaret's Hope Primary School		erformance of buildi ters and downpipes.	ng- Improve thermal	performance of fabric;	Install new high perfo	ormance doors and wir	ndows. Replace	£145,185	£293,300	£246,400	(£46,900)	93	03
Budget	Design Consultant	Contractor	Tender Sum	Target Contract Commencement	Contract Completion	Overall Value to date	Probable Outturn						
£322,000	HRI Munro	Fabric - Orkney Builders Ltd	Fabric - £280,680.10	Summer 2024	Summer 2024	£238,840	£340,000						
Committee Update: HRI Munro surveyed the site project. However, due to com the heating.													
A comprehensive review of the external insulation has been a system.													
The design and procurement external doors have been fitte around a fully operational sch	ed, but delays with i	ironmongery have p	revented the remaini	ng doors from being i									
St Margaret's Hope Primary School	Boiler and flue imp	provement works - R	eplace oil boilers that a	are at the end of their li	ife with renewable h	eat source.		69	£0	£102,880	£102,880	£450,000	920
	Boiler and flue imp Design Consultant	Contractor	eplace oil boilers that a	Target Contract Commencement	Contract	eat source. Overall Value to date	Probable Outturn	03	03	£102,880	£102,880	£450,000	£0
School	Design			Target Contract	Contract	Overall Value to	Probable Outturn	90	03	£102,880	£102,880	£450,000	50
School Budget	Design Consultant HRI Munro & FLN Ltd proximately six mon original plan was to l	Contractor Heating - TBA ths due to design cobe on-site over Wint	Tender Sum Heating TBA onstraints and budge ter 2024 and conclude	Target Contract Commencement Spring 2025 tary pressures, pushi te the changeover du	Contract Completion Winter 2025 ing the works to 20: ring the Summer h	Overall Value to date £13,447 25/26. The replacem olidays of 2025. The	TBA ent heating design is project has been		50	£102,880	£102,880	£450,000	03
Budget TBA Committee Update: The project is delayed by appsubstantially complete. The otendered, with tender evaluate	Design Consultant HRI Munro & FLN Ltd proximately six mon original plan was to It tions scheduled for the	Contractor Heating - TBA ths due to design cobe on-site over Winterly January 2025,	Tender Sum Heating TBA onstraints and budge ter 2024 and conclud aiming to commence	Target Contract Commencement Spring 2025 tary pressures, pushi te the changeover du	Contract Completion Winter 2025 ing the works to 20. ring the Summer h 5 with materials pur	Overall Value to date £13,447 25/26. The replacem olidays of 2025. The rchased prior to end	TBA ent heating design is project has been of financial year.		£0 £35,000	£102,880	£102,880	£450,000	£0
Budget TBA Committee Update: The project is delayed by appsubstantially complete. The otendered, with tender evaluate	Design Consultant HRI Munro & FLN Ltd Proximately six mon original plan was to It tions scheduled for	Contractor Heating - TBA ths due to design cobe on-site over Winterly January 2025,	Tender Sum Heating TBA onstraints and budge ter 2024 and conclud aiming to commence	Target Contract Commencement Spring 2025 tary pressures, pushi le the changeover dule on-site in April 2025	Contract Completion Winter 2025 ing the works to 20. ring the Summer h 5 with materials pur	Overall Value to date £13,447 25/26. The replacem olidays of 2025. The rchased prior to end	TBA ent heating design is project has been of financial year.						
Budget TBA Committee Update: The project is delayed by app substantially complete. The o tendered, with tender evaluat Stromness Academy	Design Consultant HRI Munro & FLN Ltd Proximately six mon original plan was to b tions scheduled for Heat Source Repla developed following Design	Contractor Heating - TBA ths due to design cobe on-site over Wint early January 2025, acement : Heating and greport.	Tender Sum Heating TBA Denstraints and budge are 2024 and conclud aiming to commence distribution strategy to	Target Contract Commencement Spring 2025 tary pressures, pushi te the changeover du e on-site in April 2025 b identify how the ageir Design	Contract Completion Winter 2025 Ing the works to 20: ring the Summer h 5 with materials puil Ing oil boilers / ventila	Overall Value to date £13,447 25/26. The replacem olidays of 2025. The rehased prior to end tion will be replaced. So Overall Value to	TBA Tent heating design is project has been of financial year.						

		Genera	ıl Fund Capital	Improvements				Actual Spend as at 31/12/2024	Budget 2024/25	Probable Out-turn 2024/25	Overspend/ (Underspend)		Indicative Budget 2025/26	Indicativ Budge 2026/2
Asset Name				Description						•				
St Magnus Cathedral		rovement and upgradional life and requires to the existing flue.						£98,661	£200,000	£214,500	£14,500		03	3
Budget	Design Consultant	Contractor	Tender Sum	Target Contract Commencement	Target Contract Completion	Overall Value to date	Probable Outturn							
£115,000	FLN Ltd & Ferrey & Mennim	S R Paterson Ltd	£312,595	Apr-24	Jun-24	£224,144	£340,000							
Committee Update: Listed Building Consent and I to an extended design phase							3, was delayed due							
The initial budget, set before exercise, a tender was accephas now been confirmed as £	pted in April 2023. A c	contribution was soug	ght from The Friend	ds of St Magnus Cath										
The works were completed a	s of September 2024	, and the system is fo	ully operational for	winter. The final acco	ount is yet to be con	cluded.								
Sanday Junior High School & Swimming Pool	Existing windows are	now nearing the end o	of life with the timber	units starting to rot. To	be replaced with hig	h performance units.		£0	£95,000	93	(£95,000)		TBC	£
Budget	Design Consultant	Contractor	Tender Sum	Target Contract Commencement	Contract Completion	Overall Value to date	Probable Outturn							
£103,500 (to be updated)	OIC - NS&I - property	TBA	TBA	Summer 2025	Autumn 2025	£0	TBC							
Committee Update: The project, initially schedule building/classroom block, initially setimated cost will be proported.	tially thought to be bey red once the final sche	yond economic repair eme is available, and	ir. A cost-effective s	solution has been fou	ınd, which no longei	r impacts the windov	replacement. The							
school and are now likely to b			ting - Track found to	he cracking up and fai				0440.050	2002.200	0.450.000	2017.000			
		2025. I I I I I I I I I I I I I I I I I I I	ting - Track found to	I be cracking up and fai				£446,358	£239,000	£456,200	£217,200		60	£
school and are now likely to be Pickaquoy Centre & playing			ting - Track found to Tender Sum	be cracking up and fai Target Contract Commencement				£446,358	£239,000	£456,200	£217,200	-	03	5
school and are now likely to be Pickaquoy Centre & playing fields	Running track re-su Design Consultant	I Irfacing and line paint		Target Contract	ling after approximate	I lead of service of Service Overall Value to		£446,358	£239,000	£456,200	£217,200	-	60	ś
school and are now likely to be Pickaquoy Centre & playing fields Budget	Running track re-su Design Consultant OIC - D&I Property Inducted during 2020/2 but were rescheduled	Contractor Hunter Construction 21 by a specialist cond to Summer 2023 du	Tender Sum £482,671 htractor, which guid- lue to the delay of the	Target Contract Commencement Apr-24 ed the budget figure to the International Island	Target Contract Completion Aug-24	Overall Value to date £460,145	Probable Outturn £470,000 re initially	£446,358	£239,000	£456,200	£217,200	-	03	£

			Genera	al Fund Capital	Improvements				Actual Spend as at 31/12/2024	Budget 2024/25	Probable Out-turn 2024/25	Overspend/ (Underspend)	Indicative Budget 2025/26	Indicative Budget 2026/27
	Asset Name				Description									
9	OIC Depot - Fire Alarm Upgrade	Project to replace fir	e & emergency lighting	g system at OIC Depo	t				£129	93	£25,000	£25,000	£0	03
	Budget	Design Consultant	Contractor	Tender Sum	Target Contract Commencement	Target Project Completion	Overall Value to date	Probable Outturn	-					
	£140,000	FLN Ltd	E Fraser Electrical (Orkney) Ltd	£123,966	Aug-22	Oct-22	£98,666	£140,000						
10	Committee Update: Following a fire risk assess required replacement. The remaining budget is being u account is yet to be concluded. OIC Depot - Fire Safety World	works have been prodused to replace asbest	cured, and E Fraser E tos-containing fuse bo	Electrical (Orkney) Loards and ancillary	td has been appointe electrical equipment,	ed. Initial works are	proceeding as plann	ed, and the	03	£100,000	£3,500	(£96,500)	03	03
						T (B)		D. I. I. O. #	±0	£100,000	£3,500	(£96,500)	£0	£0
	Budget	Design Consultant	Contractor	Tender Sum	Target Contract Commencement	Target Project Completion	Overall Value to date	Probable Outturn						
	TBC	HRI Munro &	TBC	TBC	TBC	TBC	£0	TBC	-					
	Committee Undate:	FLN Ltd							-					
	Committee Update: Following a fire risk assess passive measures. The brown The budget will be establish allocated to permit the comperational during this period	sment of the OIC Depo oad extent of the work hed in due course, but mencement of works.	has been defined, wit initial survey informa	th the detailed designation suggests costs	gn for one of the hang will likely exceed £1	gars complete and t 00,000. An initial al	the other in progress) has been						
	Following a fire risk assess passive measures. The brown the budget will be establish allocated to permit the com	sment of the OIC Depo oad extent of the work hed in due course, but mencement of works.	has been defined, wit initial survey informa	th the detailed designation suggests costs	gn for one of the hang will likely exceed £1	gars complete and t 00,000. An initial al	the other in progress) has been	£1,120,524	£1,344,700	£1,547,480	£202,780	£750,000	£300,000
	Following a fire risk assess passive measures. The brown The budget will be establist allocated to permit the comperational during this period	sment of the OIC Depo oad extent of the work hed in due course, but mencement of works.	has been defined, wit initial survey informa	th the detailed designation suggests costs	gn for one of the hang will likely exceed £1	gars complete and t 00,000. An initial al	the other in progress) has been	£1,120,524	£1,344,700	£1,547,480	£202,780		·
	Following a fire risk assess passive measures. The brown The budget will be establist allocated to permit the comperational during this period	sment of the OIC Depo pad extent of the work hed in due course, but imencement of works. od.	has been defined, wit initial survey informa	th the detailed designation suggests costs	gn for one of the hang will likely exceed £1	gars complete and t 00,000. An initial al	the other in progress) has been			£1,547,480		£750,000 Retention Due During Coming Year	£300,000 Retention Due During Coming Year
11	Following a fire risk assess passive measures. The brown The budget will be establish allocated to permit the comperational during this period Totals	sment of the OIC Depo oad extent of the work hed in due course, but mencement of works. od.	has been defined, wit initial survey informa	th the detailed designation suggests costs at to be issued in each	gn for one of the hang will likely exceed £1	gars complete and t 00,000. An initial al	the other in progress) has been					Retention Due	Retention Due During Coming
11	Following a fire risk assess passive measures. The brown The budget will be establish allocated to permit the comperational during this period Totals Retention Due During	g Coming Year Heat Source impro	has been defined, wit initial survey informa Tenders are expecte	th the detailed designation suggests costs and to be issued in each of the suggest of the sugges	gn for one of the hangs will likely exceed £1 arly 2025, with the wo	gars complete and to 00,000. An initial all orks planned for 202	the other in progress lowance of £100,000 (25/26, ensuring the d	D has been lepot remains fully	Re	tention Due Du	ıring Coming Ye	ar	Retention Due During Coming Year	Retention Due During Coming Year
11	Following a fire risk assess passive measures. The brown The budget will be establist allocated to permit the comperational during this period Totals Retention Due During Stromness Town Hall	g Coming Year Heat Source impro Design Consultant FLN Ltd mer 2023, being unable or was appointed follow	has been defined, wit initial survey informated Tenders are expected. Tenders are expected to the survey informated to the survey informated to hold pressure, and ving a cost reduction.	th the detailed designation suggests costs and to be issued in each of the cost of the cos	Target Contract Commencement Summer 2023 ized ahead of the Ca budget was set before	gars complete and to 00,000. An initial all orks planned for 202 Target Contract Completion Spring 24 atthedral boilers. The re any design work	Overall Value to date £250,124 e design and procure and has not been up	Probable Outturn £260,000 ment were podated to reflect	Re	tention Due Du	ıring Coming Ye	ar	Retention Due During Coming Year	Retention Due During Coming Year

		Gener	al Fund Capital	Improvements				Actual Spend as at 31/12/2024	Budget 2024/25	Probable Out-turn 2024/25	Overspend/ (Underspend)	Indicative Budget 2025/26	Indicativ Budg 2026/2
Asset Name				Description									
Projects added du	uring year								Projects adde	d during year		Projects added during year	Projects added dur
North Walls School	Improve thermal perfe	ormance of buildin	ng- Extent of work to be	e investigated.				£1,587	93	£1,587	£1,587	ТВС	
Budget	Design Consultant	Contractor	Tender Sum	Target Contract Commencement	Target Project Completion	Overall Value to date	Probable Outturn	-					
TBC	HRI Munro Architects	TBC	TBC	TBC	TBC	£3,311	03						
infrastucture changes and	High level survey and improvement plan :	om build externally, offset the building's scheme design - Pro	, so as the school is s electric load. This w	fully electric, including	g the swimming po d during 2025, aimi	ol, it is proposed to ng for completion by	replace the existing March 2026.	£4,853	03	£4,853	£4,853	03	
	 Design tender accept 	ted June 2020.											
	- Survey works comple - Design works to be c - Construction to be ur	completed in financia ndertaken in - TBA	al year 2023/24.		T 10:								
Budget	- Design works to be c - Construction to be ur Design Consultant	completed in financia ndertaken in - TBA Contractor	al year 2023/24. Tender Sum	Target Contract Commencement	Target Project Completion	Overall Value to date	Probable Outturn						
Budget TBC	- Design works to be c - Construction to be ur Design	completed in financia ndertaken in - TBA	al year 2023/24.				Probable Outturn £845,500						

			Gene	ral Fund Capital	Improvements				Actual Spend as at 31/12/2024	Budget 2024/25	Probable Out-turn 2024/25	Overspend/ (Underspend)	Budget 2	dicative 2025/26	Indicative Budget 2026/27
	Asset Name				Description										
14	Sanday Junior High School	Portacabin classroom	accommodation ex	kternal fabric upgrade.					£0	03	£5,000	£5,000		£0	£0
	Budget	Design Consultant	Contractor	Tender Sum	Target Contract Commencement	Target Project Completion	Overall Value to date	Probable Outturn	-						
	TBC	OIC Architects	TBC	TBC	Summer 2025	Autumn 2025	£0	£60,000	1						
	Committee Update: Planned external fabric upgra replacement contract at the s		ful life of the buildi	ng has been accelera	ted. Options to be i	nvestigated. Joint p	procurement with the	window							
	Total - Projects added du	ıring the year							£6,440	£0	£11,440	£11,440		£0	£0
	COVID Recovery Projects									COVID Reco	very Projects		COVID Re Proje		COVID Recovery Projects
15	The Orkney Library & Archive	Replacement of oil bo	oilers with renewable	e heat source					£2,190	£0	£10,000	£10,000	£	500,000	93
	Budget	Design Consultant	Contractor	Tender Sum	Target Design Commencement	Target Contract Completion	Overall Value to date	Probable Outturn							
	£500,000	Rykba Ltd	N/A	Framework contract	Design - 01/05/2023 Construction - TBC	Design - 01/03/2025 Construction - TBC	£2,190	£500,000							
	Committee Update: The Framework Mechanical a involve procuring the works a 2025/26 to reflect the accelera	nd starting on-site as													
16	Orphir Primary School - Replacement Heat Source Project	Project to replace exis	sting oil boilers with	renewable heat source	and others works to I	ower operating costs			92	£0	£0	93		03	£283,400
	Budget	Design Consultant	Contractor	Tender Sum	Target Design Commencement	Target Contract Completion	Overall Value to date	Probable Outturn	1						
	TBC	M&E - Rybka Ltd & Architectural - HRI Ltd	TBC	Design services are under framework contracts. Construction - TBC	Design - 01/09/2023 Construction - TBC		Design - £18,323.32 Construction - £0	TBC							
	Committee Update : The commission is being dev	eloped, with most cos	sts incurred so far	being internal. The bu	udget will be set onc	ce the full scope of w	vorks is fully underst	ood.	-						

		Gene	ral Fund Capital	Improvements				Actual Spend as at 31/12/2024	Budget 2024/25	Probable Out-turn 2024/25	Overspend/ (Underspend)	Indicative Budget 2025/26	Indicative Budget 2026/27
Asset Name				Description									
Glaitness Primary School - Replacement Heat Source Project	Project to replace exi	isting oil boilers with	renewable heat source	e. Pool plant heating, v	entilation, and filtration	n plant replacement.		£2,053	93	£10,000	£10,000	69	£300,000
Budget	Design Consultant	Contractor	Tender Sum	Target Design Commencement	Target Contract Completion	Overall Value to date	Probable Outturn						
TBC	M&E - Rybka Ltd	TBC	Design services are under framework contracts. Construction - TBC	Construction - TBC	Design - TBC Construction - TBC	Design - £2,053 Construction - £0	TBC						
Committee Update: Project added from long tern Surveys have been conduct the school, which also heats minimise standing losses fro The survey identified that the	cted by the framework r is the pool currently usi from circulating and stor	mechanical and ele ing immersion heat ring large quantities	ectrical consultant. The ters. The project invo s of hot water.	ne works include repl lives moving from cel	acing a failed ground ntralised hot water c	d source heat pump cylinders to point-of-	o for one section of use water heaters to						
replacing the above-ground Council Offices lighting		hanical systems. D	Design work for the he					£0	£0	£5,000	£5,000	03	£
replacing the above-ground	d pool tank and all mech	hanical systems. D	Design work for the he					03	03	£5,000	£5,000	60	£
replacing the above-ground Council Offices lighting replacement	Project to replace exi	hanical systems. C	Design work for the he	eating and hot water state	systems is ongoing, Target Contract	excluding the hydro	otherapy pool.	£0	£0	£5,000	£5,000	03	£(
replacing the above-ground Council Offices lighting replacement Budget	Project to replace exi Design Consultant Rybka m plan to allow develogl and Electrical consult	hanical systems. E isting lighting with ne Contractor pment works to pread the pread that has been brief	Design work for the heave LED fittings Tender Sum Degress in advance, sl	Target Design Commencement	Target Contract Completion To Be Agreed ing become available	Overall Value to date	Probable Outturn £0	£0	69	£5,000	£5,000	03	£(
replacing the above-ground Council Offices lighting replacement Budget TBA Committee Update: Project added from long tern Our Framework Mechanical	Project to replace exi Design Consultant Rybka The plan to allow develog and Electrical consultations with the estimation.	hanical systems. E isting lighting with ne Contractor pment works to pread the pread that has been brief	Design work for the heave LED fittings Tender Sum Degress in advance, sl	Target Design Commencement	Target Contract Completion To Be Agreed ing become available	Overall Value to date	Probable Outturn £0	£0 £4,243	£0	£5,000	£5,000	£0 £500,000	
replacing the above-ground Council Offices lighting replacement Budget TBA Committee Update: Project added from long tern Our Framework Mechanical commence in due course, al	Project to replace exi Project to replace exi Design Consultant Rybka Implan to allow develog all and Electrical consultations with the estimation of the projects	hanical systems. E isting lighting with ne Contractor pment works to pread the pread that has been brief	Design work for the heave LED fittings Tender Sum Degress in advance, sl	Target Design Commencement	Target Contract Completion To Be Agreed ing become available	Overall Value to date	Probable Outturn £0				·		£583,40
replacing the above-ground Council Offices lighting replacement Budget TBA Committee Update: Project added from long term Our Framework Mechanical commence in due course, al Total - COVID Recovery	Project to replace exi Project to replace exi Design Consultant Rybka Implan to allow develog and Electrical consultations with the estimation of the projects d	hanical systems. E isting lighting with ne Contractor pment works to pread the pread that has been brief	Design work for the heave LED fittings Tender Sum Degress in advance, sl	Target Design Commencement	Target Contract Completion To Be Agreed ing become available	Overall Value to date	Probable Outturn £0	£4,243	03	£25,000	£25,000	£500,000	£583,400 £300,000
replacing the above-ground Council Offices lighting replacement Budget TBA Committee Update: Project added from long tern Our Framework Mechanical commence in due course, al Total - COVID Recovery	Project to replace exi Project to replace exi Design Consultant Rybka Implan to allow develog and Electrical consultations with the estimation of the projects d	hanical systems. E isting lighting with ne Contractor pment works to pread the pread that has been brief	Design work for the heave LED fittings Tender Sum Degress in advance, sl	Target Design Commencement	Target Contract Completion To Be Agreed ing become available	Overall Value to date	Probable Outturn £0	£4,243 £1,130,000	£0 £1,351,400	£25,000 £1,567,735	£25,000 £216,335	£500,000 £750,000	£583,400 £300,000 £583,400

			Strategic Re	serve Fund Cap	ital Improveme	nts			Actual Spend as at 31/12/2024	Budget 2024/25	Out-turni	Overspend/ (Underspend)	Indicative Budget 2025/26	Indicative Budget 2026/27
	Asset Name				Description									
1	69/73 Victoria Street, Kirkwall	Localised re-pointing	ng to address water i	ngress issues, chim	ney repairs, re-pointir	ng around opening a	and re-paint windows	3.	£0	£50,000	£0	(£50,000)	£0	93
	Budget	Design Consultant	Contractor	Tender Sum	Target Design Commencement	Target Project Completion	Overall Value to date	Probable Outturn						
	TBA - £50,000 intially identified	TBA	TBA	ТВА	TBA	TBA	TBA	TBA						
	Committee Update - £50,000 of spend initially identified	d, it is unlikely to be con	mpleted in this financi	al year.										
2	Contingency								£0	£68,400	03	(£68,400)	£118,400	£118,400
	Total	al								£118,400	0 2	(£118,400)	£118,400	£118,400
	Contact Officer - Serv	vice Manager ((Property & Ca	apital Progran	nme) Extn 232	7								

	Actual Spend as at	Committed Spend as at	Budget	Probable Out-turn	Overspend/	
Plant & Vehicle Replacement Programme	31/12/2024	31/12/2024	2024/25	2024/25		Purchase Status/Update
Planned purchases as approved at AM Sub 18/01/2024						
						Vehicle delivered 30/03/24 (£89,720 in 23/24 programme)
DAE 54 1545 400 111 511 1177	200 200		0400 700		(222 722)	£20,000 for additional works carried out in June 2024. Completed in July 2024.
Lorry - DAF FA LF45.180 HL5 Hooklift Pickup - Iveco Daily 45C15 Tipper 5.2T	£20,000 £0	£0	£109,720 £46,775	£20,000 £0		Delivered 30/3/24 - PVRP 23/24 spend.
Pickup - Iveco Daily 45C15 Tipper 5.21 Pickup - Iveco Daily Tipping Pickup 3.5T	£47.490	£0	£46,775	£47.475		Delivered 16/09/24.
Pickup - Iveco Daily Tipping Pickup 3.5T	£47,490	£0	£47,475	£47,475		Delivered 16/09/24.
Minibus - Mercedes Benz - Disabled Access	£0	£133,215	£130.720	£133.215		Ordered 01/08/24.
Sweeper - Scarab Euro 5 Minor	£94,790	£0	£100,000	£95,690	, , , , , , , , , , , , , , , , , , , ,	Ordered 12/07/24 Arrived 04/11/24
Teletruck - JCB TLT 35D 2WD	£0	£0	£100,000	£0	. , ,	Accelerated to 2023/24 - Arrived 27/03/24 PVRP 23/24 spend.
Fiat Ducato Chiller Van	£0	£0	£30,000	£0		Service cancelled replacement.
Car - Nissan ENV200 Electric 7 Seater	£0	£27,385	£30,000	£27,385	(£2,615)	Ordered 12/07/24 Delivered 09/12/24 issues to resolve so
						payment delayed.
Minibus - Mercedes Benz - Disabled Access	£0	£133,215	£130,000	£133,215	£3,215	Ordered 01/08/24.
Minibus - Volkswagen Crafter CR50 - Disabled Access	£0	£46,332	£65,000	£46,332	,	Ordered 10/05/24.
VW Transporter T30 Startline TDI	£0	£0	£50.000	£0		Accelerated to 2023/24 Arrived 30/03/24 - PVRP 23/24 spend.
Isuzu Fire Tender	£0	£0	£72,000	£0	, , ,	Still in discussion with Service - will be moved to 25/26
	20	20	2.2,000	20	(2.2,000)	programme.
Isuzu Fire Tender	£0	£0	£72,000	£0	(£72,000)	Still in discussion with Service - will be moved to 25/26
						programme.
Nissan ENV200 Elec Car	£0	£0	£30,000	£0	(£30,000)	Service requested change to small minibus - in progress, however
						will not be possible to complete the purchase this financial year.
VW Transporter T30 Startline TDI	£0	£29,540	£30,000	£29,540	, ,	Ordered 20/09/24.
DAF HL5 Hooklift	£0	£210,708	£110,000	£210,708	£100,708	Order placed on June 11, 2024: The vehicle type has been
						changed to a multi-purpose vehicle. This includes a tipper body,
						gritter body, and replacement hotbox body, making it a more
						versatile and larger vehicle.
Iveco Daily Tipping Pickup	£0	£0	£48,000	£0	(£48,000)	Move to 25/26.
Iveco Daily Tipping Pickup	£0	£0	£48,000	£0	(£48,000)	Move to 25/26.
Tractor Compact MF 1525	£28,000	£0	£31,400	£28,000	(£3,400)	Arrived 09/09/24.
Dumper Benford PS3000 3T 4x4	£0	£40,685	£25,000	£40,685	£15,685	Ordered 13/08/24 Delivered 13/12/24: There are issues to resolve
						so payment has been delayed. Additional costs relate too the
						fitted of a cab, which the original vehcile did not have.
Mercedes Benz Econic 2629LL	£0	£225,937	£230,000	£225,937	(£4,063)	Ordered 07/06/24.
HL20 Extra High Sided Open Skip	£6,150	£0	£7,100	£6,682	(£418)	Ordered 22/08/24. Arrived Oct 24.
Timm Green Waste Shreddar	£0	£0	£75,000	£0	(£75,000)	Under discussion with Service - probable move to 25/26.
					,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	programme
Weighbridge - Shering platform	£0	£0	£40,000	£0	(£40,000)	Under discussion with Service - probable move to 25/26. programme
						r·-g
Contingency	£0	£0	£27,835	£0	(£27,835)	

	Actual Spend as at	Committed Spend as at	Budget	Probable Out-turn	Overspend/	
Plant & Vehicle Replacement Programme	31/12/2024	31/12/2024	2024/25	2024/25		Purchase Status/Update
Additional Purchases in 2024/25 (Accelerated From Indicative 2024-20)						
lveco Daily 70C17 7T pickup in 25/26 replace with crew cab one	£0	£60,270	£0	£60,270	£60,270	Ordered 22/08/24.
IVECO DAILY 70C17 PICKUP	£0	£60,145	£0	£60,145	£60,145	Ordered 22/08/24.
Van Renault Kangoo Hyd/Elec	£22,157	£0	£0	£22,574	£22,574	Arrived 22/07/24.
Van Renault Kangoo	£22,157	£0	£0	£22,574	£22,574	Arrived 22/07/24.
Van Renault Kangoo	£22,157	£0	£0	£22,574	£22,574	Arrived 22/07/24.
JCB 8018 CTS Excavator	£0	£44,200	£0	£44,200	£44,200	Ordered 11/07/24 - Arriving Jan 25.
HL20 High sided Open Skip	£7,515	£0	£0	£7,397	£7,397	Ordered 22/08/24 Arrived Oct 24.
HL20 High sided Open Skip	£7,515	£0	£0	£7,397	£7,397	Ordered 22/08/24 Arrived Oct 24.
HL5 Low Sided Open Skip	£10,760	£0	£0	£10,642	£10,642	Ordered 22/08/24 Arrived Oct 24.
HL5 Low Sided Open Skip	£10,760	£0	£0	£10,643	£10,643	Ordered 22/08/24 Arrived Oct 24.
HL5 Low Sided Open Skip	£6,750	£0	£0	£7,282	£7,282	Ordered 22/08/24 Arrived Nov 24.
DAF Terberg Matec Recycler	£0	£176,665	£0	£176,665	£176,665	Ordered 30/09/24.
Additional 3 vans to replace leased vehicles	£67,797	£0	£0	£67,797	£67,797	Ordered 20/09/24 Arrived 11/10/24.
Slippage from 2023/24						
Mower Verge Cutter - Shelbourne Reynolds PB450	£18,500	£0	£0	£18,500	£18,500	Arrived 27/05/24.
Minibus - Volkswagen Crafter CR50 - Disabled Access	£0	£46,332	£0	£46,332	£46,332	Ordered 10/05/24.
HL5 High Sided Closed Skip	£6,750	£0	£0	£5,632	£5,632	Ordered 22/08/24 Arrived Oct 24.
HL5 High Sided Closed Skip	£6,750	£0	£0	£5,632	£5,632	Ordered 22/08/24 Arrived Oct 24.
HL5 High Sided Closed Skip	£5,317	£0	£0	£5,632	£5,632	Ordered 22/08/24 Arrived Oct 24.
HL5 Bottlebank Skip	£5,317	£0	£0	£7,282	£7,282	Ordered 22/08/24 Arrived Nov 24.
HL5 Bottlebank Skip	£5,317	£0	£0	£7,282	£7,282	Ordered 22/08/24 Arrived Nov 24.
GENERAL FUND	£469,439	£1,234,629	£1,733,500	£1,708,789	(£24,711)	

Plant & Vehicle Replacement Programme	Actual Spend as at 31/12/2024	Committed Spend as at 31/12/2024	Budget 2024/25	Probable Out-turn 2024/25	Overspend/ (Underspend)	Purchase Status/Update
Trading Service Purchases - Funded by The Service						
Marine Services						
Peugeot Boxer Pickup	£55,595	£0	£0	£55,595	£55,595	Delivered.
Renault Kangoo Van Electric	£0	£0	£24,000	£0	(£24,000)	Still in discussion with service.
Land Rover Defender 110	£0	£0	£35,000	£0	(£35,000)	Service requested moved to 25/26.
Iveco Pickup	£0	£0	£48,000	£0	(£48,000)	Service requested moved to 25/26.
Yale Forklift	£0	£0	£35,000	£0	(£35,000)	Service requested moved to 25/26.
	£55,595	£0	£142,000	£55,595	(£86,405)	
Quarry Services						
Renault Kangoo Electric Van	£0	£0	£24,000	£0	(£24,000)	Accelerated to 2023/24 arrived 11/03/24 - PVRP 2023/24 spend.
Finlay 693+ Supertrak s/no TRX693STKDGB52875	£0	£0	£140,000	£0	(£140,000)	Still in discussion with service.
Diesel Powered Water Pump	£21,500	£0	£0	£0	£0	Ordered 26/09/24 Additional item requesed by service.
	£21,500	£0	£164,000	£0	(£164,000)	
NON-GENERAL FUND	£77,095	£0	£306,000	£55,595	(£250,405)	
	,				•	
Contact Officer - Service Manager (Fleet), Extn 4240	£546,534	£1,234,629	£2,039,500	£1,764,384	(£275,116)	

INFORMATION TECHNOLOGY CAPITAL REPLACEMENT PROGRAMME 2024/2025	Actual Spend as at 31/12/2024	Budget 2024/25	Probable Out-turn 2024/25	Overspend/ (Underspend)
Datacentre Replacements				
Server Room Replacement	£16,017	£25,000	£25,000	£0
The replacement of server and network room equipment, including Uninterruptible Power Supply (UPS) systems, remote UPS units have been ordered and installed in care home server rooms. Further resilience devices are currently being pro-		nitoring, and acces	s controls, is unde	rway. Additional
Server Replacements				
Replacement of servers that are end-of-life	£8,148	£25,000	£25,000	£0
The replacement of servers that have reached or exceeded their operational lifetime and vendor support is in progress. remaining ones are still undergoing procurement.	The servers that ha	ve arrived are curr	ently being installe	d, while the
Replacement of Storage and Backup Infrastructure	£0	£10,000	£10,000	£0
The replacement of storage that is nearing capacity is underway to enhance the resilience of data backups. Additional ite Local Area Network Replacements	ems are currently go	oing through the pi	ocurement proces	S.
Wi-Fi Modernisation	£31,013	£30,000	£31,013	£1,013
The Wi-Fi systems have been renewed and improved to maintain capacity and support, replacing end-of-life equipment arrived, been installed, and the project is now complete.	and introducing 6th	generation Wi-Fi	6 services. The sys	tems have
Replacement of Network Switches	£35,600	£35,000	£35,600	£600
The replacement of network switches that were at the end of support. Ensuring devices are within current support is cruc Public Sector Action Plan. The systems have arrived, been installed, and the project is now complete.	cial for maintaining I	Public Sector Netw	vork Accreditation i	n line with the
Telephony				
Analogue to Digital Switchover	£84,754	£100,000	£100,000	£0
The replacement of voice infrastructure is necessary due to the scheduled analogue switch-off in December 2025. This part far, 22 sites have been moved to the Council phone system, with 53 sites remaining. Infrastructure for an additional 12 s continue into the next financial year, with the current financial year's budget fully committed.				
Security Gateways				
Proxy/Firewall Replacements	£0	£20,000	£20,000	£0
The replacement of firewalls is necessary due to new technologies. Replacement web gateways (web proxies) are being been identified, and IT is close to moving this to the procurement stage. It is anticipated that expenditure will be incurred		quotes have been	obtained. A preferr	ed system has

INFORMATION TECHNOLOGY CAPITAL REPLACEMENT PROGRAMME 2024/2025	Actual Spend as at 31/12/2024	Budget 2024/25	Probable Out-turn 2024/25	Overspend/ (Underspend)
Wide Area Network Replacement	<u> </u>	•		
Replacement of End Life and Poor Performing Radio Wireless and Microwave Mast Equipment	£0	£45,000	£45,000	£0
The replacement of core WAN Wi-Fi equipment is necessary to ensure connectivity between our main mast sites and ca Emergency replacements are being covered by the 'Other' budget code for now (see below).	are homes. Quotes l	nave been obtaine	d and are currently	/ being evaluated.
Device Replacement				
Replacement of end User Devices (Corporate)	£15,799	£40,000	£40,000	£0
The replacement of end-of-life user devices in Council Offices is underway. This initiative will fund approximately 60 devalready been received and issued to staff as part of the Windows 11 upgrade rollout.	ices out of an asset	base of around 12	200 devices. Sever	al devices have
Replacement of end User Devices (Schools).	£32,478	£60,000	£60,000	£0
The replacement of end-of-life user devices in schools is underway. This initiative will fund approximately 120 devices addevices have been received and have been issued to Schools as part of the Windows 11 upgrade rollout.	cross 22 schools, fro	om an asset base	of around 3000 de	vices. A number of
Other				
Failures and Emergency Replacements of Capital Equipment	£20,701	£30,000	£30,000	£0
Funding has been allocated to replace devices that fail and are not covered by repairs, as well as any systems that do no addressing WAN wireless issues in Stromness.	ot meet security aud	lit requirements. T	his is particularly fo	ocused on
Contact Officer - Service Manager (ICT), Extension 2152	£244,509	£420,000	£421,613	£1,613

INFORMATION TECHNOLOGY CAPITAL REPLACEMENT PROGRAMME 2024/2025	Actual Spend as at 31/12/2024	Budget 2024/25	Probable Out-turn 2024/25	Overspend/ (Underspend)
Additions to Approved Programme: COVID-19 Recovery Projects				
Replacement of Corporate IT Equipment	£28,863	£29,900	£29,900	£0
corporate estate. All orders for equipment have been placed, received, and installed. Replacement of School's IT Equipment	£3,397	£3.700	£3,700	£0
The age profile of the IT equipment deployed across the education service indicates that many young learners are using capability constraints. This allocation from the COVID-19 Fund will supplement the regular replacement of schools' IT equation The second round of interactive displays for schools has been delivered and installed. Additionally, networking equipment complete.	computer equipme	rity of the expendit	are, leading to relia ure has been on int	eractive displays.
Windows 11	£29,281	£30,500	£30,500	£0
This project aims to upgrade the corporate desktop and laptop estate to Windows 11. The first stage involves deploying 3 ordered items have been received. The remaining budget has been carried over into the 2024/25 financial year and is be				

£61,541

£64,100

£64,100

Contact Officer - Service Manager (ICT), Extn 2152

£0