Item: 5

Development and Infrastructure Committee: 5 February 2019.

Road Asset Replacement Programme.

Report by Head of Finance.

1. Purpose of Report

To monitor expenditure incurred against the approved Road Asset Replacement Programme, as at 31 December 2018.

2. Recommendations

The Committee is invited to note:

2.1.

The summary position of expenditure incurred, as at 31 December 2018, against the approved Road Asset Replacement Programme, as detailed in section 4.1 of this report.

2.2.

The detailed analysis of expenditure figures and programme updates, attached as Appendix 1 to this report.

3. Background

3.1.

The Corporate Asset Management Plan 2013 to 2018 takes account of guidance produced by the Chartered Institute of Public Finance and Accountancy and has streamlined the suggested framework to incorporate and complement the existing Capital Project Appraisal system.

3.2.

The Corporate Asset Management Plan summarises the Council's aims and objectives for its assets to ensure that they are used in an effective and efficient manner.

3.3.

This has been further supplemented by the Property Asset Management Plan approved on 5 July 2016.

3.4.

The purpose of this report is to present an overview or summary of the spend to date against the approved programme to allow Members the opportunity to scrutinise the spending levels against approved budgets and gauge the extent to which the Council's assets are routinely being maintained and replaced.

4. Budget Monitoring

4.1.

The undernoted table shows the position of expenditure incurred for the period 1 April to 31 December 2018, against the approved programme.

Description	Expenditure as at 31 December 2018	Budget 2018 to 2019	Probable Out-turn 2018 to 2019
Road Asset Replacement Programme.	£189,993.	£1,378,000.	£1,270,883.

4.2.

Appendix 1 to this report provides a detailed breakdown of the works undertaken during financial year 2018 to 2019 and is compared directly with the planned and approved programme.

5. Road Asset Replacement Programme

5.1.

The actual spend through the ledger on the Road Asset Replacement Programme as at 31 December 2018 is £189,993.

5.2.

It is anticipated that the budget will be underspent by £107,117 as at 31 March 2019, with a probable out-turn of £1,270,883.

5.3.

All annual capital improvement and replacement programmes, including the Road Asset Replacement Programme, are funded by a top-slice from the General Capital Grant each year. In financial year 2018 to 2019, the annual programme of £950,000 has been increased by £428,000 to £1,378,000 in respect of the following:

- £228,000 Phase 2 of the LED lantern replacement project. This is the final year of this project with costs incurred funded by an Innovation Fund contribution.
- £200,000 Prior year slippage.

6. Corporate Governance

This report relates to the Council complying with its governance and financial processes and procedures and therefore does not directly support and contribute to improved outcomes for communities as outlined in the Council Plan and the Local Outcomes Improvement Plan.

7. Financial Implications

7.1.

The Financial Regulations state that service directors are able to incur expenditure within approved revenue and capital budgets. Such expenditure must be in accordance with the Council's policies and objectives and subject to compliance with the Financial Regulations and approved schemes of delegation.

7.2.

The development of a corporate approach to asset management planning should lead to efficiencies in the use of fixed assets, together with the potential for rationalisation of the Council's property estate going forward.

7.3.

More detailed monitoring of expenditure on the Corporate Asset Management and Improvement Programme will result in improved accountability in relation to the deliverance of the approved programmes of work and ensure Members are kept informed of progress.

8. Legal Aspects

Regular financial monitoring and reporting helps the Council meet its statutory obligation to secure best value.

9. Contact Officers

Gareth Waterson, Head of Finance, extension 2103, Email gareth.waterson@orkney.gov.uk.

Colin Kemp, Corporate Finance Senior Manager, extension 2106, Email colin.kemp@orkney.gov.uk.

10. Appendix

Appendix 1: Road Asset Replacement Programme 2018 to 2019.

Development and Infrastructure - Roads and Environmental Services

Roads Asset Replacement Programme

Actual Spend Allocated Probable Overspend/
Asset type Location as at 31/12/18 Budget Outturn (Underspend) Description Project Update

Asset type	Location	Actual Spend as at 31/12/18	Allocated Budget 2018 - 2019	Probable Outturn 2018 - 2019	Overspend/ (Underspend)	Description	Project Update
Street lighting system upgrade	South Ronaldsay	£0	£48,000	£48,000		upgrade control/cabling.	Works are still planned to start and be completed by end of March.
	Kirkwall	£20,353	£132,250	£132,250		upgrade control/cabling.	Some carryover from 2017/18 has been completed, other works planned to be completed by end of March.
	Stromness	£30,289	£53,000	£83,000		upgrade control/cabling.	Overspend as a result of carry over from 2017/18 for Garson Road and Grieveship. Works expected to be completed by end of March.
	Burray	£0	£50,000	£50,000	£0	upgrade control/cabling.	Works are still planned to start and be completed by end of March.
	Orphir	£0	£3,000	£4,500	•	upgrade control/cabling.	Works programmed with revised estimate of costs. Works will be completed by end of March.
	Harray	£0	£15,000	£10,000	, ,	upgrade control/cabling.	Works complete valuation outstanding with revised estimate.
	Flotta	£40,659	£20,000	£40,202		upgrade control/cabling.	Works complete, revised estimates due to works on south isles resulted in overspend.
	Shapinsay	£0	£3,000	£4,500		upgrade control/cabling.	Works programmed with revised estimate of costs. Works will be completed by end of March.
	Longhope	£0	£100,000	£0		Replace columns over 30yrs old and upgrade control/cabling.	Works on hold.
	Westray	£0	£85,000	£88,529	·	upgrade control/cabling.	Works programmed for mid-January. Design costs included. Planned to be completed by end of March.
	Papa Westray	£0	£45,000	£80,343	£35,343		Works programmed for late February. Design costs included. Works planned to be completed by end of March.
	Stronsay	£0	£50,000	£0	(£50,000)	Replace columns over 30yrs old and upgrade control/cabling.	Works on hold.
Column Replacements	Kirkwall	£0	£4,500	£6,000		·	Works ongoing with revised estimate. Works will be completed by end of March.
	Rendall	£0	£3,000	£5,000		·	Works ongoing with revised estimate. Works will be completed by end of March.
	Birsay	£0	£10,500	£14,000	£3,500	Replace columns over 30yrs old.	Works complete,awaiting final valuation. Overspend as a result of revised estimates.
LEDs	Kirkwall	£723	£68,500	£68,500		LED.	Materials have been delivered and works have now commenced and will be completed by end of March.
	Stromness	£0	£43,500	£43,500		LED.	Materials have been delivered and works have now commenced and will be completed by end of March.
	Westray	£0	£14,250	£15,623	£1,373	Replace existing lighting with energy efficient LED.	Materials have been delivered and works have now commenced and will be completed by end of March.
	Papa Westray	£0	£2,000	£3,348		LED.	Materials have been delivered and works have now commenced and will be completed by end of March.
	Stronsay	£0	£4,750	£0	(£4,750)	Replace existing lighting with energy efficient LED.	Works on hold.
	Eday	£0	£1,000	£1,000		LED.	Materials have been delivered and works have now commenced and will be completed by end of March.
	Flotta	£1,263	£1,500	£1,500		LED.	Materials have been delivered and works have now commenced and will be completed by end of March.
	Longhope	£0	£10,250	£0	(£10,250)	Replace existing lighting with energy efficient LED.	Works on hold.
	Housing	£0	£33,000	£33,000	£0		Materials have been delivered and works have now commenced and will be completed by end of March.

Asset type		Actual Spend as at 31/12/18	Allocated Budget 2018 - 2019	Probable Outturn 2018 - 2019	Overspend/ (Underspend)	Description	Project Update
SSE Connections	Various locations	£1,438	£10,000	£10,000	£0	SSE Connections/Disconnections.	Cost will be incurred as and when projects commence.
Street lights		£94,725	£811,000	£742,795	(£68,205)		

Asset type	Location	Actual Spend as at 31/12/18	Allocated Budget	Probable Outturn	Overspend/ (Underspend)	Description	Project Update
			2018 - 2019	2018 - 2019	(3 22 2)		
Drainage	Holm Various	£1,182		£0	£0	Upgrade existing drainage - Existing 'Tile'	Works in Dounby given higher priority.
						drainage systems in poor condition, replace	
						and upgrade.	
	St.Ola Various	£0	£10,000	£15,000	£5,000	Upgrade existing drainage - Existing 'Tile'	Works complete with revised estimate.
						drainage systems in poor condition, replace	
						and upgrade.	
	Firth Various	£0	£10,000	£10,000	£0	Upgrade existing drainage - Existing 'Tile'	Works identified and expected to be complete by end of
						drainage systems in poor condition, replace	March.
						and upgrade.	
	Flotta	£3,500	£0	£3,500	£3,500	Upgrade existing drainage - Existing 'Tile'	Additional works identified as part of street lighting works.
						drainage systems in poor condition, replace	This is now complete.
						and upgrade.	
	Dounby		£10,000	£10,000	£0	Upgrade existing drainage - Existing 'Tile'	Works identified following flooding incidents. Work complete
						drainage systems in poor condition, replace	awaiting final valuation.
						and upgrade.	
Drainage		£4,682	£30,000	£38,500	£8,500		
Street Furniture (Signs, Bollards	Various	£1,008	£15,000	£15,000	£0	Replace existing signs, bollards and railings.	Assets requiring replacement have been identified. It is
and Railings)							anticipated that works will be complete by March.
	Churchill Barrier Armco	£0	£50,000	£25,000	(£25,000)	Replace timber posts with steel.	Planned to complete work by end of March however due to
	Barriers						change in brief this may result in an underspend.
	Rysa Cattlegrid	£0	£5,000	£5,000		Replace concrete supports and railings.	Works complete awaiting final valuation.
Footways and kerbing	Kirkwall	£1,719	£40,000	£15,000	(£25,000)	Lay new kerbs and surface - Bituminous	Works will be included in THI works Autumn 2019.
						surface poor/replace concrete flag with	
						bituminous surface.	
	Westray	£0	£25,000	£26,038	£1,038	Lay new kerbs and surface - Bituminous	Works programmed for mid-January. Design costs included.
						surface poor.	Works to be completd as part of street lighting works by end
							of March.
	Flotta	£4,000	£0	£4,000		Kerbing and footway works.	Works complete.
Associated Infrastructure		£6,727	£135,000	£90,038	(£44,962)		
Bridges and structures	Gabion repairs Graemsay	£0	£25,000	£25,000	£0		Works identified and planne dto be completed by end of
						identified throughout year.	March.
Bridges and structures		£0	£25,000	£25,000	£0		
Surface Treatments	Junction Road	£83,859	£132,000	£160,000	£28,000	Plane out existing surface and resurface.	Works complete. Waiting for final valuation for Phase 2. The
							overspend is anticipated due to increased material costs.
	Heddle Road	£0	£58,000	£52,520	(£5,480)	Plane out existing surface and resurface.	Contract has been awarded. Programmed to start mid-
							January and due to be complete by end of March.
	St Marys	£0	£20,000	£0		Plane out existing surface and resurface.	Project removed from programme for 2018/19.
	Grainshore Drive	£0	£59,000	£54,111	(£4,889)	Plane out existing surface and resurface.	Contract has been awarded. Programmed to start late
							January and due to be complete by end of March.
	Old Scapa Road	£0	£32,000	£32,000	£0	Plane out existing surface and resurface.	Design work ongoing. It is anticipated that works will be
							completed by the end of March.
	Union Street	£0	£26,000	£0	(£26,000)	Plane out existing surface and resurface.	Project removed from programme for 2018/19.
	B9047 Rysa	£0	£25,000	£50,919	£25,919	Overlay existing surface.	Contract has been awarded. Programmed to start early
							February and due to be complete by end of March.
	Bignold Park Road	£0	£25,000	£25,000	£0	Plane out existing surface and resurface.	Design work ongoing. It is anticipated that works will be
							completed by the end of March.
Surface treatments		£83,859	£377,000	£374,550	(£2,450)		
Total		£189,993	£1,378,000	£1,270,883	(£107,117)		
Contact Officer - Kenneth Roy	Extension 2326			•			