### Item: 6

Policy and Resources Committee: 21 September 2021.

**Capital Expenditure Outturn.** 

Report by Head of Finance.

### 1. Purpose of Report

To advise on the capital expenditure outturn for financial year 2020/21.

### 2. Recommendations

The Committee is invited to note:

### 2.1.

The summary outturn position of capital expenditure incurred for financial year 2020/21 in respect of the General and Non-General Fund capital programmes, as detailed in section 3.1 of this report, indicating a total underspend of £10,709,000 as at 31 March 2021, against approved budgets totalling £27,167,000.

The Committee is invited to scrutinise:

### 2.2.

The detailed analysis of capital expenditure, together with project updates in respect of the General Fund and the Non-General Fund capital programmes, attached as Appendix 1 to this report, in order to obtain assurance with regard to significant budget variances and on progress made with delivery of the approved General and Non-General Fund capital programmes.

# 3. Financial Summary

#### 3.1.

The tables below provide a summary of the re-profiled position as at 31 March 2021, across both General Fund and Non-General Fund capital programmes.

General Fund	Actual Spend £000	Revised Annual Budget £000	Variance £000
Service Committee			
Orkney Health and Care	77	974	(897)
Education, Leisure and Housing	1,485	1,925	(440)
Development and Infrastructure	1,736	2,657	(921)
Policy and Resources	3,190	5,441	(2,251)
Expenditure Totals	6,488	10,997	(4,509)

Non-General Fund	Actual Spend £000	Revised Annual Budget £000	Variance £000
Service Committee			
Education, Leisure and Housing	2,359	5,992	(3,633)
Development and Infrastructure	7,611	10,059	(2,448)
Policy and Resources	0	119	(119)
Expenditure Totals	9,970	16,170	(6,200)

Total Capital Programme	16,458	27,167	(10,709)
-------------------------	--------	--------	----------

### 3.2.

Appendix 1 advises of progress on each project. The accompanying notes have been prepared jointly with Service project leads and indicate the current status of the projects and are intended to highlight whether there are any budget or timescale issues with the projects.

### 3.3.

It is notable that steps have been taken to improve delivery of the capital programme going forward, including for example programme oversight and development of a project management approach, and a review of the Capital Project Appraisal process which sits in front of the capital programme. Work to improve monitoring and reporting procedures also remains ongoing.

### 3.4.

A separate report considers the proposed treatment of slippage on the capital programme for financial year 2020/21.

### 4. Corporate Governance

This report relates to the Council complying with its governance and financial processes and procedures and therefore does not directly support and contribute to improved outcomes for communities as outlined in the Council Plan and the Local Outcomes Improvement Plan.

## 5. Financial Implications

#### 5.1.

Approval by the Council of the Capital Programme constitutes approval of the individual projects or provisions contained therein.

### 5.2.

Any requests to incur expenditure outwith the provisions included in the approved capital programme shall be reported to the Policy and Resources Committee for approval, prior to any commitment being made.

### 5.3.

The Chief Executive and Executive Directors cannot exercise virements within the Capital Programme, except in exceptional circumstances and only after consultation with the Head of Finance. The action taken and reasons for such virement must be reported to the next meeting of the Policy and Resources Committee.

#### 5.4.

Where no contractual commitment exists or will be made in the current or previous financial years for an approved capital project, the relevant programme provision(s) may be redeployed by the Policy and Resources Committee.

### 5.5.

If the cost is likely to exceed the approved capital programme the shortfall must be reported to the next meeting of the appropriate Service Committee before the project is reconsidered by the Policy and Resources Committee, where additional budget can be allocated or the existing provision redeployed.

### 6. Legal Aspects

Financial monitoring and reporting help the Council meet its statutory obligation to secure best value.

### 7. Contact Officer

Colin Kemp, Interim Head of Finance, extension 2106, Email colin.kemp@orkney.gov.uk

# 8. Appendix

Appendix 1: Capital Expenditure Monitoring as at 31 March 2021.

		Finan	icial Year 2020	/21	Future \	Years		Total Proje	ct Summary	
Approved Capital Programme	Project Lead	Full year spend £000's	Approved Ov Budget £000's	ver/(Under) Spend £000's	Budget 2021/22 £000's	Budget 2022/23 £000's	•	Project Budget £000's		Over/(Under) Spend £000's
Planning		2000 3	2000 3	2000 3	2000 3	2000 3	2000 5	2000 3	2000 3	2000 3
Stones of Stenness Car Park	Roddy Mackay	250	221	29	0	0	320	291	320	29
Works complete and car park handed over in Feb				old at reques	st of Historic E	nvironment S				nsure
proposals are in keeping with World Heritage site.										
Arcadia Park	Roddy Mackay	11	29	(18)	0	0	322	340	340	0
Project is complete and has been transferred to V	,	who will be estat		( /	n the park. The	e final claim				s submitted to
Sustrans in July 2021.	olamary / louisir Smiley (	Will be edia.	onorming a group	onany to rui	ir tilo paint. Til	o mar orani	ior outotariani	g grant ranan	.g (21011) Wa	o dabriilled to
Town Centre Fund	Roddy Mackay	0	218	(218)	0	0	0	272	272	0
The total funding of £272K has been committed to	a range of town centre	projects in Kirkv	vall and Stromne	ess. Projects	need to be co	mpleted and	d funding claim	ed by the er	d of Septemb	er 2021. The
projects are as follows: Orkney Research and Inne										
track to be completed by the required deadline.										
Total Planning		261	468	(207)	0	Λĺ	642	003	033	20
Total Planning		261	468	(207)	0	0	642	903	932	29
		261	468	(207)	0	0	642	903	932	29
Total Planning  Operational Environmental Services  Burial Grounds - Mainland Extensions	David Thomson	<b>261</b>	<b>468</b>	(207)	<b>0</b> 215	0	<b>642</b> 521	<b>903</b>	<b>932</b> 917	29
Operational Environmental Services		55	236	(181)	215	0	521	917	917	0
Operational Environmental Services Burial Grounds - Mainland Extensions		55	236	(181)	215	0	521	917	917	0
Operational Environmental Services Burial Grounds - Mainland Extensions Three Mainland extensions are now complete. The		55	236	(181)	215	0	521 or started on sit	917	917	0
Operational Environmental Services Burial Grounds - Mainland Extensions Three Mainland extensions are now complete. The Cemetery will follow on after St Olaf's Cemetery.	e planning application for David Thomson	55 or St. Olaf's and	236 Finstown Ceme	(181) eteries have (60)	215 been approved	0 d. Contracto	521 or started on sit	917 te at St. Olaf 150	917 s in May 202 150	0 1. Finstown
Operational Environmental Services Burial Grounds - Mainland Extensions Three Mainland extensions are now complete. Treemetery will follow on after St Olaf's Cemetery. Burial Grounds - Mainland Major Improvements The list of Major Improvements is substantially con	e planning application for David Thomson mplete and now being re	55 or St. Olaf's and	236 Finstown Ceme	(181) eteries have (60)	215 been approved	0 d. Contracto	521 or started on sit	917 te at St. Olaf 150	917 s in May 202 150	0 1. Finstown
Operational Environmental Services Burial Grounds - Mainland Extensions Three Mainland extensions are now complete. The cemetery will follow on after St Olaf's Cemetery. Burial Grounds - Mainland Major Improvements	e planning application for David Thomson mplete and now being re	55 or St. Olaf's and	236 Finstown Ceme	(181) eteries have (60)	215 been approved	0 d. Contracto	521 or started on sit	917 te at St. Olaf 150	917 s in May 202 150	0 1. Finstown 0 here may be
Operational Environmental Services Burial Grounds - Mainland Extensions Three Mainland extensions are now complete. The cemetery will follow on after St Olaf's Cemetery. Burial Grounds - Mainland Major Improvements The list of Major Improvements is substantially confinancial capacity to lower spend expectations for	David Thomson  plete and now being rethis element.  David Thomson	55 or St. Olaf's and 2 eviewed. There r	236 Finstown Ceme 62 may be capacity	(181) eteries have l (60) to include w	215 been approved  0 orks that have	0 ol. Contracto 0 ol. arisen durir	521 or started on site 90 or g the life of the	917 te at St. Olaf 150 e programm	917 s in May 202 150 e. If not then t	0 1. Finstown 0 here may be
Operational Environmental Services Burial Grounds - Mainland Extensions Three Mainland extensions are now complete. The cemetery will follow on after St Olaf's Cemetery. Burial Grounds - Mainland Major Improvements The list of Major Improvements is substantially confinancial capacity to lower spend expectations for Burial Grounds - Island Extensions	David Thomson  plete and now being rethis element.  David Thomson  David Thomson  for further spend is there	55 or St. Olaf's and 2 eviewed. There r	236 Finstown Ceme 62 may be capacity	(181) eteries have l (60) to include w	215 been approved  0 orks that have	0 ol. Contracto 0 ol. arisen durir	521 or started on site 90 or g the life of the	917 te at St. Olaf 150 e programm	917 s in May 202 150 e. If not then t	0 1. Finstown 0 here may be
Operational Environmental Services Burial Grounds - Mainland Extensions Three Mainland extensions are now complete. The cemetery will follow on after St Olaf's Cemetery. Burial Grounds - Mainland Major Improvements The list of Major Improvements is substantially confinancial capacity to lower spend expectations for Burial Grounds - Island Extensions Sanday and Stronsay extensions are complete.	David Thomson  plete and now being rethis element.  David Thomson  David Thomson  for further spend is there	55 or St. Olaf's and 2 eviewed. There r	236 Finstown Ceme 62 may be capacity	(181) eteries have l (60) to include w	215 been approved  0 orks that have	0 ol. Contracto 0 ol. arisen durir	521 or started on site 90 or g the life of the	917 te at St. Olaf 150 e programm	917 s in May 202 150 e. If not then t	0 1. Finstown 0 here may be
Operational Environmental Services Burial Grounds - Mainland Extensions Three Mainland extensions are now complete. The Cemetery will follow on after St Olaf's Cemetery. Burial Grounds - Mainland Major Improvements The list of Major Improvements is substantially confinancial capacity to lower spend expectations for Burial Grounds - Island Extensions Sanday and Stronsay extensions are complete. No required to ensure that the overall programme is considered.	David Thomson mplete and now being rethis element. David Thomson lo further spend is therecomplete. David Thomson	55 or St. Olaf's and 2 eviewed. There r 5 fore expected a	236 Finstown Ceme 62 may be capacity 84 gainst this eleme	(181) eteries have l  (60) to include w  (79) ent although	215 been approved  0 orks that have  0 transfer to oth	0 d. Contractor 0 arisen durir 0 er elements	521 or started on sit 90 og the life of the 421 of the Burial G	917 te at St. Olaf 150 e programmo 500 Grounds Cap	917 s in May 202 150 e. If not then t 500 tal Programm	0 1. Finstown  0 here may be  0 ne may be
Operational Environmental Services Burial Grounds - Mainland Extensions Three Mainland extensions are now complete. The Cemetery will follow on after St Olaf's Cemetery. Burial Grounds - Mainland Major Improvements The list of Major Improvements is substantially confinancial capacity to lower spend expectations for Burial Grounds - Island Extensions Sanday and Stronsay extensions are complete. No required to ensure that the overall programme is consulted to Burial Grounds - Island Major Improvements	David Thomson mplete and now being rethis element. David Thomson of further spend is therecomplete. David Thomson mplete and now being rething rething the spend is the spend	55 or St. Olaf's and 2 eviewed. There r 5 fore expected a	236 Finstown Ceme 62 may be capacity 84 gainst this eleme	(181) eteries have l  (60) to include w  (79) ent although	215 been approved  0 orks that have  0 transfer to oth	0 d. Contractor 0 arisen durir 0 er elements	521 or started on sit 90 og the life of the 421 of the Burial G	917 te at St. Olaf 150 e programmo 500 Grounds Cap	917 s in May 202 150 e. If not then t 500 tal Programm	0 1. Finstown  0 here may be  0 ne may be
Operational Environmental Services Burial Grounds - Mainland Extensions Three Mainland extensions are now complete. The Commetery will follow on after St Olaf's Commetery. Burial Grounds - Mainland Major Improvements The list of Major Improvements is substantially confinancial capacity to lower spend expectations for Burial Grounds - Island Extensions Sanday and Stronsay extensions are complete. No required to ensure that the overall programme is completed to Major Improvements The list of Major Improvements is substantially confirmed to the surface of th	David Thomson mplete and now being rethis element. David Thomson of further spend is therecomplete. David Thomson mplete and now being rething rething the spend is the spend	55 or St. Olaf's and 2 eviewed. There r 5 fore expected a	236 Finstown Ceme 62 may be capacity 84 gainst this eleme	(181) eteries have l  (60) to include w  (79) ent although	215 been approved  0 orks that have  0 transfer to oth	0 d. Contractor 0 arisen durir 0 er elements	521 90 90 g the life of the Burial G	917 te at St. Olaf 150 e programmo 500 Grounds Cap	917 s in May 202 150 e. If not then t 500 tal Programm	0 here may be 0 ne may be 0

		Fina	ncial Year 20	020/21	Future	Years		Total Proje	ct Summary	,
		Full year	Approved	Over/(Under)	Budget	Budget	Spend	Project	Estimated	Over/(Under)
Approved Capital Programme	Project Lead	spend	Budget	Spend	2021/22	2022/23	to Date	Budget	Out-turn	Spend
	•	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's
Roads										,
Cycling, Walking & Safer Routes / 20 mph scheme	David Thomson	64	113	(49)	98	0		Annual P	rogramme	
Programme of works approved and monitored by De	evelopment and Infrast	ructure Comm	ittee.							
Roads Asset Replacement Programme	David Thomson	912	950	(38)	950	950		Annual P	rogramme	
Programme of works approved and monitored by De		ructure Comm		ζ /						
Kirkwall Places and Spaces	David Thomson	47	179	(132)	0	0	1,089	1,221	1,163	(58)
Works complete and handed over February 2020. Ir	nstallation of bench sea	ating, and stree	et furniture in	cluding cycle sta	ands, and rec	ycling bins fur	nded by Sustra	ans complete	ed between J	anuary and
May 2021.										
Total Roads		1,023	1,242	(219)	1,048	950	1,089	1,221	1,163	(58)
Transportation										
Electric vehicle charging infrastructure	Jim Buck	167	27	140	0	0	582	582	582	0
2019/20 grant project complete. 2020/21 grant offer	of £50,000 accrued int	o financial yea	r 2021/22, wi	th charger insta	llation works	due to comple	ete in August/S	September 20	021. Discuss	ions are
ongoing with Transport Scotland for further grant of £	•	•		•		•	Ü			
Golden Mariana Replacement	Jim Buck	222	452	(230)	0	0	1,305	1,535	1,535	0
The replacement vessel has now been certificated a	nd upgraded as require	ed to meet the	needs of the	route. Crew re	cruitment is o	ngoing, along	with crew trai	ining and ind	uction.	
Total Transportation		389	479	(90)	0	0	1,887	2,117	2,117	0

		Fina	ncial Year 20	020/21	Future `	Years		Total Proje	ct Summary	
		Full year	Approved	Over/(Under)	Budget	Budget	Spend	Project	•	Over/(Under)
Approved Capital Programme	Project Lead	spend	Budget	Spend	2021/22	2022/23	to Date	Budget	Out-turn	
		£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's
Scapa Flow Oil Port	•									
Pilot Vessel	Jim Buck	67	326	(259)	0	0	1,991	2,250	1,991	(259)
Vessel remains in service with guarantee items no	w fixed. Project was cor	mpleted under l	budget.							
Replacement Tugs	Jim Buck	6,276	6,908	(632)	0	0	12,493	13,125	13,125	0
Both vessels delivered and accepted in Septembe with the Yard and suppliers. Retention still due on		rvice within thre	ee weeks, alth	nough one or two	o minor proble	ems, nothing	major. All defe	ects are being	g managed ir	n conjunction
Minor Improvements	Jim Buck	182	300	(118)	150	150		Annual P	rogramme	
Programme of works approved and monitored by	Harbour Authority Sub-c	ommittee.								
Total Scapa Flow Oil Port		6,525	7,534	(1,009)	150	150	14,484	15,375	15,116	(259)
Miscellaneous Piers										
Minor Improvements	Jim Buck	17	805	(788)	300	300		Annual P	rogramme	
Programme of works approved and monitored by	Harbour Authority Sub-c	committee.								
Gill Pier Refurbishment	Jim Buck	2	0	2	0	0	3,037	2,960	3,037	77
Project is now complete.										
Low Carbon Transport and Active Travel Hub	Jim Buck	322	441	(119)	0	0	907	1,026	1,026	0
Request to extend project completion through to e commissioning shortly thereafter.		21 was accepte		·	oletion of shore	e power civil a		•		
Hatston Pier Road Reconstruction	Jim Buck	0	295	(295)	0	0	65	360	360	
The road resurfacing element of the project was condesign stage. Rights of way/coastal path issue still		ar 2019/20 with	design of rer	maining flood lig	hting scheme	and traffic ma	anagement al	terations to m	narshalling a	rea in final
Hatston Terminal Passenger Walkway	Jim Buck	297	492	(195)	0	0	297	492	492	0
Works completed in May 2021.										
Stromness Terminal Passenger Walkway	Jim Buck	448	492	(44)	0	0	448	492	492	0
Works completed in January 2021.										
Total Miscellaneous Piers		1,086	2,525	(1,439)	300	300	4,754	5,330	5,407	77

		Fina	ncial Year 2	020/21	Future	Years	Total Project Summary Spend Project Estimated Over/(L				
Approved Capital Programme	Project Lead	Full year spend £000's	Approved Budget £000's	Over/(Under) Spend £000's	Budget 2021/22 £000's	Budget 2022/23 £000's	Spend to Date £000's	Project Budget £000's	Estimated Out-turn £000's	Over/(Under Spend £000's	
Other Housing		20000	20000	2000 0	2000 0	20000	2000 0	20000	20000	2000	
Housing Loans	Frances Troup	365	500	(135)	500	500		Annual	Programme		
Due to the nature of the programme, spend a	gainst the annual programme	will be solely de	ependent on t	he number of loa	an requests re	ceived and su	bsequently ap	pproved or n	ot.		
Total Other Housing		365	500	(135)	500	500	0		0	(	
•				, ,,,		•	•		,		
Housing Revenue Account											
House Purchases	Frances Troup	174	0	174	0	0	617	617	617	(	
Two house purchases were actioned during fi	inancial year 2020/21 under d	elegated powers	s with the pur	chase part-funde	ed by Scottish	Government (	Grant.				
Carness	Frances Troup	1,784	2,661	(877)	84	0	3.775	4.736	4.900	164	
The new house build site was closed for three				\ /			-, -	,	, , , , ,		
conditions for the entire site under this contract date of October 2021 which has slipped two note exceeded.	nonths due to the landscaping	planning proce	ess. Due to a	dditional sound p	proofing works	, COVID-19, p	hased site ha	andover, the	estimated out	tturn cost could	
Moar Road The project was tendered and the tenders exp	Frances Troup	4	260	(256)	342	0	4	602	602		
Repeater Road Procured and tender accepted on 10 July 202 was within budget.	Frances Troup 20. Planning Permission appro	108 oved on 24 Sept	346 ember 2020	(238) and the Building	18 Warrant has a	0 ilso been appr	108 oved. The pr	364 oject was co	364 mpleted in Ma	y 2021 and	
McDonald Park	Frances Troup	164	305	(141)	13	0	164	318	318	(	
Procured and tender accepted on 29 June 20 was within budget. Coplands Road, Garson Planning Approval agreed. Works are curren	Frances Troup	120	800	(680)	300	0	120	roject was c	ompleted in Ju	une 2021 and (	
Declaration ID III	Icara Taran	5	1,620	(4.045)	1,780	0	5	3,400	3,400	(	
Design and Build Unfortunately, the tenders expired in October/	Frances Troup			(1,615)							
the Scottish Government over the overall fund Infrastructure have commenced on re-issuing	ding package being below the										
				,		•					
Education											
Extension to St Andrew's School	James Wylie	94	79	15	3,040	780	446	4,324	4,324	(	
Revised Stage 2 Capital Project Appraisal app 2021, with start on site on 15 March 2021. Wo noilday period has also been completed. How ate Summer 2022.	orks are progressing with the	foundations and	sub floors c	ompleted for the	extensions. W	orks within th	e existing bui	Iding that wa	s planned for	the summer	
		94	79	15	3,040	780	446	4,324	4,324	(	
Leisure & Cultural											
Refurb. improve Scapa Flow Visitor Centre ar Museum	nd Peter Diamond	1,002	1,186	(184)	2,240	161	1,820	4,405	4,405	(	
Works are progressing on site, however contr some changes to components, along with ma will be completed in February 2022	•		,	•					,		

		Fina	ncial Year 20	020/21	Future \	/ears		Total Proje	ect Summary	
		Full year	Approved	Over/(Under)	Budget	Budget	Spend	Project	Estimated	Over/(Under)
Approved Capital Programme	Project Lead	spend	Budget	Spend	2021/22	2022/23	to Date	Budget	Out-turn	Spend
		£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's
St Magnus Cathedral Doors	Peter Diamond	24	160	(136)	96	0	24	256	256	0

Works on the vestibule and external stone repairs continues. Delays have been encountered with the supply and delivery of glazing to the vestibule. As a result the completion date for the contract will be extended to October 2021.

Design works continue on the external access with engagement on going with the statutory authories to enable an alternative solution to be developed to allow level access to the West door. Once a solution has been developed this will be provided for consultation with all relevant parties.

Total Leisure & Cultural	1.026	1.346	(320)	2.336	161	1.844	4.661	4.661	0

		Fina	ncial Year 20	020/21	Future	Years		Total Proje	ct Summary	
		Full year		Over/(Under)	_	Budget	Spend	Project		` ,
Approved Capital Programme	Project Lead	spend	Budget	Spend	2021/22	2022/23	to Date	Budget	Out-turn	Spend
		£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's
Social Care										
Replacement facilities St Peter's House	Stephen Brown	41	924	(883)	0	0	8,217	9,100	8,600	(500)
Project complete with retention still due to be paid.	Project is anticipated t	o be complete	d under budg	et.						
New Care Facility, Kirkwall	Stephen Brown	36	50	(14)	4,340	5,905	611	12,270	12,270	0
Design work continues to be developed with the con	ntract documents bein	g produced. T	ender docum	ents expected to	be issued in	Autumn with	a start on site	expected in	early 2022.	
Total Social Care		77	974	(897)	4,340	5,905	8,828	21,370	20,870	(500)

		Fina	ncial Year 20	020/21	Future Y	ears		Total Proje	ct Summary	
		Full year	Approved	Over/(Under)	Budget	Budget	Spend	Project	•	Over/(Under)
Approved Capital Programme	Project Lead	spend	Budget	Spend	2021/22	2022/23	to Date	Budget	Out-turn	Spend
		£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's
Central Administration and Asset Replacement		-								
IT replacement programme	Hayley Green	488	462	26	420	420		Annual P	rogramme	
Programme of works approved and monitored by As	set Management Sub-c	ommittee.								
Plant & Vehicle Replacement	David Thomson	886	1,356	(470)	1,200	1,200		Annual P	rogramme	
Programme of works approved and monitored by As	set Management Sub-c	ommittee.				-				
Alterations to Garden House	Hayley Green	20	40	(20)	517	0	118	980	980	0
Contract Doucments nearing completion, however to	ender documents will no	t be released ι	until the issue	s around the sto	pping up of Sca	apa Crescent	are complete	d. It is expe	cted this proc	ess will be
completed in December 2021, which will allow docur									·	
Disaster recovery and business continuity suite	Hayley Green	0	260	(260)	0	0	0	260	260	0
The contract to deliver the IT infrastructure for the Di	saster recovery and bu	siness continui	ty suite was a	awarded in early	2021. The sup	olier has deliv	vered the syst	em which is	awaiting inst	allation and
testing in School Place. An external facility has been										
contractual terms and conditions are being negotiate	ed. To be clear – this is	not a merger c	of IT systems	with NHS Orkne	v. it is an arran	gement for c	o-location hos	ting of OIC I	T systems in	the NHS
Orkney IT Datacentre. Once the agreement is reach										
				e ine suite will ta	ike blace, vve a	re reforecast	ina inis to be	ın Septembe	er or October	2021.
orano, in Dataconire. Once the agreement is reach	ed and access granted,	WORK TO ITISTALI	and configure	e trie Suite Will ta	ike piace. we a	re reforecast	ing this to be	in Septembe	er or October	2021.
Replacement audio-casting equipment	Karen Greaves	0	15	(15)	o nace. We a	re reforecast	16	in Septembe	ar or October	2021.
	Karen Greaves	0	15	(15)	0	0	16	31	31	0
Replacement audio-casting equipment	Karen Greaves	0	15	(15)	0	0	16	31	31	0
Replacement audio-casting equipment The replacement audio-casting equipment is in place	Karen Greaves	0	15	(15)	0	0	16	31	31	0
Replacement audio-casting equipment The replacement audio-casting equipment is in place the Chamber, including for remote attendance.	Karen Greaves e and working well. Bef	0 ore the project	15 can be mark	(15) ed as complete, (240)	0 further equipment	0 ent is being o	16 considered to	31 maximise the	31 e use of the s 240	o system within
Replacement audio-casting equipment The replacement audio-casting equipment is in place the Chamber, including for remote attendance. Replacement telephone system	Karen Greaves e and working well. Bef Hayley Green awarded in early 2021.	0 ore the project 0 The supplier h	15 can be mark	(15) ed as complete, (240) the system whice	0 further equipment of the control o	0 ent is being o	16 considered to 0 ted and is in t	31 maximise the 240 he deployment	31 e use of the s	oystem within  O of August
Replacement audio-casting equipment The replacement audio-casting equipment is in place the Chamber, including for remote attendance.  Replacement telephone system The contract to deliver a new telephone system was 2021. Final invoicing has not yet been completed but	Karen Greaves e and working well. Bef Hayley Green awarded in early 2021.	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	15 can be mark	(15) ed as complete, (240) the system which f £220K, which i	0 further equipment of the control o	0 ent is being o 0 alled and tes al project is r	16 considered to  0 ted and is in the context of th	31 maximise the 240 he deployme o exceed the	31 e use of the s 240 ent phase as e overall budo	oystem within  O of August
Replacement audio-casting equipment The replacement audio-casting equipment is in place the Chamber, including for remote attendance.  Replacement telephone system The contract to deliver a new telephone system was 2021. Final invoicing has not yet been completed but Scottish Water Vesting	Karen Greaves e and working well. Bef Hayley Green awarded in early 2021. t committed spend is cu Hayley Green	0 ore the project 0 The supplier h	15 can be marked 240 as delivered on the region o	(15) ed as complete, (240) the system whic f £220K, which i	0 further equipmed 0 h has been instructed the fin	0 ent is being of 0 alled and tes al project is r	16 considered to 0 ted and is in t	31 maximise the 240 he deployment	31 e use of the s	oystem within  O of August
Replacement audio-casting equipment The replacement audio-casting equipment is in place the Chamber, including for remote attendance.  Replacement telephone system The contract to deliver a new telephone system was 2021. Final invoicing has not yet been completed but	Karen Greaves e and working well. Bef Hayley Green awarded in early 2021. t committed spend is cu Hayley Green	0 ore the project 0 The supplier h	15 can be marked 240 as delivered on the region o	(15) ed as complete, (240) the system whic f £220K, which i	0 further equipmed 0 h has been instructed the fin	0 ent is being of 0 alled and tes al project is r	16 considered to  0 ted and is in the context of th	31 maximise the 240 he deployme o exceed the	31 e use of the s 240 ent phase as e overall budo	o of August get.
Replacement audio-casting equipment The replacement audio-casting equipment is in place the Chamber, including for remote attendance.  Replacement telephone system The contract to deliver a new telephone system was 2021. Final invoicing has not yet been completed but Scottish Water Vesting	Karen Greaves e and working well. Bef Hayley Green awarded in early 2021. t committed spend is cu Hayley Green xisting projects to Scotti	0 ore the project 0 The supplier h	15 can be marked 240 as delivered on the region o	(15) ed as complete, (240) the system whic f £220K, which i	0 further equipmed 0 h has been instructed the fin	0 ent is being of 0 alled and tes al project is r	16 considered to  0 ted and is in the context of th	31 maximise the 240 he deployme o exceed the	31 e use of the s 240 ent phase as e overall budo	o of August get.
Replacement audio-casting equipment The replacement audio-casting equipment is in place the Chamber, including for remote attendance.  Replacement telephone system The contract to deliver a new telephone system was 2021. Final invoicing has not yet been completed but Scottish Water Vesting Project established to allow vesting of assets from ex  Total Central Administration and Asset Replacement	Karen Greaves e and working well. Bef Hayley Green awarded in early 2021. t committed spend is cu Hayley Green xisting projects to Scotti	0 ore the project 0 The supplier h rrently sitting in 3 sh Water. Cos	240 as delivered on the region o	(15) ed as complete,  (240) the system which f £220K, which i	0 further equipment 0 h has been instindicates the fin 0 ish Water throu	o ent is being of old of the old of the old of the old of the old	ted and is in toot expected to	31 maximise the 240 he deployme o exceed the 0	31 e use of the s 240 ent phase as e overall budg	0 system within 0 of August get.
Replacement audio-casting equipment The replacement audio-casting equipment is in place the Chamber, including for remote attendance.  Replacement telephone system The contract to deliver a new telephone system was 2021. Final invoicing has not yet been completed but Scottish Water Vesting Project established to allow vesting of assets from ex Total Central Administration and Asset Replacement	Karen Greaves e and working well. Bef Hayley Green awarded in early 2021. t committed spend is cu Hayley Green xisting projects to Scotti	0 ore the project 0 The supplier hrrently sitting in 3 sh Water. Cos	240 as delivered on the region of ts to be recovered 2,373	(15) ed as complete,  (240) the system which if £220K, which if vered from Scott  (976)	0 further equipment 0 h has been instindicates the fin 0 ish Water throu	o on the state of	ted and is in toot expected to	31 maximise the 240 he deployme o exceed the 0	31 e use of the s 240 ent phase as e overall budg 0	0 system within 0 of August get.
Replacement audio-casting equipment The replacement audio-casting equipment is in place the Chamber, including for remote attendance.  Replacement telephone system The contract to deliver a new telephone system was 2021. Final invoicing has not yet been completed but Scottish Water Vesting Project established to allow vesting of assets from example to the complete stablished to allow vesting of assets from example to the complete stablished to allow vesting of assets from example to the complete stablished to allow vesting of assets from example to the complete stablished to allow vesting of assets from example to the complete stablished to allow vesting of assets from example to the complete stablished to allow vesting of assets from example to the complete stablished to allow vesting of assets from example to the complete stablished to allow vesting of assets from example to the complete stablished to allow vesting of assets from example to the complete stablished to allow vesting of assets from example to the complete stablished to allow vesting of assets from example to the complete stablished to allow vesting of assets from example to the complete stablished to allow vesting of assets from example to the complete stablished to allow vesting of assets from example to the complete stablished to allow vesting of assets from example to the complete stablished to allow vesting of assets from example to the complete stablished to allow vesting of assets from example to the complete stablished to allow vesting of assets from example to the complete stablished to allow vesting of assets from example to the complete stablished to allow vesting of assets from example to the complete stablished to allow vesting of assets from example to the complete stablished to allow vesting of assets from example to the complete stablished to allow vesting of assets from example to the complete stablished to allow vesting of assets from the complete stablished to allow vesting of assets from the complete stablished to allow vestin	Karen Greaves e and working well. Bef Hayley Green awarded in early 2021. t committed spend is cu Hayley Green xisting projects to Scotti	0 ore the project 0 The supplier hrrently sitting in 3 sh Water. Cos 1,397	240 as delivered on the region o	(15) ed as complete,  (240) the system which f £220K, which i	0 further equipment 0 h has been instindicates the fin 0 ish Water throu	o ent is being of old of the old of the old of the old of the old	ted and is in toot expected to	31 maximise the 240 he deployme o exceed the 0	31 e use of the s 240 ent phase as e overall budg	0 system within 0 of August get.
Replacement audio-casting equipment The replacement audio-casting equipment is in place the Chamber, including for remote attendance.  Replacement telephone system The contract to deliver a new telephone system was 2021. Final invoicing has not yet been completed but Scottish Water Vesting Project established to allow vesting of assets from ex Total Central Administration and Asset Replacement	Karen Greaves e and working well. Bef Hayley Green awarded in early 2021. t committed spend is cu Hayley Green xisting projects to Scotti	0 ore the project 0 The supplier hrrently sitting in 3 sh Water. Cos 1,397	240 as delivered on the region of ts to be recovered 2,373	(15) ed as complete,  (240) the system which if £220K, which if vered from Scott  (976)	0 further equipment 0 h has been instindicates the fin 0 ish Water throu	o on the state of	ted and is in toot expected to	31 maximise the 240 he deployme o exceed the 0	31 e use of the s 240 ent phase as e overall budg 0	0 system within 0 of August get.
Replacement audio-casting equipment The replacement audio-casting equipment is in place the Chamber, including for remote attendance.  Replacement telephone system The contract to deliver a new telephone system was 2021. Final invoicing has not yet been completed but Scottish Water Vesting Project established to allow vesting of assets from ex  Total Central Administration and Asset Replacement Corporate Property Improvements Corporate Improvement Programme Programme of works approved and monitored by As SRF Property Maintenance	Karen Greaves e and working well. Bef Hayley Green awarded in early 2021. t committed spend is cu Hayley Green xisting projects to Scotti ment  Hayley Green set Management Sub-c Hayley Green	0 Or the project 0 The supplier hrrently sitting in sh Water. Cos 1,397 1,793 ommittee.	240 as delivered on the region of ts to be recovered 2,373	(15) ed as complete,  (240) the system which if £220K, which if vered from Scott  (976)	0 further equipment 0 h has been instindicates the fin 0 ish Water throu	o on the state of	ted and is in toot expected to	31 maximise the 240 he deployme o exceed the 0 1,511	31 e use of the s 240 ent phase as e overall budg 0	0 system within 0 of August get.
Replacement audio-casting equipment The replacement audio-casting equipment is in place the Chamber, including for remote attendance.  Replacement telephone system The contract to deliver a new telephone system was 2021. Final invoicing has not yet been completed but Scottish Water Vesting Project established to allow vesting of assets from ex Total Central Administration and Asset Replacement Corporate Property Improvements Corporate Improvement Programme Programme of works approved and monitored by As	Karen Greaves e and working well. Bef Hayley Green awarded in early 2021. t committed spend is cu Hayley Green xisting projects to Scotti ment  Hayley Green set Management Sub-c Hayley Green	0 Or the project 0 The supplier hrrently sitting in sh Water. Cos 1,397 1,793 ommittee.	15 can be mark  240 as delivered in the region of the recoverage 2,373  3,068	(15) ed as complete,  (240) the system which f £220K, which i  vered from Scott  (976)	0 further equipmed 0 h has been inst ndicates the fin 0 ish Water throuse 2,137	ent is being of alled and tes al project is r 0 gh vesting.	ted and is in toot expected to	31 maximise the 240 he deployme o exceed the 0 1,511	31 e use of the s 240 ent phase as e overall bud  1,511	0 system within 0 of August get.

Approved Capital Programme Service Summary
General Fund Summary
Other Housing
Social Care
Education
Leisure and Cultural Roads
Transportation
Operational Environmental Services
Central Administration and Asset Replacement
Corporate Property Improvements
Planning
Non-General Fund Summary
Housing Revenue Account Scapa Flow Oil Port
Miscellaneous Piers
Strategic Reserve Fund
Total Capital Programme

Financial Year 2020/21					
Actual Spend	Annual Budget	Over/(Under) Spend			
£000's	£000's	£000's			
365	500	(135)			
77	974	(897)			
94	79	15			
1,026	1,346	(320)			
1,023	1,242	(219)			
389	479	(90)			
63	468	(405)			
1,397	2,373	(976)			
1,793	3,068	(1,275)			
261	468	(207)			
6,488	10,997	(4,509)			
2,359	5,992	(3,633)			
6,525	7,534	(1,009)			
1,086	2,525	(1,439)			
0	119	(119)			
9,970	16,170	(6,200)			
16,458	27,167	(10,709)			
3,100	,,,,,	(10,100)			

Future Years				
Budget 2021/22 £000's	Budget 2022/23 £000's			
500	500			
4,340	5,905			
3,040	780			
2,336	161			
1,048	950			
0	0			
215	0			
2,137	1,620			
833	805			
0	0			
14,449	10,721			
2,537	0			
150	150			
300	300			
119	119			
3,106	569			
17,555	11,290			

	T. (. ( D )				
	Total Project Summary				
Spend	_		Over/(Under)		
to Date	Total	Out-turn	Spend		
£000's	£000's	£000's	£000's		
	4				
		rogramme			
8,828	21,370	20,870	(500)		
446	4,324	4,324	0		
1,844	4,661	4,661	0		
1,089	1,221	1,163	(58)		
1,887	2,117	2,117	0		
1,047	1,667	1,667	0		
169	1,511	1,511	0		
Annual Programme					
642	903	932	29		
15,952	37,774	37,245	(529)		
4,793	11,137	11,301	164		
14,484	15,375	15,116	(259)		
4,754	5,330	5,407	` 77 <sup>°</sup>		
Annual Programme					
24,031	31,842	31,824	(18)		
39,983	69,616	69,069	(547)		